

## 16E.63B1 Target #2 Implement wireless networks at 90% of FAA facilities approved for the second phase of installation by the IT Shared Services Committee (ITSSC). Due September 30, 2016.

Special Designations: OSI, STI

### Commentary (March 2016)

This Target is Green. As of March 23, of the 50 sites scheduled for Wireless Deployment in FY2016, 3 sites have been brought on-line. Current distribution of site implementation by phase: Initiation 1, Site Survey 14, Network Analysis 20, Network preparation 12, Installation 2, Activation 0, Completed 3. Overall project percentage complete is **50%**. This Business Plan Target is assigned and tracked under AIF-16-63.

### Commentary (February 2016)

This Target is Green. As of February 25, 2016, of the 51 sites scheduled for wireless deployment in FY2016, 0 sites have been brought on-line. Current distribution of site implementation by phase: Not Started 14, Initiation 8, Site Survey 11, Network Analysis 14, Network Preparation 4, Installation 1, Activation 0, Completed 0. Overall project percentage complete is **27%**.

### Status Table (Qualitative Metric)

Period	Actual
10/2015	Green
11/2015	Green
12/2015	Green
01/2016	Green
02/2016	Green
03/2016	Green

✓ Indicates that the item is complete.