

## **16C.131C1 Data Comm Milestone: Trajectory Based Operations Data Communications Segment 1 Phase 1**

### **Description**

Complete Independent Operational Assessment (IOA) by end of 2nd QTR FY16 for tower services and achieve IOC at 6 cumulative sites by end of 4th QTR FY16 for tower services.

Special Designations: OSI, DOT Goals, STI

### **Commentary (March 2016)**

COMPLETED. Extend Departure Clearance Operational Trials in Newark (EWR) and in Memphis (MEM). COMPLETED. Newark (EWR) Departure Clearance Operational trials extended to January 2016, as agreed to in the NIWG. Trials decommissioned on January 19, 2016. Memphis (MEM) Departure Clearance (DCL) Tower Trials completed, DCL Trials Automation Platform (DTAP) decommissioned and uninstalled from MEM tower. MEM on track to receive production DataComm service in early Q3 FY16.

Complete Segment 1, Phase I Initial Operating Capability (IOC) at the 4th, 5th, and 6th cumulative sites for Tower Service. COMPLETED

January 2016

- 4th cumulative site: New Orleans, LA (MSY)

February 2016

- 5th cumulative site: Austin, TX (AUS)
- 6th cumulative site: Louisville, KY (SDF)

Complete Independent Operational Assessment (IOA) by end of 2nd QTR FY16 for tower services. November 2015 - COMPLETED. IOA completed and delivered November 30.

### **Commentary (February 2016)**

COMPLETED. Extend Departure Clearance Operational Trials in Newark (EWR) and in Memphis (MEM). COMPLETED. Newark (EWR) Departure Clearance Operational trials extended to January 2016, as agreed to in the NIWG. Trials decommissioned on January 19, 2016. Memphis (MEM) Departure Clearance (DCL) Tower Trials completed, DCL Trials Automation Platform (DTAP) decommissioned and uninstalled from MEM tower. MEM on track to receive production DataComm service in early Q3 FY16.

Complete Segment 1, Phase I Initial Operating Capability (IOC) at the 4th, 5th, and 6th cumulative sites for Tower Service. COMPLETED

January 2016

4th cumulative site: New Orleans, LA (MSY)

February 2016

5th cumulative site: Austin, TX (AUS)

6th cumulative site: Louisville, KY (SDF)

Complete Independent Operational Assessment (IOA) by end of 2nd QTR FY16 for tower services. November 2015 - 6) COMPLETED. IOA completed and delivered November 30.

**Status Table (Qualitative Metric)**

<b>Period</b>	<b>Actual</b>
<b>10/2015</b>	<b>Green</b>
<b>11/2015</b>	<b>Green</b>
<b>12/2015</b>	<b>Green</b>
<b>01/2016</b>	<b>Green</b>
<b>02/2016</b>	<b>Green</b>
<b>03/2016</b>	<b>Green ✓</b>

✓ Indicates that the item is complete.