

**LGA - LaGuardia Airport**

Data Last Posted: 10/06/2011 - 12:17 PM

**LGA - LaGuardia Airport (Activities)**

<b>LGA 22 ALSF Rehabilitation</b>			<b>12/07/2009 - 11/14/2012</b>	
<b>Project Initiative</b>	<b>Description</b>	<b>Status</b>	<b>Start</b>	<b>Finish</b>
Port Authority TAA Process (Substation) Contract 1	Port Authority Design Review	Received formal comments on TAA from PANYNJ on April 4, 2011. Obtaining PE seals on pre-fab facility per PANYNJ TAA Rider "B".	12/07/2009 A	04/11/2011
Plant Construction (Substation) Contract 1	Construct substation	Substation plans submitted to Parson for PE Seals and was delivered to PA by COB Sept. 30, 2011. PA agreed to work with FAA on the required R/W shutdown. Other Transactional Agreement for ductbank will be finalized Nov. 30, 2011.	11/01/2012	05/11/2012
Port Authority TAA Process (Pier and ALSF-1) Contract 2	Port Authority Design Review	TAA process for contract 2 has not been initiated.	11/01/2012	02/01/2012
Plant Construction (ALSF-1) Contract 2	During this phase of construction the current ALSF will be converted to a SSALR.	Approach Light system outage from Aug. 2012 - Oct. 2012, SA CAT II NA. ALSF converted to SSALR, approximately April 2012.	04/27/2012	10/26/2012
Declare Service Available				11/14/2012

A = Actual Date

This action plan is intended to establish a climate of accountability for the FAA, airports, and airlines. No project will be implemented prior to the completion of all required analysis, reviews and approvals. The information provided is for planning purposes only. For actual Runway and Taxiway Closures, and Equipment Outages, please review current Notices to Airmen (NOTAMs).