## LGA - LaGuardia Airport

Data Last Posted: 10/06/2011 - 12:17 PM

## LGA - LaGuardia Airport (Activities)

Replace ATCT and Demolish Old ATCT (CRITICAL)			04/04/2011 - 12/18/2011	
Project Initiative	Description	Status	Start	Finish
Notice to Proceed (NTP)	Official Contractual start date. After this date contractor will mobilize and begin removal of ATCT interior contents and hazmat from existing ATCT prior to starting "Plants Construction - Remove Cab" activity.	Construction began April 4, 2011.		04/04/2011 A
Plants Construction - Remove Cab	Key Milestone for Cat II capability. On completion of this activity the tower will be lowered by 27'. Includes removal of ASDE and Cab. Crane will be used from 10 pm-4 am daily and there will be construction activity in gate area near the old ATCT.	Cab removed on June 23, 2011.	06/06/2011 A	06/23/2011 A
Plant Construction - Reconstruction of Remaining Structure	On completion of this activity the remaining structure will have a roof added and be refurbished. This activity will involve light construction activity in the gate area most of which will be interior work.	Project work has resumed, completion date delayed one month due to August stop work order.	12/14/2011	12/18/2011
Plants Construction - ATCT Shaft Demolition	On completion of this activity the tower will be lowered to the ceiling of the 4 story. This activity will involve heavy construction/demolition activity in the gate area around the old ATCT., One month delay due to contractor re-assessment of August stop work order. No impact on FAA operations.	24-Jun-11	11/17/2011	

A = Actual Date

This action plan is intended to establish a climate of accountability for the FAA, airports, and airlines. No project will be implemented prior to the completion of all required analysis, reviews and approvals. The information provided is for planning purposes only. For actual Runway and Taxiway Closures, and Equipment Outages, please review current Notices to Airmen (NOTAMs).