JFK - John F. Kennedy International Airport

Data Last Posted: 10/06/2011 - 12:17 PM

JFK - John F. Kennedy International Airport (Activities)

Airside pavement at JFK for de-icing and SWAP - Hangar 12 site			04/12/2010 - 11/01/2011	
Project Initiative	Description	Status	Start	Finish
Demolition of Existing Hangar #12 site.	Demolish and re-develop the former hangar's footprint for an as yet to be determined airside use. Existing "non-movement" PANYNJ controlled ramp, including the Radiant De-icing facility, will continue in its current function.	Demolition work is ongoing. Revised forecast for completion date is now the end of October, 2011 as per PANYNJ.	04/12/2010 A	10/31/2011
Limited Availability of Hangar #12 site.	Availability of Hanger #12 site limited to certain size aircraft due to pavement weight and other restrictions.	Limited Availability of Hanger #12 site upon completion of Demolition.	11/01/2011	11/01/2011

A = Actual Date

This action plan is intended to establish a climate of accountability for the FAA, airports, and airlines. No project will be implemented prior to the completion of all required analysis, reviews and approvals. The information provided is for planning purposes only. For actual Runway and Taxiway Closures, and Equipment Outages, please review current Notices to Airmen (NOTAMs).