

JFK - John F. Kennedy International Airport

Data Last Posted: 10/06/2011 - 12:17 PM

JFK - John F. Kennedy International Airport (Activities)

Establish Runway Status Lights (RWSL)			02/28/2008 -	
Project Initiative	Description	Status	Start	Finish
JFK Checkout Phase I	Runway Status Lights are a safety enhancement to provide pilots with info regarding runway activity. System will work in conjunction with ASDE-X.	Key site was accepted July 29, 2011. JFK Post Contractor Site Evaluation Report 50% received; final delivery projected 24 Oct 2011. Phase 1 construction projected from Jan 9, 2012 to July 18, 2013. Impact due to stop work order is under evaluation.	02/28/2008 A	07/18/2013
JFK RWSL Partial Commissioning	Phase 1 Runway 13R/31L.	JFK RWSL will have a dual phase commissioning. Phase 1 will commission a partial system for Runway 13R/31L.		02/14/2014
JFK RWSL Full Commissioning	Phase 2 and 3 Integration of Runway 4L/22R and 13L/31R and Taxiway E.	JFK RWSL will have a dual phase commissioning. Phase 2 will commission a full RWSL system with the integration of 4L/22R. Phase 2 checkout and commissioning dates TBD. Impact due to stop work order is under evaluation.		

A = Actual Date

This action plan is intended to establish a climate of accountability for the FAA, airports, and airlines. No project will be implemented prior to the completion of all required analysis, reviews and approvals. The information provided is for planning purposes only. For actual Runway and Taxiway Closures, and Equipment Outages, please review current Notices to Airmen (NOTAMs).