

OAPM



OAPM FY 12 & FY 13 Milestones Summary

and Dashboard Status a/o July 30, 2012

No.	FY 12 Milestone	Date
1	So. California Study Report Complete	Dec 2011
2	Houston Design Kickoff	Jan 2012
3	DC Design Phase Complete	Mar 2012
4	No. California Design Phase Kickoff	Mar 2012
5	No. Texas Design Phase Complete	Apr 2012
6	DC Evaluation Phase Start	Apr 2012
7	No. Texas Evaluation Phase Start	May 2012
8	So. Florida Study Phase Kickoff	May 2012
9	Houston Design Phase Complete	Jul 2012

No.	FY 13 Milestone	Date
1	Charlotte Design Phase Complete	Nov 2012
2	Atlanta Design Phase Complete	Nov 2012
3	No. California Design Phase Complete	Dec 2012
4	Houston Evaluation Phase Complete	Jan 2013
5	Houston Implementation Kickoff	Jan 2013
6	DC Evaluation Phase Complete	Jun 2013
7	No. Texas Evaluation Phase Complete	Jun 2013


Complete May Be Missed
On Track Missed

						Evaluati	on							
											Post-			
			Design	Design	Environmental	Environmental			Implementation	Implementation	Implementation			
Site	Study Start	Study End	Start	End	Start	End	SMS Start	SMS End	Start	End	Initiation			
DC	9/9/2010	11/12/2010	6/11/2011	3/1/2012	4/6/2012	6/28/2013	9/29/2012	3/29/2013	7/1/2013	6/30/2014	9/30/2014			
North Texas	9/1/2010	12/16/2010	7/1/2011	4/1/2012	5/4/2012	6/28/2013	9/1/2012	4/30/2013	7/1/2013	6/30/2014	9/30/2014			
Charlotte	2/3/2011	5/13/2011	2/13/2012	11/16/2012	4/19/2012	2/19/2014	4/22/2013	11/18/2013	2/28/2014	2/27/2015	5/29/2015			
Northern California	2/10/2011	5/20/2011	3/19/2012	12/21/2012	4/17/2012	3/31/2014	5/13/2013	12/13/2013	3/31/2014	3/31/2015	6/30/2015			
Houston	5/10/2011	8/19/2011	1/9/2012	7/6/2012	2/14/2012	1/12/2013	10/1/2012	12/31/2012	1/13/2013	12/28/2013	3/31/2014			
Atlanta	8/3/2011	12/1/2011	2/27/2012	11/30/2012	4/19/2012	10/18/2013	4/1/2013	10/1/2013	12/12/2013	12/12/2014	3/31/2015			
Southern California	8/11/2011	12/1/2011	10/15/2012	7/8/2013	7/29/2013	12/31/2014	2/28/2014	10/31/2014	12/31/2014	12/31/2015	3/31/2016			
South/Cent Florida	5/15/2012	9/28/2012	4/15/2013	1/24/2014	2/10/2014	12/31/2014								
Phoenix	10/28/2012	3/14/2013	6/17/2013	12/31/2013										





OAPM Site Timeline/Phase Description



- <u>Study and Scoping:</u> The Study Phase is conducted by study teams that identify issues and propose potential solutions through facility and industry interface meetings. Industry representation is achieved with lead carrier representatives. The result of this phase is a set of conceptual designs, with a high-level assessment of benefits, costs, and risks.
- <u>Design and Procedure Development</u>: The Design Phase is where the detailed Integrated Airspace and Procedures design work is conducted. The work conducted in this phase uses the results of the study teams and is conducted by a D&I team. Industry representation is achieved with lead carrier representatives. When appropriate and justified, on-site Human-in-the-Loop (HITL) simulations and other design analyses may be part of this phase.
- <u>Evaluation</u>: The Evaluation Phase is the second stage conducted by the D&I team. It includes all necessary operational modeling, safety management system (SMS) analyses, and environmental reviews. Industry representation is achieved with lead carrier representatives. If analyses are conducted during the Design Phase, they may feed into the Evaluation Phase.
- Implementation and Training: The Implementation Phase is the last part of the OAPM process conducted by the D&I team. This phase includes all steps required for implementation of the OAPM project including flight inspections, publishing procedures, planning and executing training. Industry representation is achieved with lead carrier representatives.
- <u>Post Implementation Review and Modifications</u>: The Post-Implementation Phase includes a review of the implemented airspace and procedures changes to determine if they have delivered desired benefits and/or caused other impacts. Modifications or refinements may be made to better achieve desired benefits or address unforeseen impacts.





Current OAPM Schedule

a/o July 30, 2012

	FY	11		FY	′12			FY	13			FY	′14			FY	′15			FY	′16			FY	17			FY18	8
Site	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	2
DC	D	D	D	D	Е	Е	Е	Е	Е	ı	ı	ı	ı	Р	Р														T
No Tex		D	D	D	Е	Е	Е	Е	Е	ı	ı	1	_	Р	Р														
Houston	S	S		D	D	Е	Е	ı	ı	ı	ı	Р	Р																Ī
Charlotte	S			D	D	D	Е	Е	Е	Е	Е	Е	_	ı	_	I	Р	Р											Ī
Atlanta		S	S	D	D	D	Е	Е	Е	Е	Е	1	_	ı	_	Р	Р												Ī
No Cal	S			D	D	D	Е	Е	Е	Е	Е	Е	ı	ı	I	I	Р	Р											
So Cal		S	S				D	D	D	Е	Е	Е	Е	Е	Е	I	ı	I	I	Р	Р								
Florida					S	S			D	D	D	Е	Е	Е	Е	I	ı	ı	ı	Р	Р								
Phoenix							S	S	D	D	D	Е	Е	Е	Е	Е	T	ı	ı	_	Р	Р	Р						Ī
Chicago								S	S	D	D	D	Е	Е	Е	Е	Е	ı	ı	_	_	Р	Р						Ī
Memphis											S	S		D	D	D	D	Е	Е	Е	Е	I	I	I	I	Р	Р		
Cleveland/Detroit											s	S		D	D	D	Е	Е	Е	Е	Е	Ī	I	I	I	Р	Р		
Boston												S	S		D	D	D	Е	Е	Е	Е	Е	ī		Ī	ī	Р	Р	

Key:

Eastern Service Area

Central Service Area

D Design

Western Service Area

I Implement

P Post-Eval

Milestone Leads Organizational Symbol	Functional Description
AJV-1	Airspace Services
AJV-121	Airspace Optimization Group
AJV-E	Mission Support, Eastern Service Center
AJV-C	Mission Support, Central Service Center
AJV-W	Mission Support, Western Service Center
AJV-114	Environmental Analysis
AJW-3	Aviation Systems Standards





Washington DC FYs 12 & 13 Milestones

Study and Scoping Design and Procedure
Development

Eval Phase
Operational, Environmental, and SMS
Review

Implementation and Training Post-Implementation Review and Modifications





15 Months

11/30/2012

12/14/2012

2/1/2013

2/28/2013

3/29/2013

6/28/2013

completed EA Enviro

Consequences

Sect SMS final doc.

completed SMS Final doc.

signed Draft EA

SMS Process

Complete

Final EA/FONSI

12 Months



<u>A4A</u> <u>Core 30</u>



Complete 11/12/2010

Complete 3/1/2012

			_		
Phase Start	3/26/2012	AJV-1	Phase Start	7/1/2013	AJV-1
EA Kickoff	4/6/2012	AJV-1 14	Filase Start	1/1/2013	A5 V-1
SMS Initiate	6/18/2012	AJV-C	Inval Diam	0/0/0040	A D. / 424
EA Purpose and Need Sect	6/29/2012	AJV-114	Impl Plan Complete	8/2/2013	AJV-121
EA Alternatives Sect	8/3/2012	AJV-114	Training Plan Complete	9/14/2013	AJV-121
EA Affected Enviro Section	8/24/2012	AJV-114	Flight Checks	1/17/2014	AJW-3
Facilitation SRM Panel	9/14/2012	AJV-C	Stakeholder Coordination	2/20/2014	AJV-1
Final Ops Validation	9/28/2012	AJV-121	Training Complete	5/30/2014	AJV-121
100% Design Complete	9/28/2012	AJV-121	Implementation Complete	6/30/2014	AJV-121
SMS draft doc.	10/12/2012	AJV-C			

AJV-114

AJV-C

AJV-C

AJV-114

AJV-C

AJV-114

Complete
On Track
May Be Missed
Missed
FY14 or beyond





North Texas FYs 12 & 13 Milestones

Study and Scoping

Design and **Procedure** Development

Eval Phase Operational, Environmental, and SMS Review

Implementation and **Training**

Post-**Implementation** Review and **Modifications**





Phase Start

EA Affected Enviro

Section SMS draft doc.

completed

EA Enviro

Consequences Sect

SMS final doc.

completed Draft EA

SMS Final doc.

signed **SMS Process**

Complete

Final EA FONSI

EA Complete

14 Months

12 Months



Complete 12/16/10

Complete 4/1/2012

i ilase otare	7/30/2012		
EA Phase Start	4/30/2012	AJV-1 14	Phas
EA Kickoff	5/4/2012	AJV-114	Imp
EA Purpose and Need Section	7/18/2012	AJV-114	Cor
Final Ops Validation	7/27/2012	AJV-121	Cor
EA Alternatives Sect	8/7/2012	AJV-121	Flight
100% Design Complete	8/30/2012	AJV-121	Coord
Facilitation SRM Panel	9/17/2012	AJV-C	Cor
SMS Initiate	9/30/2012	AJV-C	Cor

10/5/2012

11/30/2012

12/18/2012

2/1/2013

3/14/2013

4/30/2012

4/30/2013

6/28/2013

6/30/2013

AJV-114

AJV-C

AJV-114

AJV-C

AJV-C

AJV-C

AJV-114

AJV-1

AJV-114

4/30/2012 AJV-1

Phase Start	7/1/2013	AJV-1
Impl Plan	0/4/0040	AJV-121
Complete	8/1/2013	
Training Plan		AJV-121
Complete	9/14/2013	
-		AJW-3
Flight Checks	1/17/2014	
Stakeholder		AJV-1
Coordination	2/20/2014	
Training		AJV-121
Complete	5/30/2014	
Implementation		AJV-121
Complete	6/30/2014	



RISKS/NOTES: OAPM Team addressing SWA's concerns over track miles. May result in some delay on interim milestones, but not expected to delay overall phase completions.





Houston FYs 12 & 13 Milestones



Design and Procedure Development

AJV-

Eval Phase Operational, Environmental, and SMS Review

Implementation and

Post-Implementation Review and Modifications

<u>A4A</u> Core 30



Expedited Timeline





12 Months



Complete

19/2012	Phase	1/9/
	Start	2012
	25%	3/2/
	Design	2012
	50%	3/30/
	Design	2012
	750/	1/26/

Report

121 121 Design 2012 5/25/ Design 2012 121 6/29/ AJV-

2012

E A 161 - L - 66	2/14/	
EA Kickoff	2012	AJV-114
	6/28/	
SMS Initiate	2012	AJV-C
EA Purpose and	6/29/	
Need Sect	2012	AJV-114
	7/6/	
Phase Start	2012	AJV-1
Facilitation SRM	8/20/	AJV-C
Panel	2012	
SMS draft doc.	8/27/	AJV-C
completed	2012	
EA Affected	8/31	
Enviro Section	/2012	AJV-114
Final One	0/0/	

Validation	2012	AJV-12
MS final doc.	9/14/	AJV-0
completed	2012	
/IS Final doc.	9/17/	AJV-0
signed	2012	
00% Design	9/28/	
Complete	2012	AJV-12
ernal Review	11/2/	
Draft EA	2012	AJV-11

Dratt EA	2012	AJV-114
MS Process	12/12/	
Complete	2012	AJV-C
	1/12/	
nal EA FONSI	2013	AJV-114
	1/12/	
A Complete	2013	AJV-114
A Alternatives Section	TBD	AJV-114
EA Enviro		
Sect	TBD	AJV-114

Phase Start	1/13/2013	AJV- 1
Impl Plan Complete	2/15/2013	AJV- 121
Training Plan Complete	3/29/2013	AJV- 121
Flight Checks	7/31/2013	AJW- 3
Stakeholder Coordination	8/30/2013	AJV- 121
Training Complete	10/11/2013	AJV- 121
Implementati	12/28/2013	AJV- 121







Charlotte FYs 12 & 13 Milestones

Study and Scoping

Design and Procedure Development Eval Phase

Operational, Environmental, and SMS

Review

Implementation and Training Post-Implementation Review and Modifications



9 Months

15 Months

4/19/2012 A IV-114

EA Kickoff

Eval Phase Complete





<u>A4A</u> <u>Core 30</u>



Complete 5/13/11

Phase	2/13/	
Start	2012	AJV-1
25%	4/20/	AJV-
Design	2012	121
50%	6/25/	AJV-
Design	2012	121
75%	9/7/	-VLA
13/0	3111	M3 4 -
Design	2012	121
	· · · · ·	
Design	2012	121
Design 90%	2012 10/19/	121 AJV-

EA KICKOTT	4/19/2012	AJV-114
Phase Start	11/19/2012	AJV-1
EA Phase Start	11/19/2012	AJV-114
EA Purpose and Need Section	1/21/2013	AJV-114
EA Alternatives Sect	1/25/2013	AJV-114
Final Ops Validation	3/22/2013	AJV-121
EA Affected Enviro Section	4/5/2013	AJV-114
100% Design Complete	4/19/2013	AJV-121
SMS Initiate	5/6/20103	AJV-C
Facilitation SRM Panel	5/20/2013	AJV-C
EA Enviro Consequences Sect	7/10/2013	AJV-114
SMS draft doc.	9/20/2013	AJV-C
Draft EA	10/23/2013	AJV-114
SMS final doc. completed	10/25/2013	AJV-C
SMS Final doc.	12/6/2013	AJV-C
SMS Process Complete	11/18/2013	AJV-C
Final EA FONSI	2/19/2014	AJV-114

2/19/2014

AJV-1

Phase Start	AJV-1
Impl Plan	AJV-
Complete	121
Training Plan	AJV-
Complete	121
Flight Checks	AJW-3
Stakeholder	AJV-
Coordination	121
Training	AJV-
Complete	121
Implementation	AJV-
Complete	121

Complete
On Track
May Be Missed
Missed
FY14 or





Atlanta FYs 12 & 13 Milestones

Study and Scoping

Design and
Procedure
Development

Eval Phase
Operational, Environmental, and SMS
Review

Implementation and Training Post-Implementation Review and Modifications







18 Months





<u>A4A</u> <u>Core 30</u>



Complete 12/1/11

Phase		
Chart	2/27/2012	AJV-1
Start	2/2//2012	AJ V-I
25%		AJV-
Design	4/27/2012	121
50%		AJV-
Design	7/13/2012	121
75%		AJV-
Design	9/21/2012	121
90%		AJV-
Design	11/30/2012	121
Final		AJV-
Report	11/30/2012	121

EA Kickoff	4/19/2012		AJV-114
EA Purpose and Need Sect	6/13/ 2012	6/29/ 2012	AJV-114
EA Affected Enviro Section	9/26/	2012	AJV-114
Phase Start	12/3/	2012	AJV-1
EA Alternatives Section	1/11/	2013	AJV-114
Final Ops Validation	2/28/	2013	AJV-121
100% Design Complete	3/29/	2013	AJV-121
SMS Initiate	4/1/2	2013	AJV-C
Facilitation SRM Panel	4/15/2013		AJV-C
EA Enviro Consequences Sect	5/24/2013		AJV-114
SMS draft doc. completed	7/29/	2013	AJV-C
SMS final doc. completed	8/29/2013		AJV-C
SMS Final doc. signed	9/30/2013		AJV-C
Final EA FONSI	10/18	/2013	AJV-114
SMS Process Complete	12/13	/2013	AJV-C

Phase Start	AJV-1
Impl Plan Complete	AJV- 121
Training Plan Complete	AJV-121
Flight Checks	AJW-3
Stakeholder	AJV-
Coordination	121
Training	AJV-
Complete	121
Implementation	AJV-
Complete	121

Complete
On Track
May Be Missed
Missed
FY14 or

RISKS/NOTES: EA Purpose Need Section completed late (6/29/12), but not a critical path activity and will not impact final EA phase milestone; no further delays foreseen.





Northern California FYs 12 & 13 Milestones

Study and Scoping

Design and Procedure Development

Eval Phase Operational, Environmental, and SMS Review

Implementation and **Training**

Post-**Implementation** Review and **Modifications**





15 Months









Complete 3/2012

Phase Start	3/19/ 2012	AJV-1
25% Design	5/25/ 2012	AJV-121
50% Design	8/3 /2012	AJV-121
75% Design	10/12/ 2012	AJV-121
90% Design	11/23/ 2012	AJV-121
Final Report	12/21/ 2012	AJV-121

EA Kickoff	4/17 /2012	AJV-114
Phase Start	1/6/2013	AJV-1
EA Alternatives Section	2/14/2013	AJV-114
EA Purpose and Need Section	2/22/2013	AJV-114
Final Ops Validation	4/5/2013	AJV-121
100% Design Complete	5/6/2013	AJV-121
SMS Initiate	5/13/2013	AJV-C
Facilitation SRM Panel	5/20/2013	AJV-C
EA Affected Enviro Section	6/7/2013	AJV-114
SMS draft doc. completed	8/1/2013	AJV-C
EA Enviro Consequences Sect	8/23/2013	AJV-114
SMS final doc. completed	8/29/2013	AJV-C
SMS Final doc. signed	9/30/2013	AJV-C
Draft EA	12/6/2013	AJV-114
SMS Process Complete	12/13/2013	AJV-C

Phase Start	3/31/ 2015	AJV-1
Impl Plan Complete		AJV- 121
Training Plan Complete		AJV- 121
Flight Checks		AJW-3
Stakeholder Coordination		AJV- 121
Training Complete		AJV- 121
Implementation Complete		AJV- 121

Complete
On Track
May Be Missed
Missed
FY14 or beyond





Southern California FYs 12 & 13 Milestones

Study and Scoping

Design and **Procedure** Development

Fval Phase Operational, Environmental, and SMS Review

Implementation and **Training**

Post-**Implementation** Review and **Modifications**

A4A Core 30



9 Months

16 Months







Complete 12/2011

Phase Start	10/15/2012	AJV-1
25% Design	12/21/2012	AJV- 121
50% Design	2/22/2013	AJV- 121
75% Design	4/19/2013	AJV- 121
90% Design	6/21/2013	AJV- 121
Final Report	7/8/2013	AJV- 121

Phase Start	7/15/2013	AJV-1
EA Kickoff	7/29/2013	AJV-114
EA Alternatives		
Section		AJV-114
EA Purpose and		
Need Sect		AJV-114
EA Affected Enviro		AJV-114
Section		
EA Enviro		
Consequences		AJV-114
Sect		
Initiate SMS		AJV-C
Facilitation SRM		AJV-C
Panel		
SMS draft doc.		AJV-C
completed		
SMS final doc.		AJV-C
completed		
-		
SMS Final doc.		AJV-C
signed		
		AJV-114
Draft EA		
		AJV-114
Final EA FONSI	12/31/2014	
SMS Process		AJV-C
Complete		

Phase Start	AJV-1
Impl Plan Complete	AJV-121
Training Plan Complete	AJV-121
Flight Checks	AJV-121
Stakeholder Coordination	AJV-121
Training Complete	AJV-121
Implementation Complete	AJV-121



RISKS/NOTES: Resource requirements as ZLA ERAM activities and the Las Vegas Optimization Project overlap OAPM.





South & Central Florida FYs 12 & 13 Milestones

AJV-1

Study and Scoping

Design and
Procedure
Development


Eval Phase Operational, Environmental, and SMS Review

Phase Start

Implementation and Training Post-Implementation Review and Modifications



9 Months









Phase Start	5/15/2 012	AJV-1
r nase start		A3 V-1
Administrative	6/8/20 12	AJV-121
	6/22/2	
First Outreach	012	AJV-121
Second	8/10/2	
Outreach	012	AJV-121
	9/14/2	
Final Outreach	012	AJV-121
Report	9/28/2	
Complete	012	AJV-121

Phase	4/15/	
Start	2013	AJV-1
25%	6/14/	AJV-
Design	2013	121
50% Design	8/16/20 13	AJV- 121
75%	10/18/2	AJV-
Design	013	121
90%	12/13/2	AJV-
Design	013	121
Final	1/24/	AJV-
Report	2014	121

Phase Start		AJV-I
EA Kickoff	2/10/2014	AJV-114
EA Alternatives Section		AJV-114
EA Purpose and Need Sect		AJV-114
EA Affected Enviro Section		AJV-114
Final Ops Validation		AJV-121
100% Design Complete		AJV-121
SMS Initiate		AJV-C
EA Enviro Consequences Sect		AJV-114
Facilitation SRM Panel		AJV-C
SMS draft doc. completed		AJV-C
SMS final doc. completed		AJV-C
SMS Final doc. signed		AJV-C
Draft EA		AJV-114
SMS Process Complete		AJV-C
Final EA/FONSI	12/31/2014	AJV-114

Phase Start	AJV-1
Impl Plan	AJV-
Complete	121
Training Plan	AJV-
Complete	121
Flight Checks	AJW-3
Stakeholder	AJV-
Coordination	121
Training	AJV-
Complete	121
Implementation	AJV-
Complete	121

Complete
On Track
May Be Missed
Missed
FY14 or beyond





Phoenix FYs 12 & 13 Milestones

A.IV-1

Study and Scoping Design and
Procedure
Development

Eval Phase Operational, Environmental, and SMS Review

Phase Start

Implementation and Training Post-Implementation Review and Modifications



6 Months









Phase Start	10/28/2 012	AJV-1
Administrative	11/15/2 012	AJV-121
First Outreach	12/6/ 2012	AJV-121
Second Outreach	1/24/ 2013	AJV-121
Final Outreach	2/28 /2013	AJV-121
Report	3/14/	AJV-121

Phase Start	6/17/ 2013	AJV-1
25% Design	8/16/ 2013	AJV- 121
50% Design	TBD	AJV- 121
75% Design	TBD	AJV- 121
90% Design	TBD	AJV- 121
Final Report	12/3 1/20 13	AJV- 121

	AJV-1
EA Kickoff	AJV-114
EA Alternatives Section	AJV-114
EA Purpose and Need Sect	AJV-114
EA Affected Enviro Section	AJV-114
Final Ops Validation	AJV-121
100% Design Complete	AJV-121
SMS Initiate	AJV-C
EA Enviro Consequences Sect	AJV-114
Facilitation SRM Panel	AJV-C
SMS draft doc. completed	AJV-C
SMS final doc. completed	AJV-C
SMS Final doc. signed	AJV-C
Draft EA	AJV-114
SMS Process Complete	AJV-C
Final EA/FONSI	AJV-114

Phase Start		AJV-1
Impl Plan		AJV-
Complete		121
Training Plan		AJV-
Complete		121
Flight Checks		AJW-3
Stakeholder		AJV-
Coordination		121
Training		AJV-
Complete		121
Implementation		AJV-
Complete		121
	Impl Plan Complete Training Plan Complete Flight Checks Stakeholder Coordination Training Complete Implementation	Impl Plan Complete Training Plan Complete Flight Checks Stakeholder Coordination Training Complete Implementation







Chicago FYs 12 & 13 Milestones

Study and Scoping

Design and Procedure Development Eval Phase

Operational, Environmental, and SMS

Review

Implementation and Training Post-Implementation Review and Modifications



6 Months







<u>A4A</u> <u>Core 30</u>



Phase Start	3/4/2013	AJV-1
Administrative	3/15/2013	AJV-121
First Outreach	3/22/2013	AJV-121
Second Outreach	4/26/2013	AJV-121
Final Outreach	5/31/2013	AJV-121
Report Complete	6/14/2013	AJV-121

Phase Start	9/16/2013	AJV-1
25% Design	TBD	AJV-121
50% Design	TBD	AJV-121
75% Design	TBD	AJV-121
90% Design	TBD	AJV-121
Final Report	3/31/2014	AJV-121

Phase Start		AJV-1
EA Kickoff		AJV-114
EA Alternatives Section		AJV-114
EA Purpose and Need Sect		AJV-114
EA Affected Enviro Section		AJV-114
Final Ops Validation		AJV-121
100% Design Complete		AJV-121
SMS Initiate		AJV-C
EA Enviro Consequences Sect		AJV-114
Facilitation SRM Panel	TBD	AJV-C
SMS draft doc. completed	TBD	AJV-C
SMS final doc.	TBD	AJV-C
SMS Final doc.	TBD	AJV-C
Draft EA		AJV-114
SMS Process Complete		AJV-C
Final EA/FONSI		AJV-114

Phase Start	AJV-1
Impl Plan	AJV-
Complete	121
Training Plan	AJV-
Complete	121
Flight Checks	AJW-3
Stakeholder	AJV-
Coordination	121
Training	AJV-
Complete	121
Implementation	AJV-
Complete	121

Complete
On Track
May Be Missed
Missed
FY14 or beyond

RISKS/NOTES: Chicago Airspace
Project and O'Hare Modernization
Plan are potential impacts



