16C.31SSSS ADS-B NAS Wide Implementation

Description

<u>Target 1:</u> Complete radio station construction for ADS-B expanded services in the Gulf of Mexico and radio station construction (3 total) by Q2 FY16.

<u>Target 2:</u> Achieve operations of ADS-B for the Gulf of Mexico Expansion project and data for operations on ERAM at Houston Center by Q4 FY16.

Special Designations: OSI

Commentary (July 2016)

<u>Gulf of Mexico Expansion - Operational at Houston Center</u>. March 2016 – COMPLETE - Three ADS-B radio stations in Mexico deployed under a joint agreement between FAA and Mexican Airspace Navigation Services (SENEAM). Operational at Houston ARTCC (ZHU) for expanded ADS-B services in the Gulf of Mexico as of 3/3/16.

Gulf of Mexico Expansion - Remaining Radio Stations Construction. Complete (3 Cumulative). November 2015 - COMPLETE - Radio station construction at Cancun (MUN), Merida (MID) and Tampico (TAM) Air Traffic Control Towers (ATCT) is complete. FAA approved Implementation Service Acceptance Test (ISAT) report on 11/16/15, which signifies that the service provided by the radio stations meets design and performance requirements.

Commentary (June 2016)

<u>Gulf of Mexico Expansion - Operational at Houston Center</u>. March 2016 – COMPLETE - Three ADS-B radio stations in Mexico deployed under a joint agreement between FAA and Mexican Airspace Navigation Services (SENEAM). Operational at Houston ARTCC (ZHU) for expanded ADS-B services in the Gulf of Mexico as of 3/3/16.

<u>Gulf of Mexico Expansion - Remaining Radio Stations Construction</u>. Complete (3 Cumulative). November 2015 - COMPLETE - Radio station construction at Cancun (MUN), Merida (MID) and Tampico (TAM) Air Traffic Control Towers (ATCT) is complete. FAA approved Implementation Service Acceptance Test (ISAT) report on 11/16/15, which signifies that the service provided by the radio stations meets design and performance requirements.

Status Table (Calculated Rollup Metric)

Period	Target	Actual	Status
10/2015	1	1	Green
11/2015	1	1	Green
12/2015	1	1	Green
01/2016	1	1	Green

02/2016	1	1	Green
03/2016	1	1	Green
04/2016	1	1	Green
05/2016	1	1	Green
06/2016	1	1	Green
07/2016	1	1	Green

[✓] Indicates that the item is complete.