

16E.63B1 Target #2 Implement wireless networks at 90% of FAA facilities approved for the second phase of installation by the IT Shared Services Committee (ITSSC). Due September 30, 2016.

Special Designations: OSI, STI

Commentary (July 2016)

This Activity is Green. As of July 29th, 39 sites have been completed of the 45 minimum sites required for FY2016. 55 sites scheduled for Wireless Deployment in FY2016, 39 sites have been brought on-line. Current distribution of site implementation by phase: Not Started 0, Initiation 1, Site Survey 0, Network Analysis 3, Network preparation 6, Installation 2, Activation 4, Completed 39. Overall project percentage complete is 92%. This Business Plan Target is assigned and tracked under AIF-16-63.

Commentary (June 2016)

This Activity is Green. As of June 29th 2016, 30 sites have been completed of the 45 minimum sites required for FY2016. 55 sites scheduled for Wireless Deployment in FY2016, 30 sites have been brought on-line. Current distribution of site implementation by phase: Not Started 1, Initiation 0, Site Survey 0, Network Analysis 3, Network preparation 13, Installation 5, Activation 3, Completed 30. Overall project percentage complete is 86%. This Business Plan Target is assigned and tracked under AIF-16-63.

Status Table (Qualitative Metric)

Period	Actual
10/2015	Green
11/2015	Green
12/2015	Green
01/2016	Green
02/2016	Green
03/2016	Green
04/2016	Green
05/2016	Green
06/2016	Green
07/2016	Green

✓ Indicates that the item is complete.