

**EWR - Newark Liberty International Airport**

Data Last Posted: 10/06/2011 - 12:17 PM

**EWR - Newark Liberty International Airport (Activities)**

Establish Terminal Simulator System (TSS)			07/31/2009 - 01/16/2012	
Project Initiative	Description	Status	Start	Finish
(EWR TSS S/W) Non-Standard System Independent Software Verification and Validation	EWR software was tested under the JFK hardware platform.	Software changes are complete with only minor exceptions. EWR simulator software is available with minor exceptions on the JFK system while the EWR hardware is being installed. Contractor is working with Air Traffic to correct remaining exceptions.	07/31/2009 A	10/17/2011
Plant Construction	The second NY District Tower Simulation System (TSS) hardware to be installed.	Contract has been awarded. NTP October 3, 2011 and contractor has 60 days to complete project. New completion date January 3, 2012.	10/17/2011	01/03/2012
Declare Service Available	Tower Simulation System (TSS) hardware and software are available for use.	Declared service available date is to shift from Mid-November 2011 to Mid-January 2012. Port Authority authorized to proceed with site prep based on verbal approval of TAA.		01/16/2012

A = Actual Date

This action plan is intended to establish a climate of accountability for the FAA, airports, and airlines. No project will be implemented prior to the completion of all required analysis, reviews and approvals. The information provided is for planning purposes only. For actual Runway and Taxiway Closures, and Equipment Outages, please review current Notices to Airmen (NOTAMs).