ORDER

6360.15A

MODE S PROJECT IMPLEMENTATION PLAN



September 23, 1992

DEPARTMENT OF TRANSPORTATION FEDERAL AVIATION ADMINISTRATION

Initiated By: ANR-300

]:

RECORD OF CHANGES

DIRECTIVE NO.

6360.15A

49.

ai.

CHANGE SUPPLEMENT		NT	OPTIONAL	CHANGE SUPPLEMENTS			OPTIONAL		
BASIC				of fiotice	BASIC				
									· · · · · · · · · · · · · · · · · · ·
				<u> </u>	1				
									
				· · · · · · · · · · · · · · · · · · ·	1				
	↓								
					1				
						<u>+</u>			
					1				
								. •	
					1				
					1				
				· · · · · · · · · · · · · · · · · · ·					
				Juxi y , 		-			
				· · · · · · · · · · · · · · · · · · ·	<u> </u>				
									· · · · · · · · · · · · · · · · · · ·
									· · · · · · · · · · · · · · · · · · ·
				·					
					<u> </u>	<u> </u>			
					ļ	<u> </u>	ļ		
								l	

FOREWORD

This order transmits the Project Implementation Plan (PIP) for the Mode Select (Mode S) Beacon Sensor System. The PIP guides and directs implementation planning for Mode S. It identifies and describes required activities and assigns responsibilities to ensure that Mode S is properly introduced into the National Airspace System (NAS), and establishes Federal Aviation Administration (FAA) program management, project implementation, and defines responsibilities governing the activities of participating organizations. The program office is committed to generating updates as issues are clarified and requests comments from readers at any time.

~~~

Byron Johnson Acting Program Manager for Secondary Radar

Page i (and ii)

ĸ

¥

-

# TABLE OF CONTENTS

# <u>Page Number</u>

| CHAPTI | ER 1                            | . GENERAL.                                                                                  |                                                                                                                | 1                     |
|--------|---------------------------------|---------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------|-----------------------|
|        | 1.<br>2.<br>3.<br>4.<br>5.<br>6 | Purpose<br>Distribution<br>Cancellation<br>Definitions<br>Authority to<br>19. Reserved      | n<br>D Change this Order<br>1                                                                                  | 1<br>1<br>1<br>1<br>1 |
| CHAPT  | ER 2                            | . PROJECT O                                                                                 | VERVIEW.                                                                                                       | 3                     |
|        | 20.<br>21.<br>22.<br>23:        | Synopsis<br>Purpose<br>History<br>29. Reserved                                              | ì                                                                                                              | 3<br>3<br>4<br>5      |
| CHAPT  | ER 3                            | . PROJECT DI                                                                                | ESCRIPTION.                                                                                                    | 7                     |
| :      | 30.                             | Functional I<br>Figure 3-1.<br>Figure 3-2.<br>Configuration<br>Figure 3-3.<br>Configuration | Description<br>Mode S System Environment<br>Typical Mode S Terminal Site<br>on<br>Typical Mode S Terminal Site | 7<br>8<br>15<br>16    |
|        |                                 | Figure $3-4$ .                                                                              | Typical Mode S En Route Site                                                                                   | 17                    |
|        |                                 | Figure 3-5.<br>Configuration                                                                | on<br>Typical Mode S En Route Site<br>on                                                                       | 18                    |
| :      | 31.                             | Physical Des                                                                                | scription                                                                                                      | 19                    |
|        |                                 | Table 3-1.                                                                                  | Equipment Located in Building or<br>Shelter                                                                    | 19                    |
|        |                                 | Table 3-2.<br>Table 3-3.                                                                    | Equipment Located Outside of the<br>Building or Shelter<br>CPME Equipment                                      | 20<br>21              |
|        |                                 | rigure 3-6.                                                                                 | Physical Relationship of Mode S Units                                                                          | 22                    |

.

۰.

đ

.

# TABLE OF CONTENTS (continued)

| Pag                                            | <u>e Number</u> |
|------------------------------------------------|-----------------|
| 32. System Requirements                        | 23              |
| Table 3-4. Floor-Mounted Equipment             | 23              |
| Table 3-5. Wall-Mounted or Externally-Mounted  |                 |
| Equipment                                      | 23              |
| 33. Interfaces                                 | 24              |
| 3439. Reserved                                 | 24              |
| CHAPTER 4. PROJECT SCHEDULE AND STATUS.        | 25              |
| 40 Deciset Cabadulas and Canaval Chatus        | 95              |
| 40. Project Schedules and General Status       | 25              |
| 41. Milestone Schedule Summary                 | 27              |
| 42. Interdependencies and Sequence             | 28              |
| 4349. Reserved                                 | 29              |
| CHAPTER 5. PROJECT MANAGEMENT.                 | 31              |
| 50. Project Management, General                | 31              |
| Table 5-1. Mode S Project Management Structure | 32              |
| 51. Project Contacts                           | 45              |
| Table 5-2. Mode S Project Contact List         | 46              |
| 52. Project Coordination                       | 46              |
| 53. Project Responsibility Matrix              | 48              |
| Table 5-3. Mode S Project Responsibility Matri | x 49            |
| 54. Project Managerial Communications          | 50              |
| 55. Implementation Staffing                    | 50              |
| 56. Planning and Reports                       | 51              |
| 57. Applicable Documents                       | 53              |
| 5859. Reserved                                 | 54              |
| CHAPTER 6. PROJECT FUNDING.                    | 55              |
| 60. Project Funding Status, General            | 55              |
| 61. Project Funding Status, Regions            | 55              |
| 6269. Reserved                                 | 55              |
| CHAPTER 7. DEPLOYMENT.                         | 57              |
| 70. General Deployment Aspects                 | 57              |
| 71. Site Preparation                           | 57              |
| Sice it obaration                              | 51              |

Ĺ

# TABLE OF CONTENTS (continued)

# Page Number

| Table 7-1. A                           | ASR/Mode S Sites to Receive                                  |          |
|----------------------------------------|--------------------------------------------------------------|----------|
| Table 7-2, A                           | /5-KW Engine Generators<br>ASR/Mode S Sites to Receive Power | 60       |
|                                        | Distribution Upgrades                                        | 61       |
| Table 7-3. A                           | ASR/Mode S Sites to Receive Air                              | 61       |
| Table 7-4. H                           | PS Sites Requiring Above-Ground-Level                        | <u> </u> |
| 72. Delivery                           | Node S installations                                         | 62       |
| 73. Installation                       | Plan                                                         | 63       |
| 7479. Reserved                         |                                                              | 64       |
| CHAPTER 8. VERIFICATIO                 | DN.                                                          | 65       |
| 80. Factory Verif                      | fication                                                     | 65       |
| 81. Checkout                           |                                                              | 65       |
| 82. Contractor In<br>83. Contractor Ac | ceptance Inspection (CAT)                                    | 66       |
| 84. Operational                        | Testing and NAS Integration Testing                          | 66       |
| 85. Shakedown and                      | i Changeover                                                 | 66       |
| 86. Joint Accepta                      | ance Inspection (JAI)                                        | 67       |
| 87. Flight Inspec                      | stion                                                        | 67       |
| 8889. Reserved                         |                                                              | 68       |
| CHAPTER 9. INTEGRATED                  | LOGISTICS SUPPORT.                                           | 69       |
| 90. Maintenance (                      | Concept                                                      | 69       |
| 91. Training                           |                                                              | 69       |
| 92. Support Tools                      | and Test Equipment                                           | 70       |
| 93. Supply Suppor<br>94 Vendor Data a  | rt<br>and Technical Manuals                                  | 70       |
| 95. Equipment Ren                      | noval                                                        | 71       |
| 96. Facilities                         |                                                              | 71       |
| 9799. Reserved                         |                                                              | 71       |
| APPENDIX 1. ABBR                       | EVIATIONS AND ACRONYMS                                       | 1        |
| APPENDIX 2. EQUI                       | PMENT DELIVERY SCHEDULE                                      | 1        |
| APPENDIX 3. MODE                       | S OUTSIDE TECHNICAL SUPPORT                                  | 1        |

Page v (and vi)

#### CHAPTER 1. GENERAL.

1. <u>PURPOSE</u>. This order, in establishing a project implementation plan (PIP), provides management direction and guidance for the introduction of Mode S into the NAS. The PIP includes the procurement and implementation of beacon antennas and sensor equipment for replacement of designated existing Air Traffic Control Radar Beacon System (ATCRBS) facilities and for the establishment of new facilities where required.

2. <u>DISTRIBUTION</u>. This order is being distributed at branch level in the office of the Program Directors for Automation and Surveillance, Program Manager for Advanced Automation and Acquisition Support; and the NAS System Engineering Service; division level to the Systems Maintenance, Air Traffic Rules and Procedures, Flight Standards; and Air Traffic Plans and Requirements Services; and to the Offices of Air Traffic System Management, Budget, Training and Higher Education, and the Assistant Administrator for Civil Aviation Security; branch level to regional Airway Facilities and Air Traffic divisions; division level to the FAA Logistics Center and the FAA Academy at the Mike Monroney Aeronautical Center and the FAA Technical Center; and limited distribution to Airway Facilities field Offices.

3. <u>CANCELLATION</u>. Order 6360.15, System Implementation Plan/Mode S Program, dated September 4, 1986, is canceled.

4. <u>DEFINITIONS</u>. The abbreviations and acronyms used in this order are defined in appendix 1.

5. <u>AUTHORITY TO CHANGE THIS ORDER</u>. The Program Manager for Secondary Radar, ANR-300, shall approve all changes to this order. Requests for changes to this PIP should be directed to the Program Manager for Secondary Radar, ANR-300, FAA Headquarters, 800 Independence Avenue SW, Washington, DC 20591. Deviations from this order must be approved by ANR-300.

6.-19. <u>RESERVED</u>.

Chap 1 Par 1

Page 1 (and 2)

#### CHAPTER 2. PROJECT OVERVIEW

#### 20. <u>SYNOPSIS</u>. Major aspects of this project are:

a. The Mode S project provides for implementation of the Mode S beacon sensor system and integration into the NAS. It encompasses the design, fabrication, testing, and installation of all elements of the system at designated ATCRBS sites. Integration into the NAS will be evolutionary, in that it will allow both ATCRBS and Mode S operation until Mode S is fully implemented.

b. The Mode S project is a Major System Acquisition (MSA) and is being implemented with the applicable provisions of Order 1810.1E, Major Acquisitions, dated February 1991, as a guide. Prior to the dissemination of Order 1810.1E, project activities were in accordance with agency policy and procedures in effect at the time.

c. The Mode S project is in conformance with Order 1000.1, Policy Statement of the Federal Aviation Administration, which is concerned with ensuring safety, promoting air commerce, supporting national security, and achieving effective airspace utilization. All actions to achieve the objectives of the project are to be based on the policy contained in orders cited in subparagraphs 20b and 20c and in the orders and documents listed in paragraph 57.

d. These orders are the principal means by which the administration establishes major organizational concepts and structures, assigns missions and functions, and delegates authority. Each organization is expected to assign appropriate personnel to meet the various needs of this implementation plan.

21. <u>PURPOSE</u>. This project is to provide an improved radar beacon system that eliminates deficiencies inherent in the present ATCRBS environment and that provides enhanced air traffic control (ATC) capabilities and an integral data link.

Chap 2 Par 20

22. HISTORY.

a. <u>Need</u>. The following are needs:

(1) The existing ATCRBS has a number of deficiencies which limit its ability to meet the demands presented by the increasing automation of the ATC system, particularly in an environment of increasing traffic density. The inherent limitations of ATCRBS, because of its signal structure and the nature of the system, result in transponder replies to all received interrogations. In a typical high-density terminal area there are many aircraft responding to many interrogators, leading to a high level of interference that results in lost or garbled replies as well as false targets. In addition, replies from aircraft closely spaced in range and/or azimuth will overlap and interfere with each other.

(2) These deficiencies include the inability to meet the demands of increasing air traffic, automation of ATC, interference, accuracy, data rate, communications, programmable adaptation, reliability, maintainability, supportability, etc.

b. Authorization. As recommended by the ATC Advisory Committee, the FAA undertook development of a replacement secondary radar system that would incorporate discrete addressing, digital data link communications, and monopulse receiver techniques. The system, now called Mode S, has progressed through the concept validation phase and has been undergoing thorough testing, including demonstrations to field controllers. Based on the results of the feasibility testing, validation and controller demonstrations, the Mode S concept was approved for national implementation by the Transportation Systems Acquisition Review Council (TSARC) in March 1983. This resulted in (1) development of FAA-E-2716, Specification for Mode Select Beacon System Sensor (Mode S) and (2) a contract award on October 5, 1984, (DTFA01-85-C-00002) to a Joint Venture (JV) organization, Westinghouse Electric Corporation (WEC)/Paramax Corporation, for the first production Mode S sensors.

c. <u>Design Requirements</u>. A fundamental requirement is that Mode S be implemented in an evolutionary manner. Mode S is an enhancement of the existing ATCRBS. In addition to the improved beacon tracking capability, the Mode S system has the added capability of a communications data link between the ground stations and aircraft. By the time deployment of Mode S begins, planned for 1992, there will be approximately 200,000 aircraft

Chap 2 Par 22

equipped with ATCRBS transponders and approximately 320 FAA interrogators, plus numerous military and industry interrogators.

Mode S is designed to operate in this environment, and in a way that would permit the gradual transition to Mode S operation.

Integration into the NAS. The Mode S beacon system is, by design, fully compatible and interoperable with the existing ATCRBS. The Mode S ground station can interrogate aircraft that are equipped with either Mode S or ATCRBS transponders and process replies from either system. Aircraft without Mode S transponders will continue to respond to ATCRBS interrogations. Similarly, aircraft with Mode S transponders will be capable of operating with non-Mode S (ATCRBS) ground sites. With this compatibility, Mode S can be implemented over a period of time without impacting the operation of either system. Aircraft owners and operators will be encouraged to convert to Mode S avionics in order to take advantage of services that will be provided via the data link. After the planned 137 systems are commissioned, there will be 180 ATCRBS sites still operating in the NAS. An agency study is being conducted to determine the type of system will exist at the these 180 sites.

e. <u>Benefits</u>. Implementation of Mode S will result in improvements in safety and productivity and system capacity as well as enhanced reliability, maintainability, and supportability. Many benefits accruing from the NAS modernization, particularly the benefits of enhancing automation, are dependent on Mode S and its integral data link. Implementing Mode S will remove the need to support vacuum-tube equipment that is progressively deteriorating. In addition, Mode S will have a remote monitoring capability that will provide additional improvements in reliability and maintainability as well as reductions in life-cycle support costs.

23.-29. <u>RESERVED</u>.

Chap 2 Par 22

Page 5 (and 6)

#### CHAPTER 3. PROJECT DESCRIPTION

#### 30. FUNCTIONAL DESCRIPTION.

#### a. System Concept.

(1) Mode S. As with the ATCRBS, Mode S is comprised of three elements: the ground sensor, the airborne transponder, and the signals in space that form the link between them. The fundamental surveillance difference between Mode S and ATCRBS is the manner of addressing aircraft or selecting which aircraft will respond to an interrogation. In ATCRBS, all transponder-equipped aircraft within the main beam of the interrogator antenna signal respond. In Mode S, each aircraft is assigned a unique address code. Aircraft within the main beam of the antenna respond to interrogations if the aircraft's address code is included in the interrogation. Mode S includes the capability of calling all (or selectively, all non-Mode S) aircraft at a much lower interrogation rate. The addition of monopulse processing will improve azimuth determination accuracy and will allow reduction of the number of interrogations, since the monopulse system can provide the positional accuracy required for Mode S from a single reply. See figure 3-1 for a typical Mode S environment.

(2) <u>Improvements</u>. Two major advantages accrue from the use of discrete address for surveillance. First, an interrogator can limit its interrogation to only those targets for which it has surveillance responsibility. This prevents system saturation caused by all transponders responding to all interrogators within line-of-sight. Secondly, appropriate timing of interrogations ensures that responses from aircraft do not overlap, eliminating mutual interference from overlapping replies from closely-spaced aircraft.

(3) <u>Data Link</u>. Discrete address in interrogations and replies permits the inclusion of messages to or from a particular aircraft, thereby providing the basis for a ground-air and air-ground digital data link. Two basic types of data link messages are planned; flight advisory services, which will be implemented with the Data Link Processor (DLP), and ATC services, which will be implemented with the Advanced En Route Automation (AERA) system.

Chap 3 Par 30

# FIGURE 3-1. MODE S SYSTEM ENVIRONMENT



Chap 3 Par 30

#### b. Design Considerations.

(1) <u>Compatibility</u>. An elementary consideration in the design of Mode S is the requirement of evolutionary implementation and compatibility with the existing beacon system. Continuity of radar surveillance is required for any combination of aircraft and ground equipment. The Mode S antenna and sensor are compatible with existing aircraft ATCRBS transponders, and the aircraft Mode S transponders are compatible with the ATCRBS interrogators.

(2) <u>Reduced Interference</u>. Mode S employs a number of design features which minimize interference. Among these are the following:

(a) Each Mode S-equipped aircraft has an assigned unique address. Messages to and from an aircraft discretely addressed do not result in responses from other aircraft.

(b) A reduced interrogation rate is possible through use of an antenna having a sum and difference pattern (monopulse antenna). The interrogation is transmitted on the sum pattern. Replies are received on both the sum and difference patterns. A monopulse estimate is made to establish the angular difference between the target and the antenna pointing angle. While it is possible to determine target position with a single reply, the Mode S sensor interrogation rate is a site-adaptable parameter depending on the interrogation mode (Mode S or ATCRBS interrogation and replies) within the antenna beamwidth for operation with existing ATCRBS-equipped aircraft.

(c) The monopulse estimates for each reply pulse readily identify the reply to which each of the received pulses belong when overlapping replies are received from different angles within the antenna beam. Monopulse degarbling continues to operate into regions of pulse overlap that could not be resolved by pulse timing alone. Therefore, it reduces the susceptibility of the ATCRBS mode to synchronous garble from aircraft which are near the same range and azimuth.

(d) Interrogations of Mode S-equipped aircraft can be range-ordered in such a way that replies do not overlap.

(e) The Mode S computer is programmed to identify and flag false targets caused by reflections from large objects such as buildings.

(f) A Mode S-equipped aircraft responds to

Chap 3 Par 30

interrogations containing its discrete address. This eliminates unnecessary replies to adjacent facilities and to interrogations which are intended for acquisition of other aircraft not on file.

(3) <u>Improved Accuracy</u>. The ATCRBS processor determines target azimuth by marking the center of the received string of replies, which may not necessarily reflect the actual position of the aircraft. The monopulse direction-finding technique has proven to be much more accurate in determining the angle of arrival of the reply signals.

(4) <u>Improved En Route Data Rate</u>. The long-range Air Route Surveillance Radars (ARSR), which rotate at 5 to 6 rpm, will use the Mode S back-to-back antenna assembly. This will provide beacon data updates at twice the rate of the primary radar.

(5) <u>Improved Communications</u>. Mode S provides both ground-to-air and air-to-ground data link capability. Air-to-ground messages may be either pilot-initiated (e.g., a request for a clearance change or for weather information), or ground-initiated (e.g., to acquire onboard aircraft information). The data link project is being implemented in two phases, with the initial capability limited to flight advisory services in conjunction with the DLP. ATC data link functions will be implemented later with AERA.

(6) <u>Programmable Adaptation</u>. The Mode S sensor can be configured to provide service under a variety of conditions. General software configuration factors include:

(a) Whether the sensor serves a terminal or en route facility or both.

(b) Volume of airspace of interest to the facility. Mode S limits its discrete interrogation to aircraft of interest within the assigned coverage of the facility.

(c) When multiple coverage exists, a software function controls both sensor operation and reconfiguration of coverage upon sensor failure or sector reconfiguration.

9/23/92

unit.

(d) Mode S-equipped aircraft are handed off to an adjacent sensor at designated boundaries, using techniques which perform acquisition in a completely autonomous manner.

(7) <u>Reliability/Maintainability</u>. The Mode S sensor represents a considerable improvement over ATCRBS with state-of-the-art design and components. Features of the Mode S design which enhance the reliability and maintainability include:

(a) Failure sensing and automatic switching between channels.

(b) All equipment is constructed of solid-state modules which are replaceable at a modular level.

(c) The Remote Maintenance Subsystem (RMS) allows failures to be diagnosed at a central location.

(d) Built-in diagnostics which identify a faulty

(8) <u>Supportability</u>. A basic design consideration in Mode S is the range, quantity and storage locations for parts, support and test equipment required for life cycle maintenance of the system.

c. System Functions.

(1) <u>General</u>. As illustrated in figure 3-1, Mode S provides surveillance and ground-air-ground communication service to ATC facilities, including en route Air Route Traffic Control Centers (ARTCC), and terminal area systems, including Terminal Radar Approach Control (TRACON) and Terminal Radar Approach Control in Tower Cab (TRACAB). In addition, Mode S provides service to ground data bases that support flight advisory services.

(2) <u>Sensor Surveillance</u>. The Mode S sensor provides surveillance of ATCRBS- and Mode S-equipped aircraft and operates as a store and forward communication relay for data link communication between aircraft and ATC facilities. In addition, the sensor accepts digitized radar target reports from a collocated radar and combines these with the beacon reports into a composite surveillance output stream. When beacon and radar reports occur on the same target, the radar report is suppressed and the beacon report tagged as radar-reinforced. Radar-only output reports are provided on targets that are not beacon-equipped.

Chap 3 Par 30

(3) <u>Mode S File</u>. To discretely interrogate Mode S-equipped aircraft, the sensor maintains a file of the identity and predicted position (updated each scan interval) of all such aircraft within its defined area of coverage.

(4) <u>Coverage Map</u>. Each sensor's operation is controlled by a prestored map defining its coverage volume, which may change from normal operation in the event of various system failures (e.g., the failure of an adjacent sensor).

(5) <u>Network Communication</u>. In a configuration utilizing multiple radars, each sensor may communicate with adjacent sensors via a common ATC facility to hand off targets as they pass from the region of overlapping coverage to that of an adjacent sensor. In addition, in regions of overlapping coverage, this intersensor communication may be used to assist in the reacquisition of a lost target.

Facility Interfaces. Each sensor can provide (6) surveillance and communication services to several ATC facilities; i.e., all those whose areas of control responsibility include any part of the coverage area of the sensor. The interface between the sensor and control facility comprises a one-way circuit for the transmission of surveillance data, both radar and beacon to each control facility, and one or more two-way circuits for the interchange of data link messages. The latter is also used to transmit various status and control messages between the sensor and the ATC facility. Also, one or more two-way circuits are provided for non-ATC data link services between the sensor and the DLP. The Mode S sensor interfaces with the RMMS/MPS to provide remote control for sensor performance monitoring and to support fault isolation and testing. The Programming Support Facility (PSF) interfaces with the Mode S to maintain and/or modify sensor application software and firmware. The PSF will be located at the FAA Technical Center and staffed by National Airway Engineering Support Division, ASM-400.

(7) <u>Mode S Avionics</u>. The Mode S airborne transponder includes all of the functions of an ATCRBS transponder, and adds to these the ability to decode Mode S interrogations and to format and transmit the appropriate replies. For data link, the transponder is analogous to a modem for the radiofrequency (RF) link. On receipt of a ground-to-air transmission, it verifies the correctness of the received message using the error-detecting code. Once verified, the transponder transfers the message

Page 12

Chap 3 Par 30

contents to one or more external airborne data link processors. For air-to-ground messages, the aircraft transponder accepts the message contents from an external input device, and formats and encodes the data for transmission as part of the reply to a subsequent interrogation when instructed to do so by the sensor. The Mode S data link is Aeronautical Telecommunications Network (ATN)-compatible, allowing a single airborne data link processor to choose among multiple data link paths (Mode S, satellite, or VHF).

- NOTE: Figures 3-2 through 3-5 depict typical terminal and en route configurations, and serve to illustrate Mode S system functions.
  - d. <u>Software Features</u>.

(1) <u>Software Architecture</u>. The Mode S employs modular software in each of its component subsystems. This architecture is used to allow even relatively major changes to be made within each subsystem without severe impact on the remainder of the system software. Each module employs validity checking and/or detection and correction techniques in keeping with the best programming practices. The software architecture automatically configures redundant sensor components and allows automatic recovery from component failures. The software components provide for expansion of system capacity and for the addition of sensor functions.

(2) Software Concept. Software modules are grouped by major function to facilitate design and implementation activities. A requirements traceability concept is employed to assure that software performance conforms to specification requirements. All software is produced in accordance with a software development plan, which requires conformance to current industry standards, the use of a higher order language and a development methodology using a top-down design and testing approach. Implementation of the software concept will be in two phases, referred to as Software Release 1.1 and Software Release 1.2, to permit meeting Specification FAA-E-2716 on an incremental basis, as software is developed and perfected and as Mode S systems are produced. The computer code is subject to rigid quality assurance procedures. Modules are thoroughly tested prior to system integration. Complete software maintenance and user manuals are provided.

(3) <u>Software Operation</u>. The software supports the sensor peak loading, performance, reliability, and maintainability requirements. The software contains performance

Chap 3 Par 30

9/23/92

monitors which detect failures and provide an automatic recovery procedure to assure sensor operational continuity. The software will extract on command from within the processor to aid in the diagnosis of subtle problems. Common data is maintained such that hardware component failure will not cause sensor failure. Sensor data processing is distributed among several processors to assure system flexibility and attainment of all performance requirements. The software provides for site adaptation parameters which permits the use of a standard software system for all sites. The site adaptation parameters will be provided by ASM-400. This capability enhances the agency's ability to maintain the software and, in an orderly manner, introduce enhancements into the field.







9/23/92

.



ω 1 à,

S

S







FIGURE

.

.

Chap 3 Par 30 (4) <u>Adaptation Program</u>. Data representing site specific parameters are software implemented to create a data base for each site. These data include:

(a) Area of coverage limits.

(b) Backup coverage.

(c) Adjacent facilities for handoff.

(d) Source of reflections.

(e) Selection of values for parameters specified as site adaptable.

(f) Operational parameters to be used such as ATCRBS mode interlace patterns.

(5) <u>Support</u>. Support for Mode S system software is the responsibility of ASM-400 at the FAA Technical Center in Atlantic City, NJ. The contractor is required to furnish the FAA with source code and hard copy documentation to perform this function. The FAA will be provided with the necessary hardware/software tools to read, de-bug, enhance, and copy Mode S system software.

31. <u>PHYSICAL DESCRIPTION</u>. The Mode S system is comprised of various cabinets, racks, junction boxes, distribution panels, antennas, towers, rotary joints, modems, numerous interconnecting cable systems, and, at certain sites, equipment shelters.

a. Major system component units located within a building or a shelter are listed in table 3-1 (also see figure 3-6).

TABLE 3-1. EQUIPMENT LOCATED IN BUILDING OR SHELTER

| Unit                                                                           | Dimensions                               | <u>Weight</u>         |
|--------------------------------------------------------------------------------|------------------------------------------|-----------------------|
| Two Interrogator Cabinets<br>Two Data Processor                                | 96"W X 32"D X 80"H                       | 2200 lbs.             |
| System (DPS) Cabinets<br>One Mode S Junction Box<br>One or more Communications | 96"W X 32"D X 80"H<br>24"W X 17"D X 36"H | 2400 lbs.<br>130 lbs. |
| Junction Box(s)                                                                | 33"W X 15"D X 8"H                        | 60 lbs.               |
| Panel                                                                          | 20"W X 8"D X 48"H                        | 30 lbs.               |

Chap 3 Par 30

9/23/92

One RF Transfer Switch36 "W X 4"D X 14"H20 lbs.Two Time of Year (TOY)13 "W X 3"D X 10"H12 lbs.Clock Assemblies13 "W X 3"D X 10"H12 lbs.(located in Mode S junction<br/>box)TOY Remote kits20 lbs.TOY Remote kitsCD-2 mod kit (located inside<br/>CD-2 in en route sites)Modems for surv, com, PSF, RMM,<br/>Remote Control linksPSF, RMM,

b. Antennas and rotary joints located outside of the building or shelter are listed in table 3-2.

#### Table 3-2. EQUIPMENT LOCATED OUTSIDE OF THE BUILDING OR SHELTER

| <u>Unit</u>                                                                     | Dimensions                                | <u>Weight</u>                   |
|---------------------------------------------------------------------------------|-------------------------------------------|---------------------------------|
| One Open Array Antenna<br>(at terminal sites)<br>OR                             | 312"W X 46"D X 64"H                       | 550 lbs.                        |
| One Back-to-Back Antenna<br>Assembly (at en route sites)<br>One rotary joint at | 317"W X 40"D X 68"H                       | 860 lbs.                        |
| terminal sites<br>OR                                                            | 12"diameter X 60"H                        | 120 lbs.                        |
| One rotary joint at<br>en route sites<br>Two TOY antennas                       | 63"H to 105"H<br>to<br>13"W X 10"D X 30"H | 125 lbs.<br>400 lbs.<br>20 lbs. |

NOTE: Two 14-bit azimuth encoders w/power supplies are included with each rotary joint.

c. Calibration Performance Monitoring Equipment (CPME) is located remotely from the Mode S site, typically in another building or in weatherproof cabinets mounted on a concrete slab. Each Mode S site includes two CPME's. Major components for one CPME system are listed in table 3-3.

9/23/92

### TABLE 3-3. CPME EQUIPMENT

| <u>Unit</u>          |       | Di | lmensi | lor | <u>15</u> | Weig | <u>ht</u> |
|----------------------|-------|----|--------|-----|-----------|------|-----------|
| CPME Cabinet         | 29 "W | х  | 29 "D  | х   | 52 "Н     | 90   | lbs.      |
| Power Supply         | 19"W  | Х  | 18"D   | Х   | 11"H      | 48   | lbs.      |
| Receiver/Transmitter | 19"W  | Х  | 18"D   | Х   | 16 "H     | 50   | lbs.      |
| Battery Box          | 32"W  | Х  | 26 "D  | Х   | 23"Н      | 75   | lbs.      |
| Antenna              | 23"W  | Х  | 30"D   | Х   | 18"H      | 21   | lbs.      |

The total power requirement for a typical Mode S configuration, not including the CPME installations, is 11,645 watts.

d. Orientation of the Mode S equipment units in a typical configuration is shown in figure 3-6.





•

1



-4

-

Chap 3 Par 31 9 /23/92

32. <u>SYSTEM REQUIREMENTS</u>. The Mode S system requirements for floor space, floor loading, and electrical power, are shown in table 3-4. Requirements are listed on a per unit basis. Units to be mounted on the walls or outside of the building or shelter are listed in table 3-5. These units do not impact floor area or floor loading requirements.

#### TABLE 3-4. FLOOR-MOUNTED EQUIPMENT

| <u>Unit</u>              | Floor Space | Floor Loading | <u>Power</u><br>(watts) |
|--------------------------|-------------|---------------|-------------------------|
| Interrogator<br>Cabinets | 96"W X 32"D | 2200 lbs      | 2400                    |
| System Cabinets          | 96"W X 32"D | 2200 lbs      | 3300                    |

#### TABLE 3-5. WALL-MOUNTED OR EXTERNALLY-MOUNTED EQUIPMENT

| <u>Unit</u>                 | <u>Wall Area or</u><br>Floor Are | <u>Weight</u> | <u>Power</u><br>(watts) |
|-----------------------------|----------------------------------|---------------|-------------------------|
| Mode S Junction Box         | 24"W X 36"H                      | 130 11        | bs 200                  |
| Power Distribution<br>Panel | 20 "W X 48 "H                    | 30 11         | he                      |
| Communications              | 20 W A 40 II                     | 50 13         | 28                      |
| Junction Box                | 33"W X 8"H                       | 60 11         | bs                      |
| Modem rack                  |                                  |               |                         |
| TOY Remote Kit              | 13"W X 10"H                      | 6 11          | os                      |
| TOY Antenna (roof)          | 13"W X 10"D                      | 10 11         | bs                      |
| CPME Cabinet (see Note)     | 29"W X 29"D                      | 188 11        | os 223                  |
| CPME Battery Box            |                                  |               |                         |
| (see Note)                  | 32"W X 26"D                      | 75 1}         | os                      |
| CPME Antenna                |                                  |               |                         |
| (see Note)                  | 23"W X 30"D                      | 21 13         | os                      |

NOTE: The CPME cabinet and battery box will be located externally of the Mode S building or shelter, either in another building or on a pad. The antenna and tower also will be located outside of the Mode S building or shelter.

Chap 3 Par 32

33. <u>INTERFACES</u>.

a. <u>Onsite</u>. The onsite interfaces include (1) the primary radar for surveillance data information and trigger and antenna azimuth data, (2) the Common Digitizer 2 (CD-2) for correlating beacon and radar data, and (3) modems for transferring data to other locations.

b. <u>Remote</u>. The remote interface is via communication narrowband landlines or microwave data links for the following data:

(1) Aircraft position reports are forwarded on the surveillance link.

(2) Non-ATC communications links, 9600 bits per second (bps) full-duplex lines, provide interface with DLP at primary and backup ARTCC's.

(3) ATC data link messages will not be implemented until the area control facilities are operational and AERA implemented. Connections will be via the National Interfacility Communications Service (NICS).

(4) Monitoring and control messages are forwarded to the Remote Maintenance Monitoring System (RMMS) via dedicated lines.

(5) Remote terminal to tower.

(6) PSF.

c. <u>Terminal/En Route Interface</u>. The remote interface links are similar at terminal and en route facilities, but reformatted into compatible messages for specific interfacing equipment.

34.-39. <u>RESERVED</u>.

#### CHAPTER 4. PROJECT SCHEDULE AND STATUS

#### 40. PROJECT SCHEDULES AND GENERAL STATUS.

a. <u>Project Approval</u>. The Mode S project, which is being implemented with the applicable provisions of Order 1810.1E as a general guide, has completed key decision point #4 of the order. The key decision memorandum, which outlined the Mode S project, was approved by the FAA System Acquisition Review Committee (SARC) and submitted to TSARC. In March 1983, the TSARC approved Mode S for national implementation. An amended Mode S Acquisition plan is being coordinated and is planned for substitution for approval during 2nd quarter CY92. The source selection process was initiated and the Mode S system contract was awarded in October 1984.

b. <u>Acquisition Strategy</u>. The approved project provides for 137 Mode S systems. In general, the systems are comprised of 137 Mode S sensors, 274 CPME's (two per site), 13 Mode S Shelters, 111 open array antennas for the terminal radar sites, 26 dual open array antenna systems for the en route radar sites, and an appropriate number of rotary joints for all of the sites.

#### c. Procurements.

(1) <u>Mode S Sensors</u>. The 137 Mode S sensors and associated software are currently under procurement. The contract includes the procurement of CPME's and equipment shelters for certain ASR-7 and ASR-8 sites and Beacon-Only Site (BOS) use.

(2) <u>Terminal Antennas</u>. Open array antennas have been procured and installed at 111 terminal radar sites, under a separate contract.

(3) <u>En Route Antennas</u>. Back-to-back (dual) open array antenna systems are currently under procurement for 26 en route radar sites. The contract includes procurement of 100 single array beacon antennas for use at ARSR-4 radar sites.

(4) <u>Terminal Rotary Joints</u>. Mode S-compatible rotary joints for the terminal sites, with dual 12-bit/14-bit azimuth encoders, have been procured for 24 ASR-7 and ASR-8 sites, under a separate contract (ASR-9 rotary joints are Mode S-compatible).

(5) <u>En Route Rotary Joints</u>. Mode S-compatible rotary joints for the en route radar sites, also with dual 12-bit/14-bit azimuth encoders, are currently under procurement. The

Chap 4 Par 40

procurement will provide four different types of rotary joints, for the ARSR-1E, ARSR-2, FPS series radars and for the BOS.

(6) <u>Radomes</u>. Replacement radomes for en route sites, under a separate pending procurement, will alleviate mounting and radiation distortion problems and allow all antennas to be mounted back-to-back on top of the surveillance antenna.

(7) <u>Modems</u>. Modems required to transmit data to and from various associated systems, will be provided under a separate contract(s). The contract(s) will provide for installation and for all necessary ancillary equipments. This procurement will be part of National modem procurement managed by ANC-140, Interfacility Communication Program. The current planning is to provide codex modems.

d. <u>Support Requirements</u>. Facility modifications, in particular air-conditioning and standby power expansion, are being provided under the Technical Support Services Contractor (TSSC) contract with program funding.

e. <u>Flight Advisory Data Link</u>. Initially, Mode S will provide non-ATC flight advisory data link messages provided by the DLP. The messages consist of weather, environment, and flight related services.

f. <u>Interface Definition</u>. Interface Control Documents (ICD) will be provided for each combination of primary radar, Mode S, and ATC facility. Level II ICD germane to this program are:

- (1) Mode S to ATC communications link.
- (2) Mode S to non-ATC communications link.
- (3) Mode S to ASR-7/ARTS-2A terminal sites.
- (4) Mode S to ASR-8/ARTS-2A terminal sites.
- (5) Mode S to ASR-9 terminal sites.
- (6) Mode S to RMMS (ICD Level II).

(7) Mode S to Common Digitizer (CD), Model CD-2, as co-located at the following radar sites: ARSR-1, ARSR-2, FPS-20, FPS-66, and FPS-67.

(8) Mode S/ATC surveillance link to ATC en route facilities.

(9) Mode S to local terminal.

(10) Interrogator to DPS.

#### 41. MILESTONE SCHEDULE SUMMARY.

a. <u>General</u>. Although a high level of continuous activity is customary in a major system acquisition, certain milestones are particularly significant.

b. <u>Contract Award</u>. Contract award is the objective and the end product of the source selection process. The date is significant in that all contract items are scheduled from Date of Contract (DOC). The Mode S sensor contract was awarded October 5, 1984, for 137 systems.

c. <u>Design Review</u>. The JV contractor submitted his/her design to FAA for review and comment. Generally, the Preliminary Design Review (PDR) process involves extended meetings and changes in the design. The modified design was resubmitted to the FAA for final Critical Design Review (CDR) prior to committing significant resources to production of deliverable equipment.

d. <u>Factory Testing</u>. The first four Mode S systems are subjected to rigorous inspection and testing in the factory before delivery. These tests include performance, general characteristics, environmental, reliability and maintainability. The FAA is represented during factory tests by the Quality and Reliability Officer (QRO). The first system, with Software Release 1.1 (to support a terminal sensor), was delivered to the ASR-9 facility at the FAA Technical Center in July 1991.

e. <u>FAA Technical Center Tests</u>. The first Mode S sensor was delivered and installed at the FAA Technical Center by the contractor. It is being integrated into the primary radar environment and is undergoing final onsite tests. After acceptance from the contractor, the FAA Technical Center will conduct a series of performance and operational tests and evaluations. These tests are performed to verify that the Mode S sensor operates effectively within the NAS.

Chap 4 Par 40

f. <u>Installation and Commissioning Schedules</u>. The Mode S system commissioning will follow deliveries by about 4 months. During this time, they will be contractor installed, tested, integrated into the radar system, and flight checked.

g. <u>Training</u>. The contractor will conduct the first Mode S maintenance training course scheduled to begin in January 1992.

h. <u>Provisioning</u>. A provisioning conference is to be held within 30 days after approval of the provisioning parts list. The FAA will initiate procurement for an agreed-to list of spare parts after the conference.

i. <u>Mode S Antenna and Rotary Joint Schedule</u>. The contract for the back-to-back en route antennas and rotary joints was awarded in 1987; deliveries are currently underway.

j. <u>Flight Advisory Data Link Schedule</u>. The test and evaluation of the DLP data link will be conducted at the FAA Technical Center, with the first Mode S sensor, beginning in 1993. Field implementation will commence in 1993, adding data link to those Mode S facilities previously installed and implementing data link concurrently with installation of later systems.

k. <u>Detailed Schedules</u>. Current schedules applicable to the Mode S sensor have been consolidated in appendix 2. Updates to the schedule is provided in the event of changes by the Master Delivery Forecast Module (MDFM). Revisions which are necessary to meet changing requirements or priorities will be coordinated with cognizant regional Air Traffic (AT) and Airway Facilities (AF) divisions prior to issuance.

42. <u>INTERDEPENDENCIES AND SEQUENCE</u>. Implementation of Mode S will be dependent on prior installation of such systems and equipments as antennas, rotary joints, equipment shelters, radomes, modems (at all sites), engine generators (EG), and (b) the upgrading of power distribution systems and air conditioning (AC) systems, depending on whether the site is a terminal radar site, an en route radar site, or a BOS.

a. <u>Terminal Radar Sites</u>. Implementation will be dependent on the installation of modified Airport Surveillance Radar (ASR) (Mode S-compatible) rotary joints at ASR-7 and ASR-8 sites. It will also be dependent on the installation of 75KW EG, power distribution system upgrades, and AC upgrades at certain ASR-7 and ASR-8 sites (see tables 7-1 through 7-3).

Chap 4 Par 41

b. <u>En Route Radar Sites</u>. Implementation will be dependent on installation of the back-to-back antennas and rotary joints and the new radomes. Attempts will be made to install the antennas and rotary joints at the same time that the radomes are installed, thereby reducing radar down-time.

c. <u>BOS's</u>. Implementation at these sites will also be dependent on installation of the back-to-back antennas and rotary joints and the new radomes. Attempts will also be made to install the antennas and rotary joints at the same time that the radomes are installed, thereby reducing radar down-time.

d. <u>Mode S Interim Monitor Control System</u>. The interim monitor control system is being developed by ASM-400 and will be installed on the Mode S Interrogator.

43.-49. <u>RESERVED</u>.



Page 29 (and 30)

#### CHAPTER 5. PROJECT MANAGEMENT

#### 50. PROJECT MANAGEMENT, GENERAL.

a. <u>Program Structure/Administration</u>. The Mode S program is under the auspices of the Program Director for Surveillance, ANR-1. The Mode S Program Manager (PM) is ANR-300, and has first line responsibility for the design, development, testing, evaluation, production, and introduction into the NAS of the end products of the Mode S project. He/she keeps the Administrator informed on project status, in accordance with Order 1810.1E.

(1) <u>Matrix Management</u>. Matrix management will be used by the PM, who is the single focal point for all program activities, to monitor such specific areas as contractor performance and program implementation. The PM will utilize personnel from various FAA organizations to support program requirements, within the guidelines provided by FAA policies, procedures, and directives. While there will be distinct lines of authority with regard to achieving program goals, informal communication and support among responsible program personnel will play a vital part in achieving the successful implementation of Mode S.

(2) <u>PM/Associate Program Manager Concept.</u> Supporting the PM are Associate Program Managers. These will include headquarters Associate Program Managers from within ANR-100, Surveillance Engineering Division, and from various principal participating FAA organizations, and Associate Program Managers from the nine FAA regions. The Associate Program Managers serve as focal points in their respective spheres for the implementation of Mode S. Each Associate Program Manager is responsible for coordinating and reporting on all areas of responsibility assigned to him/her by the PM and on those efforts associated with that organization's and/or region's stated The Associate Program Managers are empowered by the mission. management of the organizations they represent to make decisions and commitments for that organization relating to the Mode S program. Major areas of concern to the Associate Program Managers include planning, budgeting, and implementation.

(3) Other Agencies and Contractor Personnel. Where appropriate, the Mode S program utilizes the services of other agencies and contractor personnel. The personnel supporting the Mode S program require the cooperation and assistance of the FAA to perform their services. Appendix 3 lists the outside contractors providing technical support to the program. Table 5-1 shows the program management structure.

Chap 5 Par 50

b. <u>Key Individuals</u>. Key individuals associated with the Mode S program are depicted in table 5-1.

#### Table 5-1. MODE S PROJECT MANAGEMENT STRUCTURE

Program Director ANR-1

Program Manager ANR-300

Associate Program Manager for Engineering (APME), ANR-130

Associate Program Manager for Testing (APMT), ACN-220

Associate Program Manager for Quality (APMQ), ASU-421

Associate Program Manager for Systems Engineering (APMSE), ASE-300

Associate Program Manager ATC Requirements (APMR), ATR-320

Associate Program Manager Alaskan Region (APMAL), AAL-420

Associate Program Manager Eastern Region (APMEA), AEA-451.1

Associate Program Manager New England Region (APMNE), ANE-422N

Associate Program Manager Southern Region (APMSO), ASO-422

Associate Program Manager Western-Pacific Region (APMWP), AWP-422 Associate Program Manager for Contracting (APMC), ASU-320

Associate Program Manager for General Counsel (APMGC), AGC-510

Associate Program Manager Logistics (APML), ANS-420

Associate Program Manager Systems Maintenance (APMSM), ASM-420

Associate Program Manager ATC Procedures (APMP), ATP-130

Associate Program Manager Central Region (APMCE), ACE-425

Associate Program Manager Great Lakes Region (APMGL), AGL-421.5

Associate Program Manager Northwest Mountain Region (APMNM), ANM-422

Associate Program Manager Southwest Region (APMSW Terminal), ASW-421

Associate Program Manager Southwest Region (APMSW En Route), ASW-455

Page 32

Chap 5 Par 50 (2) <u>Matrix Team Associate Program Managers</u>. Associate Program Managers have been assigned from within FAA headquarters and the FAA Technical Center and are listed in table 5-1.

(3) <u>Regional/Aeronautical Center Associate Program</u> <u>Managers</u>. Associate Program Managers have been assigned and are also listed in table 5-1.

(4) <u>Other</u>.

(a) Technical Officer (TO), appointed by the PM.

(b) <u>Technical Onsite Representative (TOR)</u>, appointed by the regional AF Division Manager.

(c) <u>Test Director (TD)</u>, appointed by ACN-200.

(d) <u>QRO</u>, appointed by the APMQ.

c. <u>Responsibilities</u>.

(1) PM. The following are responsibilities of the PM:

(a) Has the first line responsibility for the design, development, production, testing, evaluation, and introduction of Mode S into the NAS.

(b) Develops the program master plan, the management plan, and the PIP.

(c) Develops the program and budget justification documentation, including that for Research and Development (R&D), Facilities and Equipment (F&E), and Operations (OPS).

(d) Controls program funds within approved appropriation levels.

(e) Manages the program within approved cost, scheduling, and technical baselines.

(f) Informs upper level management of program status, issues, and accomplishments.

(g) Co-chairs the Source Evaluation Board (SEB), if one is established.

Chap 5 Par 50
(h) Serves as the agency spokesman, advocate, and focal point for the program.

(i) Plans and implements the transition from F&E to OPS.

(j) Presents Procurement Readiness Review (PRR), Deployment Readiness Review (DRR), and Project Status Review Board (PSRB).

(k) Determines acquisition and deployment strategies in coordination with applicable organizations.

(1) Establishes the PM team structure and guidelines to ensure that such program activities as plans, baselines, travel, and correspondence are properly coordinated and controlled.

(m) Obtains all necessary program approvals.

(n) Develops and maintains agreements with matrix organizations, and formally documents them in program directives.

(o) Holds Associate Program Managers accountable for accomplishments in accordance with directive agreement.

(p) Provides inputs on core Associate Program Managers performance evaluation for Associate Program Managers assigned by program directives and others, as appropriate.

(q) Ensures the quality of all PM documentation.

(r) Provides program guidance to all offices, services, the Aeronautical Center, FAA Technical Center, and the regions.

(s) Ensures the timely implementation of the Mode S into the operational environment in a manner that minimizes costs and optimizes system performance.

(t) Identifies ANR requirements and requests staffs for the offices of appropriate services as necessary to support the installation and test efforts of the Mode S.

Chap 5 Par 50

(u) Prepares, analyzes, and distributes scheduling information to services and Regional Administrators, FAA Logistics Center, FAA Technical Center, etc.

(v) Ensures the baseline configuration for the

Mode S and provides suitable documentation to appropriate offices upon transition to operational status.

(w) Provides planning and guidance information to all activities which interface with Mode S for the timely implementation of support activity.

(x) Provides site preparation requirements to the regions and FAA Technical Center for monitoring the accomplishment of site activities leading toward the completion and acceptance of the site installations.

(y) Is responsible for factory and field acceptance testing.

(z) Provides technical oversight and/or direction to the contractor in the design, development, production, testing, installation, integration, and documentation of hardware and software for Mode S.

(aa) Ensures the development of Mode S maintenance requirements and coordinates with the Maintenance Operations Division, ASM-200, through the NAILS Management Team.

(bb) Coordinates with the region(s) for scheduling and monitoring installation, dismantling, and/or disposal of equipment in accordance with Order 4800.2B, Utilization and Disposal of Excess and Surplus Property.

(cc) Ensures the availability of all software and hardware interfaces required for Mode S implementation.

(dd) Ensures the availability of a Mode S shakedown test plan and procedure.

(ee) Develops the Letter of Agreement (LOA) as per Order 6090.1, Development and Implementation of Remote Monitoring Subsystem (RMS) within the NAS, for the Mode S RMS.

Chap 5 Par 50

(ff) Ensures the availability of all required funding and maintains the contract within budget limitations.

(gg) Determines the distribution of all Mode S documentation, both in-house and contractual.

(hh) Ensures that logistic support requirements in coordination with the Aeronautical Center are planned, funded, and delivered in time to permit effective operational use of Mode S.

(ii) Budgets and funds for all National Airspace Integrated Logistics Support (NAILS) requirements.

(jj) Funds, supports, and co-chairs the NAILS Management Team (NAILSMT).

(kk) Provides necessary inputs and assistance to the services and Regional Administrators for training of maintenance personnel.

(11) Ensures the development of performance, maintenance, and calibration standards and procedures for Mode S.

(mm) Assists in, and ensures the development of, system operational changeover plans with Air Traffic Plans and Requirement Service (ATR) and the regions.

(nn) Provides configuration management support for the Mode S via the Configuration Control Board (CCB) and Mode S Program Planning Groups.

(oo) Resolves all issues emanating from installation, checkout, and integration of Mode S into the NAS.

(2) <u>APME</u>. The following are responsibilities of the APME:

(a) Serves as TO or the Alternate Technical Officer (ATO), or delegates the authority, as appropriate.

(b) As TO, or ATO, is responsible for all technical aspects of the design, production, testing, delivery, and management of the Mode S turnkey installations.

Chap 5 Par 50 (c) As TO, or ATO, is also responsible for all aspects of field implementation and will maintain close liaison with the contractor's installation teams in the regions by providing technical guidance and direction within the scope of the contract.

(d) Selects and supervises staff personnel, and assigns the technical staff to the project, as required.

(e) Provides for the management and accomplishment of program directives.

(f) Ensures the quality and technical integrity of the project.

(g) Manages the workload and ensures workforce effectiveness.

(h) Serves as the first-line technical advocate for the program.

(i) Ensures, through FAA Joint Radar Planning Group Co-chairman, military approval for all planned changes to Joint Surveillance Radar Systems resulting from Mode S program.

(3) <u>APMC</u>. The following are responsibilities of the APMC:

(a) Solicits, negotiates, awards, and administers contracts for the PM.

(b) Conducts all communications, including discussions and negotiations, with the contractor.

(c) Determines what procurement information can be released.

(d) Serves as co-chairman of the SEB, if one is established.

(e) Performs cost or price analyses and determines cost and price reasonableness.

(f) Identifies conflicts of interest and prepares any resulting avoidance, neutralization, or mitigation plan.

(g) Awards and administers contracts, including contract changes, options, etc.

Chap 5 Par 50

(h) Delegates authority to appropriate officials to accept deliverables under the contract.

(i) Ensures that no contract or change to a contract is signed unless all requirements of law, executive orders, regulations, and all other applicable procedures, including clearances and approvals, have been met and that contractors receive fair and equitable treatment.

(j) Responds to requests under the Freedom of Information Act related to the contract.

(k) Confirms appointments of QRO's for the contract.

(4) <u>APMT</u>. The following are responsibilities of the APMT:

(a) This position is assigned to the FAA Technical Center. The roles and responsibilities of the APMT are outlined in Order 1810.4A, FAA NAS Test and Evaluation Program.

(b) Serves as the TD for Mode S.

(c) Prepares all test plans and documents, other than those prepared by the contractor, required for the test and evaluation (T&E) of Mode S.

(d) Develops operational test and evaluation (OT&E) and NAS integration test plans and procedures, and directs the conduct of the above tests.

(e) Coordinates all phases of Government testing, and all test activities through first-site implementation.

(f) Serves as the main focal point for all testing, from beginning to end.

(g) Serves as a member of the NAILSMT.

(5) <u>APMGC</u>. The following are responsibilities of the APMGC:

(a) Serves as legal counselor to the program team, and provides advice on legal questions and business judgments.

(b) Provides input to contractual documents to ensure clarity and proper legal defense.

(c) Assesses legal risks and recommends alternative courses of action to accomplish program objectives.

(d) Represents the PM on legal issues with contractors.

(e) Represents the federal interest.

(6) <u>APMQ</u>. The following are responsibilities of the APMQ:

(a) Ensures in-plant Quality Assurance (QA) at the contractors' and subcontractors' facilities and at performance locations.

(b) Acts as the central point of contact for all quality assurance related issues.

(c) Ensures that all QRO duties are carried out.

(d) Assures that the contractor/subcontractor(s) adhere to QA requirements.

(e) Ensures that contractors' requests for progress payments are reviewed, and that appropriate payment/nonpayment recommendations are made, as appropriate.

(f) Reviews various documents concerning proposed changes, test plans, schedules, etc. and makes recommendations, as appropriate.

(7) <u>APML</u>. The following are responsibilities of the APML:

(a) Advises the PM on all areas of NAILS.

(b) Establishes and co-chairs the NAILSMT.

(c) Coordinates all Integrated Logistics Support (ILS) activities of support organizations, and ensures that each support organization designates an element manager to the NAILSMT.

(d) Develops the Integrated Logistics Support Plan (ILSP) for the PM.

(8) <u>APMSE</u>. The following are responsibilities of the APMSE:

Chap 5 Par 50

(a) Addresses system issues associated with requirements for the program and interfaces with the entire NAS.

(b) Performs NAS requirements analyses.

(c) Analyzes and defines alternate means of satisfying requirements.

(d) Develops and specifies system-level performance characteristics.

(e) Develops mission needs statements.

(f) Reviews specifications, Statements of Work (SOW), test plans, change proposals, and other subsystem documentation.

(g) Provides subsystem technical support and analyses.

(h) Manages the development, quality, and content of interface requirements documents.

(i) Conducts Reliability, Maintainability, and Availability (RMA) analyses and allocates RMA requirements to NAS elements.

(j) Develops security standards and conducts electronic vulnerability analyses of NAS subsystems.

(k) Develops NAS T&E verification and test matrices.

(1) Develops system standards for the acquisition, design, and documentation of NAS subsystems.

(m) Maintains baseline descriptions of systems, facilities, equipment, etc. of current and proposed NAS elements.

(n) Develops configuration management requirements, practices, procedures, and policies.

(o) Plans and conducts physical and functional configuration audits of NAS subsystems.

(p) Coordinates and obtains support for the PM concerning any operations research needs of the program (for example, cost benefit analyses).

(q) Obtains, as required, support from facility system engineering for the program.

(b) Supports operational T&E.

(c) Provides inputs into acquisition strategies with the PM to ensure that the acquisition meets AT requirements.

(d) Provides coordination with AT field elements.

(e) Supports justification of funding.

(10) <u>APMP</u>. The APMP is responsible for determining and publishing the AT procedures and regulations appropriate for supporting the program.

(11) <u>APMSM</u>. The following are responsibilities of the APMSM:

(a) Provides second-level field support for the Mode S System.

(b) Provides maintenance of the operational software and hardware baseline.

(c) Integration of new software/hardware into the baseline, providing quality assurance, integration testing, deployment and hardware and software support of field elements.

(d) Provides coordination with regions onsite preparation, shakedown testing, etc. prior to commissioning.

(e) Coordinates with other program managers within the Systems Maintenance Service (ASM), as required.

(12) <u>Associate Program Managers for Regions</u>. The following are responsibilities of the Associate Program Manager for each region:

(a) <u>Planning</u>.

<u>1</u>. Coordinates (and develops, if necessary) regional and facility implementation and transition plans.

Chap 5 Par 50

 $\underline{2}$ . Assesses project and program interdependencies and coordination requirements.

<u>3</u>. Facilitates the development of training requirements by the identification of regional/facility training needs and coordination with the appropriate service.

 $\underline{4}$ . Chairs planning briefings and meetings, and prepares reports as necessary.

<u>5</u>. Provides regional inputs to headquarters PM's for planning purposes.

 $\underline{6}$ . Represents the region in program-level national workshops and meetings.

<u>7</u>. Represents the region during national DRR's, and conducts regional DRR's as necessary.

<u>8</u>. Coordinates and participates in engineering studies, requirement reviews, site surveys, and site selections, as necessary, to determine specific regional requirements and scope of work for each individual project.

<u>9</u>. Ensures that funding is adequate, that job order numbers are assigned, and that the scope of work for each individual project is properly defined and disseminated.

(b) <u>Budgeting</u>.

<u>1</u>. Participates in the development and annual revision of items for the CIP.

<u>2</u>. Participates in the review and coordination of the national Call for Estimates (CAE), and participates in the development of the regional CAE.

 $\underline{3}$ . Provides regional inputs to headquarters PM's for budgeting purposes.

 $\underline{4}$ . Ensures that valid and timely cost estimates are developed that address the total regional requirements.

<u>5</u>. Ensures that budget submissions are well-justified and contain complete material lists.

Chap 5 Par 50

9/23/92

<u>6</u>. Maintains awareness of budget items and the status of validated versus non-validated projects.

(C) <u>Implementation</u>.

 $\underline{1}$ . Establishes working relationships with headquarters PM's.

 $\underline{2}$ . Serves as a regional focal point for the F&E programs, including such areas as planning, budgeting, funding, logistics support, training, test equipment, deployment readiness, installation, capitalization, maintenance, and operation.

 $\underline{3}$ . Identifies and disseminates the scope of the programs and the regional and national turnkey contractor responsibilities.

 $\underline{4}$ . Chairs progress briefings and meetings, and prepares reports as necessary.

<u>5</u>. Coordinates requirements for logistics support, leased services, real estate, and utilities.

<u>6</u>. Represents the region in program-level national workshops and meetings.

authorizations.

<u>7</u>. Reviews and validates project

<u>8</u>. Develops a generic Regional Project Management System (RPMS) network for each project, and populates and maintains each network in accordance with the best available anticipated equipment delivery date.

<u>9</u>. Coordinates all implementation activities based on the program implementation plan.

<u>10</u>. Tracks funding obligations versus project accomplishments through the RPMS, identify funding shortfalls and surpluses, and recommend solutions.

 $\underline{11}$ . Provides cost estimates and justifications as necessary for submission with the quarterly fiscal summary review and request for funding adjustments.

<u>12</u>. Tracks and reports on milestone accomplishment for each individual project, including such areas

Chap 5 Par 50

as project authorization, equipment availability, site preparation, initial operating capability, and facility commissioning and capitalization.

<u>13</u>. Facilitates resolution of problems and develops recommendations for the Facilities Review Board (FRB).

<u>14</u>. Reviews Joint Acceptance Inspection (JAI) reports and facilitates the resolution and closing of exceptions.

<u>15</u>. At the conclusion of major projects, chairs a critique to identify problems that can be avoided in future programs, and documents and implements needed changes.

(13) <u>Associate Program Manager Academy (APMA)</u>. The following are responsibilities of the APMA:

(a) Coordinates all FAA training activities, both at the FAA Academy and at any other required locations.

(b) Provides for the technical evaluation of the contractor's training procedures and material.

(14) <u>Associate Program Manager Depot (APMD)</u>. The following are responsibilities of the APMD:

(a) Coordinates all provisioning and logistics support activities.

(b) Manages all depot-level maintenance, whether performed by the FAA or the contractor.

(15) TO. The following are responsibilities of the TO:

(a) Is responsible for all technical aspects of the contractor's efforts to design, produce, test, deliver, and manage the Mode S turnkey installations.

(b) Is responsible for all aspects of the contractor's field implementation, maintaining close liaison with the contractor's installation teams in the regions by providing technical guidance and direction within the scope of the contract.

(16) <u>TOR</u>. The following are responsibilities of the TO's representative:

Chap 5 Par 50

Page 44

9/23/92

6360.15A

(a) Ensures that activities required in support of the Mode S contract installation and testing are accomplished in an orderly manner.

(b) Is responsible for communication and coordination, in support of the responsibilities of the TO.

(c) Submits weekly technical reports to the TO, describing progress at each Mode S site within the region.

(d) Submit Telecommunications Service Requests (TSR) for communications between the Mode S and the ARTCC DLP.

(17) <u>QRO</u>. The following are responsibilities of the QA representative:

(a) Provides in-plant QA at the contractors' and subcontractors' facilities and at performance locations.

(b) Assures that the contractor/subcontractor(s) adhere to QA requirements.

(c) Accepts or rejects systems, equipment, and materials in accordance with contract requirements.

(d) Reviews contractors' requests for progress payments and makes recommendations, as appropriate.

(e) Reviews various documents concerning proposed changes, test plans, schedules, etc, and makes recommendations, as appropriate.

51. <u>PROJECT CONTACTS</u>. Primary points of contact for the Mode S program are included in Table 5-2, Mode S Project Contact List.



# Table 5-2. MODE S PROJECT CONTACT LIST

| <u>Title</u>                                                                                              | <u>Office</u>                                                                                                         | Individual                                                                                                                                                                             | Telephone                                                                                                                                                                    | FAX                                                                                                                                                          |
|-----------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <u>Matrix Team Asso</u>                                                                                   | <u>ciate Proc</u>                                                                                                     | gram Managers                                                                                                                                                                          |                                                                                                                                                                              |                                                                                                                                                              |
| Acting Prog Mgr<br>APME<br>APMC<br>APMC<br>APMG<br>APMG<br>APMQ<br>APML<br>APMSE<br>APMR<br>APMP<br>APMSM | ANR-300<br>ANR-130<br>ASU-320<br>ACN-220<br>AGC-510<br>ALG-421<br>ANS-420<br>ASE-300<br>ATR-320<br>ATP-130<br>ASM-420 | Byron Johnson<br>Byron Johnson<br>Steve Brown<br>Bill Swanseen<br>George Kinsey<br>Viola Jones-Ukiwe<br>Chuck Gould<br>Doug Hodgkins<br>Jim O'Malley<br>Larry Utterback<br>Harry Brown | 202-606-4644<br>202-606-4644<br>202-606-4516<br>FTS 482-5392<br>202-267-7368<br>301-765-1536<br>FTS 267-7074<br>202-646-4818<br>202-267-8760<br>202-267-9320<br>FTS 482-4249 | FTS 266-4286<br>FTS 266-4286<br>FTS 266-4530<br>FTS 482-5126<br>FTS 267-7257<br>301 765-8799<br>202 646-5719<br>FTS 267-9199<br>FTS 267-5120<br>FTS 482-4235 |

# Matrix Team Regional Associate Program Managers

| APMAL          | AAL-420   | Bill Weeks     | 907- | 271-5199 | 907 | 276-4631 |
|----------------|-----------|----------------|------|----------|-----|----------|
| APMCE          | ACE-425   | Leland Riffel  | FTS  | 867-5676 | FTS | 867-3603 |
| APMEA          | AEA-451.1 | Mark Miglietta | FTS  | 667-1200 | 718 | 656-6610 |
| APMGL          | AGL-422.2 | Jack Albrecht  | FTS  | 384-7591 | FTS | 384-7545 |
| APMNE          | ANE-422N  | Bruce Ng       | FTS  | 836-7211 | 617 | 273-1339 |
| APMNM          | ANM-422   | Darby Curran   | FTS  | 392-2434 | FTS | 392-1420 |
| APMSO          | ASO-422   | James Garrett  | FTS  | 246-7371 | FTS | 246-7652 |
| APMSW Terminal | ASW-421   | Bill Kolp      | FTS  | 734-5474 | FTS | 728-3289 |
| APMSW En Route | ASW-455   | Larry Young    | FTS  | 734-5359 | FTS | 728-3289 |
| APMWP          | AWP-422   | Bradford Gee   | FTS  | 984-1078 | FTS | 984-0419 |

52. <u>PROJECT COORDINATION</u>. The following subparagraphs provide a brief overview of program support groups and their responsibilities to assist the PM in managing all aspects of the program:

a. <u>Headquarters Associate Program Managers</u>. These Associate Program Managers provide required support to the PM within their areas of responsibility.

b. <u>Regional Associate Program Managers</u>. These Associate Program Managers serve as focal points in their respective regions for all Mode S implementation activities. As the PM's regional representatives, they work closely with the PM and the

Page 46

Chap 5 Par 51

9/23/92

APME (TO). They are designated by the regional AF division manager and are accountable for ensuring that the Mode S is implemented in an orderly manner. The Associate Program Manager's tasks include, but are not limited to, the following:

(1) Coordinate/manage regional deployment activities.

(2) Provide guidance and direction to the FAA site personnel.

(3) Provide inputs and periodic technical reports describing the deployment progress at each site to the TO.

(4) Coordinate with AT as required, for test activities associated with the operational ATC systems.

(5) Notify the JAI Board Chairman of JAI readiness and conduct integration of the Mode S into the NAS (reference Order 6030.45, Facility Reference Data File) and ensure the AF sector manager or appropriate representatives are present.

(6) Review and approve contractor's Site Engineering Report (SER).

c. <u>TOR</u>. A TOR is assigned to each site by the appropriate regional AF division manager. This position is the interface between the contractor and AF sector personnel. A 2-day session on TOR duties is to be provided for the assigned TOR;s. In addition a Mode S TOR guidance package will be provided. Tasks include, but are not limited to, the following:

(1) Assisting the contractor during site surveys.

(2) Providing inputs to logistics planning activities as they relate to site requirements.

(3) Recording site performance data prior to beginning the installation.

(4) Providing assistance in direction and guidance to the contractor to efficiently and timely accomplish site preparation, installation, testing, and evaluation for the Mode S.

(5) Witnessing the site preparation, installation, and testing.

(6) Participating in testing and integration into NAS.

(7) Completing the FAA Form 256, Inspection Report of Material or Services, for Mode S acceptance.

(8) Assisting in system field testing in accordance with the requirements of the test plans for the Mode S.

(9) Participating in the JAI.

(10) Arranging for contractor site access.

(11) Maintaining installation logs and submitting installation status reports, based on log entries, to the TO.

Configuration Control Board (CCB). In accordance with d. Order 1800.8F, NAS Deployment Readiness Review, the CCB is the official agency-authorized forum to approve or disapprove baselines and changes to baselines. There is a central NAS CCB to establish and control baselines and to administer configuration control. From this CCB, authority is delegated to lower level CCB's to effectively administer proposed changes at the most appropriate level. All lower level CCB's will be accountable to the NAS CCB which has been established through a charter defining its authority, responsibilities (including the specific documents over which the CCB has control), and membership. Decisions and directions are documented in Configuration Control Decisions (CCD), which either approves, disapproves, defers, or refers the change request to another CCB. When contractual action is required, the CCD serves as a basis for the preparation of a procurement request which is submitted to the contracting officer. The CCD may also be distributed to other Government agencies and serves as an official notification of CCB action. Representatives on the CCB are to include the various agency services/offices that have responsibilities to acquire, support, and operate the system. Other representatives may be invited to attend as required.

e. <u>Telecommunications Management and Operations</u>. Interfacility telecommunications requirements should be directed to ASM-300, which manages FAA telecommunications at the national level. ASM-300 will determine the general networking approach that will best meet the communications requirements and coordinate this information with the regional Telecommunications Management and Operations (TM&O) organizations to implement the networks and circuits required.

53. <u>PROJECT RESPONSIBILITY MATRIX</u>. The Mode S Project Responsibility Matrix is shown in table 5-3.

# TABLE 5-3. MODE S PROJECT RESPONSIBILITY MATRIX

| TASK/PLAN/ACTIVITY                               | PRIMARY OFFICE                              | SUPPORTING OFFICE             |
|--------------------------------------------------|---------------------------------------------|-------------------------------|
| Project Management<br>and Control                | Mode S Program Manager                      | All                           |
| NAS Implementation<br>of Mode S                  | ANR-130, Regions,<br>Contractor             | FAA, SEI, ACN                 |
| Financial Management                             | ANR-130                                     | Regions                       |
| Record Facility<br>Reference Data File<br>(FRDF) | TOR                                         | ANR-130                       |
| Site Selection (CPME)                            | Regions                                     | ANR-130, TSSC                 |
| Installation of Mode S                           | Contractor                                  | Regions,<br>ANR-130           |
| Site Survey                                      | Contractor                                  | Regions,<br>ANR-130           |
| Acceptance Test/JAI                              | Contractor, TOR<br>ANR-130                  | ANR-130, AAT<br>ACN-200       |
| System<br>Integration/Testing                    | ACN-200 TOR<br>ACN Personnel,<br>Contractor | ANR-130, AAT                  |
| System Shakedown<br>Testing                      | ASM-400, ANR-130                            | AAT, ACN, QRO<br>Regions      |
| Site Specific Map<br>Generation                  | ASM-400                                     | ANR-130,<br>Regions           |
| Maintenance Staffing                             | ASM-200                                     | ANR-130,<br>Regions           |
| RMS                                              | ANR-130, ANA-160                            | SEI, ACN                      |
| Maintenance Training<br>Development              | AAC-900 Contractor<br>ASM-200               | AHT, ANR-130,<br>Regions, SEI |
| Configuration<br>Management                      | ASE-600, ASM-400                            | AAT, ACN, SEI,<br>ASU         |

| TASK/PLAN/ACTIVITY         | PRIMARY OFFICE                           | SUPPORTING OFFICE           |
|----------------------------|------------------------------------------|-----------------------------|
| Operational<br>Integration | AAT, ANR-130                             | Regions,<br>ASM-400,ACN-200 |
| Contract<br>Administration | ASU-300                                  | ANR-130,<br>Regions         |
| Technical (overall)        | ANR-130                                  | All                         |
| Technical (Field)          | Regions, AAC<br>ASM-400                  | ASM-100, ACN-220            |
| Logistic Support           | AAC, ASU-300, ANR-130,<br>ANS-Contractor | ASM-100, SEI                |
| Site Preparation           | Regions                                  | TSSC, ANR-130               |
| Training Requirements      | ASM-200/250                              | Regions, SEI                |
| TM&O                       | ASM-300                                  | Regions                     |

54. <u>PROJECT MANAGERIAL COMMUNICATIONS</u>. To maintain effective and responsible control of overall Mode S progress, reviews, conferences and working sessions will be held among the PM, Associate Program Managers, TO, TOR's, and the contractor. Participation in these conferences and working groups by various FAA offices will be requested at the discretion of the PM. In addition, routine status reports will be required.

55. <u>IMPLEMENTATION STAFFING</u>. The following personnel are responsible for the implementation of the Mode S Program:

a. <u>PM</u>. The Program Director for Surveillance (ANR-1), has designated ANR-300 to serve as PM for the Mode S Program.

b. <u>TO</u>. The PM has designated a member of ANR-130 as TO for the Mode S contract. The TO will be responsible for all aspects of design, production, testing, delivery, installation, NAS integration and management of the Mode S turnkey contract. The TO is also responsible for all aspects of field implementation and will maintain close liaison with regional TOR's and contractor's installation teams in the regions.

c. <u>Regional Associate Program Managers</u>. These Associate Program Managers serve as focal points for all regional Mode S activities, including site preparation.

6360.15A

d. <u>TOR</u>. The TOR is designated by the regional AF division to ensure that activities required in support of the Mode S installation are accomplished in accordance with the contract and the Government's interest is fully protected. The TOR will submit weekly technical reports to the TO describing progress in each site within the region. A 2-day seminar has been provided to the TOR's; the first being June 9 and 10, 1992. A TOR Handbook for Mode S is also being prepared and a copy will be provided each TOR.

e. <u>TD</u>. The TD is appointed by ACN-200, the Communications/ Navigation/Surveillance Division of the Test and Evaluation Service, to coordinate all phases of FAA testing, to develop OT&E and NAS Integration Test Plans and Procedures, and to direct the conduct of the above tests.

56. <u>PLANNING AND REPORTS</u>. The successful implementation of the Mode S Program will be monitored by the use of the following:

a. <u>Program Status Review Boards</u>. The PM will brief higher level management on the status of program schedules, cost information, and technical topics. These reviews provide for top-level management control of the program. The PM may request the support of functional or contractor organizations in providing status and information on specific program topics.

b. <u>Contractor Progress Reports</u>. The contractor will apprise the FAA on a monthly basis of their assessment of contractual effort, work scheduled for the next period, and special problem areas, including proposed solutions.

c. <u>Configuration Control and Status Accounting Report</u>. Provide data needed to identify configuration identification and determine the status of change proposals, deviations and waivers, including implementation status.

d. <u>Implementation Working Group</u>. This group will meet periodically at FAA headquarters in Washington, DC, or other agreed to locations to address both program issues and specific functional activities. Membership consists of the PM and the headquarters TO. Other offices will be asked to participate as required. Action items generated at these meetings will be resolved by the program office or representatives from functional areas. Minutes of each meeting will be distributed to attendees and include a summary of the topics discussed and description of all action items/resolutions.

Chap 5 Par 55

e. <u>TOR's</u>. These conferences will be scheduled as necessary. These meetings are attended by TOR's from each region, the TO, and representatives from headquarters organizations. The conferences provide a forum to discuss and resolve program issues of special interest to the regions. Action items generated at these conferences focus on regional concerns and are resolved by the TO and designated TOR's or representatives from functional areas.

f. <u>Design Reviews</u>. Design reviews between ANR-130 and the Mode S contractor will be held at scheduled times. These reviews include the PDR, and the CDR, both of which have been completed. Other project design reviews addressing specific Mode S activities are being convened on a monthly basis. Participating organizations will be notified in advance on the date, time, and location by the PM. ANR-130 may be represented by the TO.

g. <u>Regional Status Reporting</u>. Weekly status reports regarding technical progress will be submitted to the TO by each TOR. Routine reporting, as well as responses to specific issues/requests, will be addressed in these reports.

h. <u>Quality and Reliability</u>. The QRO issues biweekly reports addressed to the contracting officer with a copy to the TO. The format and content of these reports are established by ASU-400 as stated in Order 4453.1B Quality Assurance of Material Procured by FAA.

i. <u>Installation Phase Documentation</u>. The basic documentation required are the installation log and weekly installation status reports. These are described as follows:

(1) <u>Installation Log</u>. The TOR will maintain a project log and make entries documenting the installation status, activities, and events for each site. Entries will be made for visits to the site, communications, coordination, and other pertinent information having an impact on the contract. Items of consequence not adequately covered by written documents shall be included in the log (e.g., unusual physical conditions encountered, oral protests, design deficiencies noted and actions taken, cause and extent of delays, etc.). The complete and factual entries will be made at the time of occurrence. Upon completion of the contracted work, the TOR will forward the log to the TO.

(2) <u>Weekly Installation Status Reports</u>. These reports are designed to ensure that the contracting officer, regional divisions, and the PM are abreast of the progress and/or problems

Chap 5 Par 56

9/23/92

b.

each week at each location. The weekly status report will be prepared and distributed by the TOR, and will be supplied to the regional Associate Program Managers, as a minimum.

# 57. <u>APPLICABLE DOCUMENTS</u>.

| a. | FAA | Documents. |
|----|-----|------------|
|    |     |            |

| DTFA01-85-C-00002<br>FAA-E-2716<br>DOT/FAA/CT-TN89/51 | Contract for Mode S<br>Specification for Mode Select<br>Beacon System Sensor (Mode S)<br>The Mode S Operational Test and<br>Evaluation/Integration Test Plan<br>Integrated Logistics Support (ILS)<br>Plan for Mode S |
|-------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0A8200.1<br>N-ADS-91-003-R-02                         | Mode S Site Installation Plan<br>Mode S Site Test Procedures<br>Mode S Training Plan<br>United States Standard Flight<br>Inspection Manual<br>TSSC Mode S Work Plan                                                   |
| FAA Orders.                                           |                                                                                                                                                                                                                       |
| 1000.1A                                               | Policy Statement of the Federal                                                                                                                                                                                       |
| 1100.1A                                               | FAA Organization - Policies and<br>Standards                                                                                                                                                                          |
| 1100.2C                                               | FAA Organization - FAA<br>Headquarters                                                                                                                                                                                |
| 1100.5C                                               | FAA Organization - Field                                                                                                                                                                                              |
| 1800.8F                                               | National Airspace System                                                                                                                                                                                              |
|                                                       | Configuration Management                                                                                                                                                                                              |
| 1800.13C                                              | Planning and Resource Allocation                                                                                                                                                                                      |
| 1800.85                                               | NAS Deployment Readiness Review                                                                                                                                                                                       |
| 1800.58                                               | National Airspace Integrated                                                                                                                                                                                          |
| 1800.63                                               | National Airspace System (NAS) Deployment                                                                                                                                                                             |
|                                                       | Readiness Review (DRR) Program                                                                                                                                                                                        |
| 1810.1E                                               | Major Acquisitions                                                                                                                                                                                                    |
| 1810.4A                                               | FAA NAS Test and Evaluation<br>Program                                                                                                                                                                                |
| 4800.2B                                               | Utilization and Disposal of Excess<br>and Surplus Property                                                                                                                                                            |

٠

9/23/92

٩

•

٠

ŧ

| 6000.30B | Policy for Maintenance of NAS through the Year 2000                                                     |
|----------|---------------------------------------------------------------------------------------------------------|
| 6000.38  | Policy to Determine NAS Equipment<br>Initial Sparing Requirements for<br>Airway Facilities Work Centers |
|          | Locations and Field Locations                                                                           |
| 6030.45  | Facility Reference Data File                                                                            |
| 6090.1   | Development and Implementation of<br>RMS within the National Airspace<br>System (NAS)                   |

# c. FAA Forms.

| 256     | Inspection Report of Material or Services     |
|---------|-----------------------------------------------|
| 6030.18 | Joint Acceptance Inspection Cover Sheet       |
| 6030.19 | Joint Acceptance Inspection Report Check List |
| 6030.20 | Joint Acceptance Inspection Report Check List |
| 6030.21 | Joint Acceptance Inspection Report Check List |
| 6030.22 | Joint Acceptance Inspection Report Check List |
| 6030.23 | Joint Acceptance Inspection Report Check List |
| 6030.24 | Joint Acceptance Inspection Report Check List |
| 6030.25 | Joint Acceptance Inspection Report Exceptions |
|         | List and Clearance Record                     |

58.-59. <u>RESERVED</u>.

Chap 5 Par 57

# CHAPTER 6. PROJECT FUNDING

60. <u>PROJECT FUNDING STATUS, GENERAL</u>. Funding has been approved for the procurement and installation of 137 Mode S systems. A requirement for additional systems has not yet been established.

61. <u>PROJECT FUNDING STATUS, REGIONS</u>. Regions have already been provided funds for site preparation at those sites that will receive shelters. Funding in the amount of \$12K will be provided for site preparation at each ASR-7 and ASR-8 site, while \$10K in funding will be provided for each of the other sites. Additional funding will be provided as required, based on justification.

62.-69. <u>RESERVED</u>.

Chap 6 Par 60

Page 55 (and 56)

### CHAPTER 7. DEPLOYMENT

### 70. GENERAL DEPLOYMENT ASPECTS.

a. The Mode S contract includes turnkey installation by the contractor. As such, the contractor is responsible for the design, manufacturing, testing, delivery and installation of the Mode S equipment at the field sites. An initial DRR meeting was conducted on November 16, 1988, in accordance with Order 1800.63, NAS Deployment Readiness Review (DRR) Program. The Mode S DRR checklist is updated and published bimonthly.

b. The Mode S PM plans to comply with the policies and procedures for DRR as specified in FAA Order 1800.63. The PM will coordinate with AAF-11, Deployment Readiness Review Management, to ensure timely compliance with DRR policies and procedures, and the coordination of support in conducting the Mode S DRR.

#### 71. SITE PREPARATION.

a. The contractor will provide the FAA with a Site Preparation Report (SPR) 6 months prior to schedule equipment delivery date and have site ready 60 days prior to equipment delivery. This report will be used by the FAA to prepare the site for installation of the Mode S equipment and to perform necessary services not required of the contractor. The FAA is required to provide the necessary equipment and to perform the necessary services for each site prior to the installation of Mode S. The contractor is required to submit a SPR for each site receiving Mode S equipment.

b. FAA regions will normally select CPME sites, using guidelines provided by the program office. These sites will utilize existing FAA/Government locations or property, such as Radar Microwave Link (RML) towers and control towers, where appropriate.

c. The regions, in coordination with TSSC, are expected to prepare the site in accordance with the SPR.

(1) The TSSC contractor, under a national work release (N-ADS-91-003-R-02), will accomplish the following items:

(a) Perform site surveys to locate CPME sites when suitable existing locations are not available.

Chap 7 Par 70

(b) Perform site preparation for CPME. Included will be the surveying to establish the azimuth and range of the CPME from the Mode S site.

(c) Provide and install two 5-volt power supplies and all necessary power and signal cables, connectors, conduits, junction boxes, etc, required for the pedestal-mounted azimuth encoders at all sites except ASR-9 sites.

(d) Install Mode S rotary joints at appropriate ASR-7 and ASR-8 sites defined by the radar system redistribution ("leap frog") program. The Mode S rotary joints will be provided by the program office. The region will install Mode S rotary joints at all other ASR-7 and ASR-8 sites.

(e) Install 75-KW standby power EG's at 22 ASR-7 and ASR-8 sites. This effort will include the removal and disposal of existing 50-KW EG's, as directed by the program office. Table 7-1 lists the 22 sites.

(f) Upgrade power distribution systems to 112.5-KW capacity at 19 ASR-7 and ASR-8 sites. Table 7-2 lists the 19 sites.

(g) Upgrade the AC systems at nine ASR-7 and ASR-8 sites by installing new 15-ton AC systems. The system design shall include use of the existing AC units. Table 7-3 lists the nine sites.

(h) Provide all manpower, material, and equipment required to lift or move complete Mode S systems from the ground level to an upper floor level at five FPS Radar Surveillance (FPS) facilities. Table 7-4 lists the five locations.

(i) Install beacon cables between the planned location of the Mode S equipment and the rotary joint. If the horizontal cable runs exterior to the building exceed 10 feet, the cables shall be covered by a solar shield. The vertical runs of the cables up the tower shall be supported approximately every 5 feet. Ends of the cables at the rotary joint location shall be left in a weatherproof condition. Regions are required to phase match these cables.

(j) TOY Clock mounting pads are to be installed a minimum of 12 feet apart and to more than 25 feet from the planned location of their respective antenna pre-amps. The mounts are in such a location that the TOY Clocks can be pointed at their east/west satellites without and obstructed path.

Chap 7 Par 71

9/23/92

9/23/92

(k) Plywood panels for mounting the Mode S Junction Box and Power Distribution Box and the Communication Junction Boxes are to be installed in such manner that the maximum distance between the DPS cabinets and the Communication Junction Box(es) is 25 feet, and the maximum distance between the MSJB and the Interrogator cabinets is 30 feet.

(1) A 100-amp power source consisting of 4-#2 power conductors and 1-#6 green insulated ground wire is to be installed from 100-amp breaker in an existing Power Distribution Box to a Junction Box above the planned location of the left unconnected from the breaker and sufficient cable length is left in the Junction Box to reach the Mode S Power Distribution Box.

(m) A #1-0 AWG grounding wire is installed from a facility multipoint ground plate to the planned location of the Mode S equipment grounding plate. Grounding wire shall be installed in a 1" PVC conduit.

(n) A structural support is to be provided for supporting the weight of the Mode S Junction Box.

(o) All physical obstructions which would interfere with the Mode S equipment installation along a clear wall are to be removed. The space 9 feet in front of the wall and 7 feet above the finished floor is to be cleared of any obstructions. The length of the cleared space is 27 feet.

(2) At en route Mode S sites, an open array back-to-back antenna assembly and a new rotary joint with six beacon paths will be installed by FAA Logistics Center personnel. This equipment will be installed prior installation of the Mode S equipment. Installation of the antennas will be concurrent with installation of the new radomes.

Chap 7 Par 71

### TABLE 7-1. ASR/MODE S SITES TO RECEIVE 75-KW ENGINE GENERATORS

Existing "Leapfrog" Sites

Great Falls, MT Evansville, IN Macon, GA Springfield, MO Bangor, ME Fort Smith, AR Santa Barbara, CA Spokane, WA Wilmington, NC

<u>New "Leapfrog" Sites</u>

Lake Charles, LA Fresno, CA Tallahassee, FL Abilene, TX

Non-"Leapfrog" Sites

Green Bay, WI Corpus Christi, TX Bristol, TN Billings, MT Bismarck, ND Midland, TX Roanoke, VA Jackson, MS Fargo, ND

> Chap 7 Par 71

# TABLE 7-2. ASR/MODE S SITES TO RECEIVE POWER DISTRIBUTION UPGRADES

#### Existing "Leapfrog" Sites

Great Falls, MT Evansville, IN Macon, GA Springfield, MO Bangor, ME Fort Smith, AR Santa Barbara, CA Spokane, WA Wilmington, NC Duluth, MN

Non-"Leapfrog" Sites

Green Bay, WI Corpus Christi, TX Bristol, TN Billings, MT Bismarck, ND Midland, TX Roanoke, VA Jackson, MS Fargo, ND

### Table 7-3. ASR/MODE S SITES TO RECEIVE AIR CONDITIONING UPGRADES

Duluth, MN Evansville, IN Macon, GA Wilmington, NC Bangor, ME Springfield, MO Great Falls, MT Spokane, WA Santa Barbara, CA

Chap 7 Par 71

### TABLE 7-4. FPS SITES REQUIRING ABOVE-GROUND-LEVEL MODE S INSTALLATIONS

Klamath Falls/Keno, OR Saint Albans, VT Amarillo, TX Angels Peak, NV Red Bluff, CA

# 72. <u>DELIVERY</u>.

a. <u>Hardware</u>. The contractor is responsible for providing all equipment, material, and required personnel at each Mode S site, as appropriate. Equipment and associated materials will be shipped to each site coincident with times detailed in the approved deployment schedules. The contractor's installation team will be responsible for final receipt of shipment made for site installation. The deployment schedule is shown in appendix 2.

b. <u>Software</u>. The version of software deployed with sensors depends upon completion of the full Mode S OT&E and commissioning of the Baltimore/Washington International (BWI) airport sensor. Those sensors fielded before BWI commissioning will use the Interim Beacon Initiative (IBI) release (R1.1FA) and those after use the final R1.1 Mode S software (R1.1CU). The first 20 sites will be IBI with the remaining sites as full Mode S. For the IBI Systems already fielded and subsequent systems, software version R1.2 will be provided. The software R1.2 is being developed at the FAA Technical Center with Mode S contract support and will be tested as part of the Mode S OT&E. Software upgrade R1.2 will be delivered approximately Jan. 93 and installed after final testing is completed.

(1) Software Release 1.1 will support a terminal sensor and will include automatic failure recovery features while satisfying certain of the Mode S requirements. It will generally satisfy Mode S specifications except as follows:

(a) The Mode S sensor with Software Release 1.1 will provide the basic characteristics of a terminal sensor (Type I) only.

(b) The traffic-handling capacity of a Mode S sensor with Software Release 1.1 will meet the ARTS capability.

(c) The Mode S sensor with Software Release 1.1 will not include a PSF) to-sensor link for transmission of data.

Chap 7 Par 71

9/23/92

(d) Overlapping and adjacent sensor coverage will not be supported by Software Release 1.1.

(e) The Mode S sensor with Software Release 1.1 will have a processor utilization of no more than 70 percent.

(f) The Mode S sensor with Software Release 1.1 will satisfy the reliability and maintainability requirements of the Mode S specification except that the recovery time will be one (1) second.

(2) Software Release 1.2 will meet all requirements of the Mode S specification.

(3) Software Release 1.1 will be provided with the first 20 deliverable Mode S systems.

(4) Software Release 1.2 will be provided with all subsequent deliverable Mode S systems.

(5) When fully baselined, Software Release 1.2 will be provided for the first 20 systems.

#### 73. INSTALLATION PLAN.

a. Installation and checkout of the Mode S equipment is the responsibility of the Mode S contractor, on a turnkey basis. The entire effort will be under the management control of the PM with assistance from Associate Program Managers and other regional and site representatives. The TOR will witness and certify the acceptability of each installation. Procedures for routine progress reporting will be established by the PM with input from the TOR and item managers. ANR-130 will advise the regions on disposition of any equipment displaced by Mode S equipment.

b. The contractor will prepare an installation plan for each site, with schedules for accomplishing each part of the work. Regional site drawings of each facility are to be furnished to the contractor to aid in the preparation of this plan. Coordination with the regions on the installation plan/schedules will be accomplished by the program office. Review by the cognizant regional AT and AF divisions shall be accomplished as expeditiously as possible. The plans will contain all necessary information required by trained technicians and engineers to correctly install the equipment and initiate its

Chap 7 Par 72

operation. Included will be step-by-step procedures for off-loading, unpacking, and installing the Mode S sensor and its supporting equipment.

In summary, all activities relating to the installation effort will be described in the installation plan.

c. The contractor will schedule, coordinate, and staff the efforts required for expeditious completion of the installation with absolute minimum disruption to ongoing Government operations and its surrounding area. Once started it is expected that installation and site test will be accomplished within 22 days. All activities of the contractor from delivery of the equipment through installation checkout, and acceptance will be coordinated with the onsite TOR.

d. The contractor will conduct a pre-installation site visit inspection 60 days prior to shipment of the equipment to establish that the sites are ready for equipment installation.

74.-79. <u>RESERVED</u>.

### CHAPTER 8. VERIFICATION

#### 80. FACTORY VERIFICATION.

General. The contractor developed a Mode S System Test а. Plan that defines the verification phases and how individual procedures will be developed and approved to verify the requirements of the Mode S specification. The contractor portion of the Mode S verification and testing is being conducted in phases; each phase is designed to provide increased assurance that required system objectives are being met. Verification begins with Development Test and Evaluation (DT&E) and shall be complete upon the satisfactory verification of required system performance during in-plant acceptance testing and onsite Field Test and Evaluation (FT&E). The Mode S test program comprises Phase IA, DT&E phase, Phase IB, FT&E phase, Phase II, Production Acceptance Test and Evaluation (PAT&E) phase, and Phase III, onsite testing. In addition, the test program requires reliability growth testing to demonstrate electromagnetic compatibility with the operating environment, maintainability and integration tests. Contractor testing will include software testing of Release R1.1 and R1.2.

Design Identification Matrix. The Mode S Master Test b. Plan also contains the design certification matrix. This matrix provides a functional decomposition of the Mode S specification requirements, which associates each specification paragraph with the method of verification. In the case of verification by test, the particular contractor test procedure that will demonstrate compliance in accordance with the specifications, is also In the case of verification by analyses or data, the indicated. matrix delineates the contract or specification reference that requires or permits the verification to be performed by analysis or data submittal. Verifications by inspection will be performed by in-process inspection. All other references are to specification paragraphs; these are either not quantitative, do not require verification, or are not qualitatively verifiable.

81. <u>CHECKOUT</u>. A preliminary site test will be conducted prior to formal site testing at one FAA site of installation. The test will constitute a dry run of the formal tests using Government-approved test procedures and will be done following the onsite equipment installation. Data will be collected and certified by the contractor's QA representative and submitted for FAA's review prior to start of the formal onsite test.

Chap 8 Par 80

82. <u>CONTRACTOR INTEGRATION AND SITE ACCEPTANCE TESTING</u>. Procedures are provided by the contractor and approved by the FAA for onsite integration and acceptance testing. The procedures are designed to test the overall sensor functionality at each of the Mode S sites. The tests make extensive use of such Government-Furnished Equipment (GFE) as the Transportable Radar Analysis Computer System (TRACS). TRACS will serve as the method of demonstrating the equipment for FAA's onsite acceptance of the system. One specific use will be to establish the accuracy of the output data and the correct functioning of the sensor with its associated ATC equipment.

83. <u>CONTRACTOR ACCEPTANCE INSPECTION (CAI)</u>. The contractor, through the integration and onsite testing, will have demonstrated to the FAA that the system has met with all technical and functional requirements. The completion of these tests designates acceptance of the equipment by FAA. At this time the TOR should prepare and then sign FAA Form 256, Inspection Report of Material or Services.

OPERATIONAL TESTING AND NAS INTEGRATION TESTING. A Mode S 84. OT&E/Integration Test Plan (ITP) has been prepared by FAA Technical Center (The Mode S Operational Test and Evaluation/Integration Test Plan, DOT/FAA/CT-TN89/51). Operational and NAS integration testing will be conducted to verify the NAS system level and operational requirements using live and/or simulated data and/or interfaces. Based upon the availability of these data/interfaces, this could be a one time test. ACN-220 is the office of primary responsibility for operational and NAS integration testing. Mode S operational and NAS integration testing will include, as a minimum, running diagnostics, interface tests with appropriate RMMS equipment, loading of site operational software, and running of test procedures to verify that system-level and operational requirements are met. The OT&E Testing includes hardware and software.

85. <u>SHAKEDOWN AND CHANGEOVER</u>. Shakedown testing is the final stage of OT&E. The goal of shakedown testing is the exercising and T&E of a system in an operational environment to support the determination that the system is ready for full operation as part of the NAS. This includes T&E to confirm that, when the system is operated and maintained by operational personnel in an operational environment, all requirements are met. Shakedown testing should reflect the operational readiness of people, procedures, and the system, to assume field operational status. JAI is a subset of shakedown testing. Results from shakedown

testing and JAI support the DRR decision. The DRR decision is made for the first operational site while shakedown testing would apply to all sites.

86. JOINT ACCEPTANCE INSPECTION (JAI). A JAI will be conducted in accordance with Order 6030.45. The purpose of the JAI is to ensure that each Mode S system meets specified requirements for operation and maintenance and is ready to be commissioned. The Joint Acceptance Board (JAB) may include representatives from ANR, ATR, regional offices, Mode S sites, and other organizations as appropriate. A copy of the results of the JAI will be forwarded to the TO for submission to the PM. The JAI documentation is comprised of FAA Forms 6030.18 through 6030.25 and the data contained therein. Mode S will be designated to be operationally certified upon the satisfactory completion of the JAI.

FLIGHT INSPECTION. 87. The flight inspection technique has been traditionally used to establish various operational parameters, including system coverage, of ground-based navigational, radar, and radar beacon systems. The technique utilizes a flight inspection aircraft, suitably equipped with appropriate data-gathering and recording equipment, that flies in various patterns relative to the system(s) being evaluated. Resulting data is analyzed to determine, for instance, the coverage area of a radar beacon system. Over a period of time, the flight inspection system has been supplemented by other techniques and systems that use data generated by digital beacon processors and automation systems in conjunction with computer data-extraction and data-analysis programs. These systems allow comprehensive analyses of radar beacon system performance. One such system, to be provided by the FAA program office, is the TRACS.

a. <u>TRACS</u>. This system has the capability of recording CD-formatted surveillance output test data from up to three Mode S sensors simultaneously. TRACS operates with several computer programs that collectively provide system analysis data. These programs include:

(1) <u>Beacon False Target Analysis (BFTA)</u>. This program provides a comprehensive analysis of false targets, including splits, ring-around, and reflections.

(2) <u>Common Digitizer Data Reduction (COMDIG)</u>. This program is used for the analysis of digitized radar beacon systems.

Chap 8 Par 85

(3) <u>Quick Analysis of Radar Sites (QARS)</u>. This program is used as a daily performance check of a digitized radar beacon system, such as Mode S.

(4) <u>Radar Scans (RSCANS)</u>. This program provides a statistical summary of the search coverage of the Mode S sensor. The output of the program includes graphs and scattergrams that define the three-dimensional coverage of the sensor.

(e) <u>CD Record</u>. This program provides an extensive data base for use with the programs cited in subparagraph numbers used by TRACS.

(f) <u>Quality Precheck</u>. This program ensures that incoming data is from the correct Mode S sensor and that the interfaces are working properly.

b. <u>Verification</u>. TRACS will be used to provide the data needed to determine that Mode S meets operational coverage requirements. Flight check tests will be kept to a minimum, and will be used to verify some of the TRACS data. These tests will be conducted in accordance with Order A8200.1 United States Standard Flight Inspection Manual. If necessary revised requirements and procedures will be established during the OT&E tests performed on the first system at the FAA Technical Center. The program office will provide funds to cover flight check costs.

88.-89. <u>RESERVED</u>.

9/23/92

Chap 8 Par 87

### CHAPTER 9. INTEGRATED LOGISTICS SUPPORT

MAINTENANCE CONCEPT. The design and operational 90. characteristics of the NAS Maintenance Concept are described in Order 6000.30B. Mode S will be supported in compliance with the maintenance policy at two levels of maintenance-site and depot. All elements of maintenance will be in accordance with the ILS The general approach to maintenance is to monitor Mode concept. S sensors remotely at a central location. When a failure occurs, alarms will alert maintenance personnel who can diagnose the problem to the Line Replaceable Unit (LRU) level by using remotely-initiated and remotely-monitored system diagnostics. Upon isolation of the problem to the faulty LRU, maintenance personnel will be dispatched to the sensor site to replace the faulty unit(s) and initiate system verification. Complete system checkout and normal preventive maintenance tasks will be accomplished prior to leaving the sensor site. The failed unit(s) will be forwarded to the FAA Logistics Center for repair, where specialized skills and equipment will be used. For more specific detail about ILS, users should refer to the Integrated Logistics Support (ILS) Plan for Mode S.

91. TRAINING. PSF and Mode S on-the-job training (OJT) classes for FAA Technical Center personnel were conducted by the contractor in October and November 1991. In addition, seven Mode S overview classes for regional and program office management personnel were conducted by the contractor during the August to December 1991 timeframe. Sixty technicians have been trained by the end of May 1992 as a result of the five contracts Mode S hardware maintenance classes currently being conducted. The remaining 397 technicians (based upon five technicians at continuously-manned Mode S sites and three technicians at sites not continuously manned) will receive their training at the FAA Academy. Classes at the FAA Academy will be initiated January 6, Specifically upon the completion of training the 1993. technician should be able to perform preventive and corrective maintenance on the Mode S System in accordance with the procedures and to the standards specified in the Mode S Instruction Manuals. A 9 week Mode S software maintenance course for FAA Technical Center personnel will be conducted by the contractor. No formal training is being provided for air traffic personnel. Arrangements are being made to provide on-the-job remote terminal training for the air traffic personnel. For more specific details on training refer to the Mode S ILSP.

Chap 9 Par 90

92. SUPPORT TOOLS AND TEST EQUIPMENT.

a. <u>General</u>. Special tools, test equipment, and other support equipment required to support Mode S will be held to a minimum. When special tools are required for maintenance, they will be provided by the contractor. Requirements for special tools and their use will be detailed in the Equipment Instruction Book (EIB) maintenance procedures. Mode S test equipment will include equipment presently used onsite for Air Traffic Control Beacon Interrogator (ATCBI) maintenance, and new equipment to be provided by the Mode S Program Office.

b. <u>New Test Equipment</u>. Seventy-six (76) sets of test equipment will be procured and delivered in support of onsite maintenance of the Mode S sensors. A "set" of onsite test equipment will be comprised of the following items:

> Network Analyzer (with Time Domain Option) - HP8375C or equivalent S-Parameter Test Set - HP85046A or equivalent Calibration Kit - HP85032B or equivalent RF Extension Cables Kit - HP11857D or equivalent RF Peak Power Meter - HP8990A or equivalent Peak Power Sensor - HP84812A or equivalent Transit Cases for: Network Analyzer - HP9211-2656 S-Parameter Test Set - HP9211-2660 RF Peak Power Meter - HP9211-2645

A complete set of the above test equipment will be provided to each Mode S site (29) where a complete set of spares are provided. The remaining test equipment (47) will be provided to the regions to be located as they best determine to support the other Mode S site.

c. Initial Supply Support Allowances Chart (ISSAC). The ISSAC will developed by AAC-485 after arrangement of National Stock Numbers (NSN)'s are completed and the Parts Provisioning List (PPL) is accomplished.

93. <u>SUPPLY SUPPORT</u>. A Mode S sparing plan was developed and recommended by a Mode S Spares Working Group consisting of regional representatives. The plan was approved by AAF-1 on June 29, 1990. A complete set of spares will be provided at 28 continuous maintenance airport sites and nine difficult-access sites. A partial set of spares, consisting of 13 LRU's of 12

Page 70

Chap 9 Par 92
6360.15A

types, will be provided at the 96 remaining sites. These 12 LRU types account for approximately 75 percent of total logistics failures generated by Mode S. LRU's not spared at the site will be ordered directly from the FAA Logistics Center. Storage cabinets will be provided to all Mode S sites for spare storage. For more specific detail about supply support users, refer to ILSP for Mode S, section 4.

94. <u>VENDOR DATA AND TECHNICAL MANUALS</u>. The contractor will provide EIB's, software manuals, training course materials, vendor manuals, provisioning documentation, and any other documents and plans required by the contract. Provisioning documentation will include spare parts peculiar lists, numerical parts lists, tool lists, re-procurement data, drawings, etc. ASM-400 will provide a maintenance handbook to each Mode S site.

95. EQUIPMENT REMOVAL. The FAA is responsible for the removal of ATCBI equipment after commissioning of Mode S. The ATCBI-3 equipment will be disposed of in accordance with Order 4800.2B. The ATCBI-4 and ATCBI-5 equipment will be "leap-frogged" to new ASR-7/8 radar sites and will replace ATCBI-3 equipment at other radar sites. "Leap-frog" shipping instructions will be provided by the PM for En Route Radar, ANR-400. A PIP is being prepared for the ATCBI-4/5 leap-frog program.

96. <u>FACILITIES</u>. The FAA is responsible for providing space for the Mode S equipment and other site preparation needs.

97.-99. <u>RESERVED</u>.

## APPENDIX 1. ABBREVIATIONS & ACRONYMS

#### ORGANIZATION SYMBOLS.

| AAC | Mike Monroney Aeronautical Center                   |
|-----|-----------------------------------------------------|
| AAP | Program Manager for Advanced Automation             |
| ААТ | Associate Administrator for Air Traffic             |
| ABU | Office of Budget                                    |
| ACN | Engineering, Test, and Evaluation Service (ACT)     |
| ACS | Assistant Administrator for Civil Aviation Security |
| ACT | Office of the Center Director, FAA Technical Center |
| AFS | Flight Standards Service                            |
| AGC | Office of the Chief Counsel                         |
| AHT | Office of Training and Higher Education             |
| ASU | Office of Acquisition Support                       |
| ANA | Program Director for Automation                     |
| ANR | Program Director for Surveillance                   |
| ANS | NAS Transition and Implementation Service           |
| ASE | NAS System Engineering Service                      |
| ASM | Systems Maintenance Service                         |
| АСТ | FAA Technical Center                                |
| ATM | Office of Air Traffic System Management             |
| АТР | Air Traffic Rules and Procedures Service            |
| ATR | Air Traffic Plans and Requirements Service          |
| FAA | Federal Aviation Administration                     |

## ASSOCIATE PROGRAM MANAGERS:

| APMA  | Associate           | Program | Manager | for | the FAA Academy          |
|-------|---------------------|---------|---------|-----|--------------------------|
| APMAL | Associate           | Program | Manager | for | the Alaskan Region       |
| APMC  | Associate           | Program | Manager | for | Contracting              |
| APMCE | Associate           | Program | Manager | for | the Central Region       |
| APMD  | Associate           | Program | Manager | for | the FAA Logistics Center |
| APME  | Associate           | Program | Manager | for | Engineering              |
| APMEA | Associate           | Program | Manager | for | the Eastern Region       |
| APMG  | Associate           | Program | Manager | for | General Counsel          |
| APMGL | Associate           | Program | Manager | for | the Great Lakes Region   |
| APML  | Associate           | Program | Manager | for | Logistics                |
| APMNE | Associate           | Program | Manager | for | the New England Region   |
| APMNM | Associate<br>Region | Program | Manager | for | the Northwest Mountain   |
| APMP  | Associate           | Program | Manager | for | ATC Procedures           |
| APMQ  | Associate           | Program | Manager | for | Quality                  |
| APMR  | Associate           | Program | Manager | for | ATC Requirements         |
| APMSE | Associate           | Program | Manager | for | Systems Engineering      |
| APMSM | Associate           | Program | Manager | for | Systems Maintenance      |
| APMSO | Associate           | Program | Manager | for | the Southern Region      |
| APMSW | Associate           | Program | Manager | for | the Southwest Region     |
| APMT  | Associate           | Program | Manager | for | Testing                  |
| APMWP | Associate<br>Region | Program | Manager | for | the Western-Pacific      |

1

į.

6

## 6360.15A Appendix 1

## ACRONYMS:

| AC     | Air Conditioning                        |
|--------|-----------------------------------------|
| ACO    | Administrative Contracting Officer      |
| AERA   | Advanced En Route Automation            |
| AF     | Airway Facilities                       |
| AFSO   | Airway Facilities Sector Office         |
| AFSFO  | Airway Facilities Sector Field Office   |
| ASR    | Airport Surveillance Radar              |
| ARSR   | Air Route Surveillance Radar            |
| ARTCC  | Air Route Traffic Control Center        |
| АТ     | Air Traffic                             |
| ATC    | Air Traffic Control                     |
| ATCBI  | Air Traffic Control Beacon Interrogator |
| ATCRBS | Air Traffic Control Radar Beacon System |
| ATN    | Aeronautical Telecommunications Network |
| АТО    | Alternate Technical Officer             |
| BFTA   | Beacon False Target Analysis            |
| bps    | Bits per Second                         |
| BOS    | Beacon-Only Site                        |
| CAE    | Call for Estimates                      |
| CAI    | Contractor Acceptance Inspection        |
| ССВ    | Configuration Control Board             |
| CCD    | Configuration Control Decisions         |
| CD     | Common Digitizer                        |

| CDR    | Critical Design Review                       |
|--------|----------------------------------------------|
| CIP    | Capital Investment Plan                      |
| COMDIG | Common Digitizer Data Reduction              |
| CPME   | Calibration Performance Monitoring Equipment |
| CPCI   | Computer Program Configured Item             |
| DLP    | Data Link Processor                          |
| DOC    | Date of Contract                             |
| DPS    | Data Processing System                       |
| DRR    | Deployment Readiness Review                  |
| DT&E   | Development Test and Evaluation              |
| EG     | Engine Generator                             |
| EIB    | Equipment Instruction Book                   |
| FAA    | Federal Aviation Administration              |
| FAALC  | Federal Aviation Logistics Center            |
| FAR    | Federal Acquisition Regulations              |
| F&E    | Facilities and Equipment                     |
| FT&E   | Field Test and Evaluation                    |
| FRB    | Facilities Review Board                      |
| FRDF   | Facility Reference Data File                 |
| GFE    | Government-Furnished Equipment               |
| ICD    | Interface Control Document                   |
| ILS    | Integrated Logistics Support                 |
| ILSMT  | Integrated Logistics-Support Management Team |
| ILSP   | Integrated Logistics Support Plan            |

Page 4

ź

#### 6360.15A Appendix 1

- ISP Integrated Support Plan
- ITP Integration Test Plan
- JAB Joint Acceptance Board
- JAI Joint Acceptance Inspection
- JV Joint Venture
- KW Kilo Watt
- LOA Letter of Agreement
- LRU Line Replaceable Unit
- Mode S Mode Select (Mode Select Beacon Sensor)
- MPS Maintenance Processor Subsystem
- MSA Major System Acquisition
- MTBF Mean Time Between Failure
- NAILS National Airspace Integrated Logistics Support
- NAILSMT National Airspace Integrated Logistics Support Management Team
- NAS National Airspace System
- NICS National Interfacility Communications Service
- OJT On-The-Job Training
- OPS Operations
- OT&E Operational Test and Evaluation
- PAT&E Production Acceptance Test and Evaluation
- PDR Preliminary Design Review
- PIP Project Implementation Plan
- PM Program Manager
- PSF Program Support Facility

| PSRB                                                      | Project Status Review Board                                                                                                                                                                                               |
|-----------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| QA                                                        | Quality Assurance                                                                                                                                                                                                         |
| QARS                                                      | Quick Analysis on Radar Sites                                                                                                                                                                                             |
| QRO                                                       | Quality and Reliability Officer                                                                                                                                                                                           |
| R&D                                                       | Research and Development                                                                                                                                                                                                  |
| RF                                                        | RadioFrequency                                                                                                                                                                                                            |
| RM                                                        | Remote Monitoring                                                                                                                                                                                                         |
| RMA                                                       | Reliability, Maintainability, and Availability                                                                                                                                                                            |
| RML                                                       | Radar Microwave Link                                                                                                                                                                                                      |
| RMMS                                                      | Remote Maintenance Monitoring System                                                                                                                                                                                      |
| RMS                                                       | Remote Maintenance Subsystem                                                                                                                                                                                              |
| RPMS                                                      | Regional Project Management System                                                                                                                                                                                        |
| RSCANS                                                    | Radar Scans                                                                                                                                                                                                               |
| SARC                                                      | System Acquisition Review Committee                                                                                                                                                                                       |
|                                                           |                                                                                                                                                                                                                           |
| SEB                                                       | Source Evaluation Board                                                                                                                                                                                                   |
| SEB<br>SEI                                                | Source Evaluation Board<br>System Engineering and Integration                                                                                                                                                             |
| SEB<br>SEI<br>SER                                         | Source Evaluation Board<br>System Engineering and Integration<br>Site Engineering Report                                                                                                                                  |
| SEB<br>SEI<br>SER<br>SOW                                  | Source Evaluation Board<br>System Engineering and Integration<br>Site Engineering Report<br>Statement of Work                                                                                                             |
| SEB<br>SEI<br>SER<br>SOW<br>SPR                           | Source Evaluation Board<br>System Engineering and Integration<br>Site Engineering Report<br>Statement of Work<br>Site Preparation Report                                                                                  |
| SEB<br>SEI<br>SER<br>SOW<br>SPR<br>TBD                    | Source Evaluation Board<br>System Engineering and Integration<br>Site Engineering Report<br>Statement of Work<br>Site Preparation Report<br>To Be Determined                                                              |
| SEB<br>SEI<br>SER<br>SOW<br>SPR<br>TBD<br>T&E             | Source Evaluation Board<br>System Engineering and Integration<br>Site Engineering Report<br>Statement of Work<br>Site Preparation Report<br>To Be Determined<br>Test and Evaluation                                       |
| SEB<br>SEI<br>SER<br>SOW<br>SPR<br>TBD<br>T&E<br>TD       | Source Evaluation Board<br>System Engineering and Integration<br>Site Engineering Report<br>Statement of Work<br>Site Preparation Report<br>To Be Determined<br>Test and Evaluation<br>Test Director                      |
| SEB<br>SEI<br>SER<br>SOW<br>SPR<br>TBD<br>T&E<br>TD<br>TO | Source Evaluation Board<br>System Engineering and Integration<br>Site Engineering Report<br>Statement of Work<br>Site Preparation Report<br>To Be Determined<br>Test and Evaluation<br>Test Director<br>Technical Officer |

Page 6

ł

ı

\_ \_ \_

| TOR | Technical | Onsite | Representative |  |
|-----|-----------|--------|----------------|--|
|     |           |        |                |  |

• •

- TRACAB Terminal Radar Approach Control in Tower Cab
- TRACON Terminal Radar Approach Control
- TRACS Transportable Radar Analysis Computer System
- TSARC Transportation Systems Acquisition Review Council
- TSC Transportation Systems Center
- TSSC Technical Support Services Contract
- WEC Westinghouse Electric Corporation

Page 7 and (8)

6360.15A Appendix 2

## APPENDIX 2. MODE S DEPLOYMENT SCHEDULE

| DELV.<br>SEQ. | SITE           | SITE               |              | PRIM  |        | Mode S<br>DELIVERY |
|---------------|----------------|--------------------|--------------|-------|--------|--------------------|
| <u>No.</u>    | <u>ID</u>      | <u>NAME</u>        | <u>STATE</u> | RADAR | REGION | DATE               |
| 1             | ACYT           | АСТ                | NJ           | 9     | ACYT   | 07/15/89           |
| 2             | ACYT           | ACT                | NJ           | 9     | ACYT   | 03/30/92           |
| 3             | MCO            | ORLANDA            | FL           | 9     | ASO    | 04/15/92           |
| 4             | OEX            | AERONAUTICAL CTR   | ОК           | 9     | DEX    | 07/30/92           |
| 5             | DEP            | LOGISTICS CTR      | ОК           | 9     | DEP    | 09/10/92           |
| 6             | DVX            | DENVER             | CO           | 9     | ANM    | 10/30/92           |
| 7             | BAL            | BALTIMORE          | MD           | 9     | AEA    | 11/30/92           |
| 8             | DVX            | DENVER 2 (PLTSVL)  | CO           | 9     | ANM    | 11/30/92           |
| 9             | AUS            | AUSTIN/BRGSTRM     | TX           | 9     | ASW    | 12/30/92           |
| 10            | MCI            | KANSAS CITY        | MO           | 9     | ACE    | 12/30/92           |
| 11            | CLT            | CHARLOTTE          | NC           | 9     | ASO    | 12/30/92           |
| 12            | DFW            | DALLAS-FT.WORTH    | ТХ           | 9     | ASW    | 01/30/93           |
| 13            | $\mathtt{STL}$ | SAINT LOUIS        | MO           | 9     | ACE    | 01/30/93           |
| 14            | LGB            | LONG BEACH         | CA           | 9     | AWP    | 01/30/93           |
| 15            | CLE            | CLEVELAND          | OH           | 9     | AGL    | 01/30/93           |
| 16            | HAR            | HARRISBURG         | PA           | 9     | AEA    | 02/28/93           |
| 17            | NKX            | SAN DIEGO/MIR      | CA           | 9     | AWP    | 02/28/93           |
| 18            | CVG            | COVINGTON/CINCIN   | KY           | 9     | ASO    | 02/28/93           |
| 19            | $\mathbf{SLC}$ | SALT LAKE CITY-9   | UT           | 9     | ANM    | 02/28/93           |
| 20            | BUF            | BUFFALO            | NY           | 9     | AEA    | 03/30/93           |
| 21            | ICT            | WICHITA            | KS           | 9     | ACE    | 03/30/93           |
| 22            | BHM            | BIRMINGHAM         | AL           | 9     | ASO    | 03/30/93           |
| 23            | BAB            | MARYSVILLE/BEALE   | CA           | 9     | AWP    | 03/30/93           |
| 24            | SYR            | SYRACUSE           | NY           | 9     | AEA    | 04/30/93           |
| 25            | <b>OAK</b>     | OAKLAND            | CA           | 9     | AWP    | 04/30/93           |
| 26            | BNA            | NASHVILLE          | TN           | 9     | ASO    | 04/30/93           |
| 27            | BOL            | WINDSOR LOCKS      | СТ           | 9     | ANE    | 04/30/93           |
| 28            | ADW            | CAMP SPRINGS/ANDR  | MD           | 9     | AEA    | 05/30/93           |
| 29            | DTW            | DETROIT            | MI           | 9     | AGL    | 05/30/93           |
| 30            | MEM            | MEMPHIS            | TN           | 9     | ASO    | 05/30/93           |
| 31            | SEA            | SEATTLE            | WA           | 9     | ANM    | 05/30/93           |
| 32            | ACY            | ACT                | NJ           | 2     | ACYT   | 06/30/93           |
| 33            | PDX            | PORTLAND           | OR           | 9     | ANM    | 06/30/93           |
| 34            | ORD            | CHICAGO            | IL           | 9     | AGL    | 06/30/93           |
| 35            | JAX            | JACKSONVILLE       | FL           | 9     | ASO    | 06/30/93           |
| 36            | NUQ            | MOFFETT/SAN JOSE   | CA           | 9     | AWP    | 06/30/93           |
| 37            | PVD            | PROVIDENCE (COVEN) | RI           | 9     | ANE    | 07/30/93           |
| 38            | QXM<br>WT N    | CHICAGO SOUTH (TP) | )<br>1<br>1  | 9     | AGL    | 07/30/94           |
| 39            | MIA            | MIAMI              | rг<br>vr     | 9     | ASU    | 07/30/93           |
| 40            | OFF            | UMAHA              | NE           | 9     | ACE    | 07/30/93           |
| 41            | IAD            | WASHINGTON         | DC           | 9     | AEA    | 08/30/93           |
| 42            | MSP            | MINNEAPOLIS        | MN           | 9     | AGL    | 08/30/93           |



| DELV.<br>SEQ.<br><u>No.</u> | SITE<br>ID | SITE<br><u>NAME</u> | <u>STATE</u> | PRIM<br><u>RADAR</u> | REGION | Mode S<br>DELIVERY<br><u>DATE</u> |
|-----------------------------|------------|---------------------|--------------|----------------------|--------|-----------------------------------|
| 43                          | CHS        | CHARLESTON          | SC           | 9                    | ASO    | 08/30/93                          |
| 44                          | MCC        | SACRAMENTO/MCLLND   | CA           | 9                    | AWP    | 08/30/93                          |
| 45                          | BGR        | BANGOR              | ME           | 8L                   | ANE    | 09/30/93                          |
| 46                          | TND        | INDIANAPOLIS        | IN           | 9                    | AGL    | 09/30/93                          |
| 47                          | SDF        | LOUTSVILLE          | КҮ           | 9                    | ASO    | 09/30/93                          |
| 48                          | BUR        | BURBANK             | CA           | 9                    | AWP    | 09/30/93                          |
| 49                          | ORF        | NORFOLK             | VA           | 9                    | AEA    | 10/30/93                          |
| 50                          | DAY        | DAYTON              | OH           | 9                    | AGL    | 10/30/93                          |
| 51                          | SAT        | SAN ANTONTO         | ТХ           | 9                    | ASW    | 10/30/93                          |
| 52                          | LAS        | LAS VEGAS           | NV           | 9                    | AWP    | 10/30/93                          |
| 52                          |            | PITTSBURGH          | PA           | 9                    | AEA    | 11/30/93                          |
| 54                          | GRR        | GRAND RAPIDS        | MT           | 9                    | AGL    | 11/30/93                          |
| 55                          | HOII       | HOUSTON/HOBBY       | <br>ጥX       | 9                    | ASW    | 11/30/93                          |
| 55                          | DHY        | PHOENTX             | A7           | 9                    | AWP    | 11/30/93                          |
| 57                          | DHT.       | PHTLADELPHTA        | PA           | 9                    | AEA    | 12/30/93                          |
| 58                          | СМН        | COLUMBUS            | OH           | 9                    | AGL    | 12/30/93                          |
| 59                          | ТАН        | HOUSTON             | ͲX           | 9                    | ASW    | 12/30/93                          |
| 60                          | THIS       | TUCSON/DAVIS MON    | AZ           | 9                    | AWP    | 12/30/93                          |
| 61                          | TEK        | NEW YORK            | NY           | 9                    | AEA    | 01/30/94                          |
| 62                          | MSV        | NEW ORLEANS         | T.A          | 9                    | ASW    | 01/30/94                          |
| 63                          | T.AX       | LOS ANGELES-1       | CA           | 9                    | AWP    | 01/30/93                          |
| 64                          | ROA        | ROANOKE             | VA           | 8                    | AEA    | 02/28/94                          |
| 65                          | MKE        | MILWAUKEE           | WI           | 9                    | AGL    | 02/28/94                          |
| 66                          | FLL        | FORT LAUDERDALE     | FL           | 9                    | ASO    | 02/28/94                          |
| 67                          | LAXA       | LOS ANGELES-2       | CA           | 9                    | AWP    | 02/28/94                          |
| 68                          | ROC        | ROCHESTER           | NY           | 9                    | AEA    | 03/30/94                          |
| 69                          | PA2        | DALLAS (AZLE)       | TX           | 9                    | ASW    | 03/30/94                          |
| 70                          | SRO        | SARASOTA/BRANTEN.   | FL           | 9                    | ASO    | 03/30/94                          |
| 71                          | ONT        | ONTARIO             | CA           | 9                    | AWP    | 03/30/94                          |
| 72                          | RDU        | RALEIGH/DURHAM      | NC           | 9                    | ASO    | 04/30/94                          |
| 73                          | OKC        | OKLAHOMA CITY       | OK           | 9                    | ASW    | 04/30/94                          |
| 74                          | TPA        | ТАМРА               | FL           | 9                    | ASO    | 04/30/94                          |
| 75                          | NZJ        | EL TORO (CP PEND)   | CA           | 9                    | AWP    | 04/30/94                          |
| 76                          | EWR        | NEWARK              | NJ           | 9                    | AEA    | 05/30/94                          |
| 77                          | TUL        | TULSA               | OK           | 9                    | ASW    | 05/30/94                          |
| 78                          | TLH        | TALLAHASSEE         | FL           | 8L                   | ASO    | 05/30/94                          |
| 79                          | FLX        | FALLON              | NV           | FPS                  | AWP    | 05/30/94                          |
| 80                          | ALB        | ALBANY              | NY           | 9                    | AEA    | 06/30/94                          |
| 81                          | ABO        | ALBUQUEROUE         | NM           | 9                    | ASW    | 06/30/94                          |
| 82                          | PNŜ        | PENSACOLA           | FL           | 8                    | ASO    | 06/30/94                          |
| 83                          | BAM        | BATTLE MOUNTAIN     | NV           | 2                    | AWP    | 06/30/94                          |
| 84                          | BOS        | BOSTON              | MA           | 9                    | ANE    | 07/30/94                          |

h

ł.

٦

.

# 6360.15A Appendix 2

| DELV.      |                | 0.7.00            |              |          |        | Mode S   |
|------------|----------------|-------------------|--------------|----------|--------|----------|
| SEQ.       | SITE           | SITE              | (m) m7       | PRIM     | DEGION | DELIVERY |
| <u>NO.</u> | <u>1D</u>      | NAME              | <u>STATE</u> | RADAR    | REGION | DATE     |
| 85         | QPK            | PARKER            | со           | 1        | ANM    | 07/30/94 |
| 86         | ATL            | ATLANTA           | GA           | 9        | ASO    | 07/30/94 |
| 87         | SLCA           | SALT LAKE CY/FRAN | UT           | 1        | ANM    | 07/30/94 |
| 88         | ISP            | ISLIP             | NY           | 9        | AEA    | 08/30/94 |
| 89         | TAD            | TRINIDAD          | CO           | 2        | ANM    | 08/30/94 |
| 90         | WRB            | WARNER ROBBINS/MC | GA           | 8L       | ASO    | 08/30/94 |
| 91         | RKS            | ROCK SPRINGS      | WY           | 2        | ANM    | 08/30/94 |
| 92         | LFI            | HAMPTON/LGYL AFB  | VA           | 7        | AEA    | 09/30/94 |
| 93         | DSM            | DES MOINES        | IA           | 9        | ACE    | 09/30/94 |
| 94         | MGE            | MARRIETTA/DOBBINS | GA           | GPN      | ASO    | 09/30/94 |
| 95         | GJT            | GRAND JUNCTION    | CO           | 2        | ANM    | 09/30/94 |
| 96         | HPN            | WHITE PLAINS      | NY           | 9        | AEA    | 10/30/94 |
| 97         | GTF            | GREAT FALLS       | NT           | 8L       | ANM    | 10/30/94 |
| 98         | BAD            | BOSSIER CY/SHRVPT | LA           | 9        | ASW    | 10/30/94 |
| 99         | QAS            | ANGEL PEAK        | NV           | FPS      | AWP    | 10/30/94 |
| 100        | $\mathtt{BIL}$ | BILLINGS          | MT           | 7        | ANM    | 11/30/94 |
| 101        | CID            | CEDAR RAPIDS      | IA           | 9        | ACE    | 11/30/94 |
| 102        | FSM            | FORT SMITH        | AR           | 8L       | ASW    | 11/30/94 |
| 103        | TPH            | TONOPAH           | NV           | BOS      | AWP    | 11/30/94 |
| 104        | TRI            | BRISTOL/JHNSON/KG | TN           | 8        | ASO    | 12/30/94 |
| 105        | SGF            | SPRINGFIELD       | MO           | 8L       | ACE    | 12/30/94 |
| 106        | LIT            | LITTLE ROCK       | AR           | 8L       | ASW    | 12/30/94 |
| 107        | GEG            | SPOKANE           | WA           | 8L       | ANM    | 12/30/94 |
| 108        | GCK            | GARDEN CITY       | KS           | 2        | ACE    | 01/30/95 |
| 109        | ELP            | EL PASO/BIGGS     | TX           | 9B       | ASW    | 01/30/95 |
| 110        | ILM            | WILMINGTON        | NC           | 8L       | ASO    | 01/30/95 |
| 111        | JAN            | JACKSON           | MS           | 8        | ASO    | 02/28/95 |
| 112        | QJM            | ROCKVILLE         | NE           | BOS      | ACE    | 02/28/95 |
| 113        | LCH            | LAKE CHARLES      | LA           | 8L       | ASW    | 02/28/95 |
| 114        | RBL            | RED BLUFF         | CA           | FPS      | AWP    | 02/28/95 |
| 115        | LBF            | NORTH PLATTE      | NE           | 2        | ACE    | 03/30/95 |
| 110        | QJC            | TYLER             | MN           | 2        | AGL    | 03/30/95 |
| 11/        | CRP            | CORPUS CHRISTI    | TX           | 8        | ASW    | 03/30/95 |
| 118        | FAT            | FRESNO            | CA           | 8L       | AWP    | 03/30/95 |
| 119        | EVV            | EVANSVILLE        |              | 8L       | AGL    | 04/30/95 |
| 120        | DLH            | DULUTH            | MN           | 8L       | AGL    | 04/30/95 |
| 121        | ABI            | ABILENE/DYESS     | TX           | 81       | ASW    | 04/30/95 |
| 122        | LMT            | KLAMATH FALLS/KNO | OR           | FPS      | ANM    | 04/30/95 |
| 123        | GRB            | GREEN BAY         | WT ND        | / 7      | AGL    | 05/30/95 |
| 124        | r'AK<br>Nati   | rakgu<br>Midiand  | ND           | / 7      | AGL    | 05/30/95 |
| 125        | NAF            |                   | T.Y.         | 1        | ASW    | 05/30/95 |
| 120        |                | CEDAR CITY        | U.T.         | 4<br>EDC | ANM    | 02/30/95 |
| 121        | упь            | SAINT ALBANS      | ν.Τ.         | I P D    | ANL    | 00/30/32 |

| SITE | STUR                                                                                     |                                                                                                                                         | DDTM                                                                                                                                                               |                                                                                                                                                                                            | Mode S                                                                                                                                                                                                                         |
|------|------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|      | NAME                                                                                     | <u>STATE</u>                                                                                                                            | RADAR                                                                                                                                                              | REGION                                                                                                                                                                                     | DATE                                                                                                                                                                                                                           |
| BIS  | BISMARCK                                                                                 | MD                                                                                                                                      | 8                                                                                                                                                                  | AGL                                                                                                                                                                                        | 06/30/95                                                                                                                                                                                                                       |
| AMA  | AMARILLO                                                                                 | ТХ                                                                                                                                      | FPS                                                                                                                                                                | ASW                                                                                                                                                                                        | 06/30/95                                                                                                                                                                                                                       |
| LSK  | LUSK                                                                                     | WY                                                                                                                                      | 2                                                                                                                                                                  | ANM                                                                                                                                                                                        | 06/30/95                                                                                                                                                                                                                       |
| SBA  | SANTA BARBARA                                                                            | CA                                                                                                                                      | 8L                                                                                                                                                                 | AWP                                                                                                                                                                                        | 07/30/95                                                                                                                                                                                                                       |
| QUJB | GETTYSBURG                                                                               | SD                                                                                                                                      | FPS                                                                                                                                                                | AGL                                                                                                                                                                                        | 07/30/95                                                                                                                                                                                                                       |
| QWC  | NESA RICA                                                                                | NM                                                                                                                                      | 1                                                                                                                                                                  | ASW                                                                                                                                                                                        | 07/30/95                                                                                                                                                                                                                       |
| QSI  | LOVELL                                                                                   | WY                                                                                                                                      | 2                                                                                                                                                                  | ANM                                                                                                                                                                                        | 07/30/95                                                                                                                                                                                                                       |
| QCJ  | CASCADE                                                                                  | ID                                                                                                                                      | 2                                                                                                                                                                  | ANM                                                                                                                                                                                        | 08/30/95                                                                                                                                                                                                                       |
| GUP  | GALLUP                                                                                   | NM                                                                                                                                      | 2                                                                                                                                                                  | ASW                                                                                                                                                                                        | 08/30/95                                                                                                                                                                                                                       |
| QVA  | ASHTON                                                                                   | ID                                                                                                                                      | 2                                                                                                                                                                  | ANM                                                                                                                                                                                        | 08/30/95                                                                                                                                                                                                                       |
| DCA  | WASHINGTON                                                                               | DC                                                                                                                                      | 9                                                                                                                                                                  | AEA                                                                                                                                                                                        | 08/30/95                                                                                                                                                                                                                       |
|      | SITE<br>ID<br>BIS<br>AMA<br>LSK<br>SBA<br>QUJB<br>QWC<br>QSI<br>QCJ<br>GUP<br>QVA<br>DCA | SITESITEIDNAMEBISBISMARCKAMAAMARILLOLSKLUSKSBASANTA BARBARAQUJBGETTYSBURGQWCNESA RICAQSILOVELLQCJCASCADEGUPGALLUPQVAASHTONDCAWASHINGTON | SITE<br>IDNAMESTATEBISBISMARCKMDAMAAMARILLOTXLSKLUSKWYSBASANTA BARBARACAQUJBGETTYSBURGSDQWCNESA RICANMQSILOVELLWYQCJCASCADEIDGUPGALLUPNMQVAASHTONIDDCAWASHINGTONDC | SITE<br>IDSITE<br>NAMESTATEPRIM<br>RADARBISBISMARCKMD8AMAAMARILLOTXFPSLSKLUSKWY2SBASANTA BARBARACA8LQUJBGETTYSBURGSDFPSQWCNESA RICANM1QSILOVELLWY2GUPGALLUPNM2QVAASHTONID2DCAWASHINGTONDC9 | SITE<br>IDSITE<br>NAMESTATEPRIM<br>RADARREGIONBISBISMARCKMD8AGLAMAAMARILLOTXFPSASWLSKLUSKWY2ANMSBASANTA BARBARACA8LAWPQUJBGETTYSBURGSDFPSAGLQWCNESA RICANM1ASWQSILOVELLWY2ANMGUPGALLUPNM2ASWQVAASHTONID2ANMDCAWASHINGTONDC9AEA |

ł.

4

۲

t

#### APPENDIX 3. MODE S OUTSIDE TECHNICAL SUPPORT

Outside organizations currently involved in Mode S technical support are:

1. <u>LINCOLN LABORATORY</u>. Services being provided under an interagency agreement with the U.S. Air Force include support for the Mode S contract and for development of international standards and specifications for Mode S and other technical support as required.

2. <u>SYSTEM ENGINEERING AND INTEGRATION (SEI) CONTRACTOR</u>. Martin Marietta, the SEI contractor, monitors the Mode S program and provides technical, implementation, integration, and planning support to Mode S program management. The company also monitors and analyzes each of the other contractor's technical, scheduling, and financial performance. The SEI contractor will also monitor the progress of Mode S integration into the NAS, and will identify issues and assist program management in resolving integration issues. The SEI contractor also provides technical direction in the out years (started July 17, 1987).

3. <u>JOINT-VENTURE CONTRACTOR</u>. Westinghouse Electric Corporation and Paramax are jointly responsible for the development, manufacture, installation, and testing of the Mode S ground-based systems.

4. <u>JIL SYSTEMS, INC</u>. JIL provides implementation planning and technical support to the program office.

5. <u>RAYTHEON SERVICE COMPANY</u>. Raytheon, under the TSSC, performs the following services at Mode S sites: (1) site surveys and preparation to support the installation of CPME equipment, (2) encoder power supply installation, (3) electrical power system and AC upgrades, (4) rotary joint installation, and (5) other installation support as specified in the national work release.

6. <u>DIMENSIONS INTERNATIONAL, INC</u>. Provides hardware, software, documentation, testing, and field support to ASM-400.

7. <u>RMS TECHNOLOGIES, INC.</u>. Provides hardware, software, documentation, testing, and field support to ASM-400.

8. <u>COMPUTER RESOURCES MANAGEMENT, INC. (CRM)</u>. Provides system shakedown support to ASM-400.