



		2018						2019												2020												2021					
	Project	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN
A	North Concourse																																				
B	RWY 4/22 and TWYs																																				

	Project	Description of Work	Estimated Dates	Status	Impact	Notes
A	North Concourse	New regional concourse gates replacing surface gates.	04/19/2017 to 03/19/2021	In Progress		Safety Risk Assessment determined medium risk due to controller workload increase. Construction for 14 large Regional Jets (RJ) gates with jet bridges.
B	RWY 4/22 and TWYs	RWY 4/22 and associated TWYs closed for rehabilitation and realignment.	09/05/2017 to 09/21/2018	Complete		Multi-phased project to minimize impact. Mostly night and weekend closures. Dynamic coordination to reduce unnecessary in-trail spacing and to mitigate AAR reductions RWY 4/22 high-speed TWY complete. No further SIRs for TWY anticipated.