

EWR - Newark Liberty International Airport

Data Last Posted: 10/06/2011 - 12:17 PM

EWR - Newark Liberty International Airport (Activities)

Provide Special Authorization CAT II - EWR RWY 4L			09/28/2009 - 09/20/2012	
Project Initiative	Description	Status	Start	Finish
Special Authorization CAT II Checklists	FAA review and complete activities in preparation of publication development. 1000 hr burn in for NAVAIDS equipment begins and development of local procedures and agreements with PANYNJ are initiated.	Checklists will be issued in October to coincide with the commissioning of the 4L NAVAIDS. Localizer Burn in scheduled to begin upon commissioning and expected to be complete by Dec. 19, 2011.	10/31/2011	02/06/2012
Provide Special Authorization CAT II Capability for Runway 4L	Special Authorization for CAT II Arrival on CAT I Equipment on RWY 4L	Procedure is scheduled for publication on Sept. 20, 2012. PANYNJ currently upgrading NAVAIDS and commissioning scheduled for October 31, 2011.	09/28/2009 A	09/20/2012

A = Actual Date

This action plan is intended to establish a climate of accountability for the FAA, airports, and airlines. No project will be implemented prior to the completion of all required analysis, reviews and approvals. The information provided is for planning purposes only. For actual Runway and Taxiway Closures, and Equipment Outages, please review current Notices to Airmen (NOTAMs).