

ZNY - New York Center

Data Last Posted: 10/06/2011 - 12:17 PM

ZNY - New York Center (Activities)

ERAM - En Route Automation Modernization			01/20/2009 - 12/31/2012	
Project Initiative	Description	Status	Start	Finish
Contractor test and Evaluate	Contractor testing and evaluation of ERAM	TransitionTesting is ongoing and will be implemented sometime after ERAM is fully operational at key sites.	01/20/2009 A	10/25/2011
Operational Readiness Decision (ORD)	Operational Readiness Decision (ORD) demonstrates the ability of local site personnel to fully operate and maintain a new system. The point where ERAM can be used full-time in the NAS at the facility.	Conditional In-service Decision has been signed. Program Office is still developing final waterfall schedule. Facility testing ongoing.	06/05/2012	12/31/2012

A = Actual Date

This action plan is intended to establish a climate of accountability for the FAA, airports, and airlines. No project will be implemented prior to the completion of all required analysis, reviews and approvals. The information provided is for planning purposes only. For actual Runway and Taxiway Closures, and Equipment Outages, please review current Notices to Airmen (NOTAMs).