

Taxiway Construction Checklist

Taxiway Construction

Start date:

		Required	Status	Date Complete	Reason Not Accomplished
	<i>As Early as Possible:</i>				
1	Review best practices/lessons learned	X			
2	Notify local Technical Operations System Support Center (SSC) of proposed start and end dates to begin NAVAIDs evaluation for impact and to begin the Strategic Event Coordination (SEC) for NAVAID shutdown during construction	X			
3	Review airport Master Plan (long-range) with airport authority Review specific imminent phases (revisit as funding changes); request daily updates be posted on airport authority webpage	X			
4	Notify the Airport Construction Advisory Council via email to the following address: 9-AJA-ConstructionCouncil@faa.gov	X			
5	Coordinate with sponsor to effect closure coincidental to publication/charting date	X			
6	Conduct and complete SMS activities (SRMD, SRMDM, etc.)	X			
7	Model the construction in the simulator	X			
8	Advise/coordinate project with regional Runway Safety Office - accomplish local-regional RSAT focused on construction impact	X			
9	Tailor communication strategy to this project	X			
10	Coordinate with Traffic Management - develop impact statement	X			
11	Confirm effect to instrument procedures, critical areas, protected surfaces; check with AFS	X			
12	Review necessary LOA changes related to local operators	X			
13	Evaluate whether construction may generate need for new/different runway hot spot(s)	X			
14	Review ARFF routes/staging and suspicious materials holding areas with airport authority	X			
15	Confirm location of RSA(s) for each proposed and existing runway affected	X			
16	Determine extent of surface surveillance (ASDE-X and/or AMASS) map changes needed and coordinate as necessary	X			
17	Determine whether video map set change is needed and coordinate as necessary	X			

Taxiway Construction Checklist

		Required	Status	Date Complete	Reason Not Accomplished
18	Review Construction Safety Phasing Plan (CSPP) with Airport District Office (ADO); the ADO should notify the Planning & Requirements (P&R) office at the Service Center via a determination letter, per the Strategic Event Coordination national service level agreement Review construction safety plans submitted to ADO and comment on vehicle routes to/from movement areas; insist on use of access roads to runway ends if construction affects intersecting runways	X			
19	Review movement area visibility changes caused by construction	X			
20	Coordinate and draft amended Movement Area LOA as necessary	X			
21	Review runway/taxiway marking/signage changes with airport authority - Get Runway Safety involved	X			
22	Review planned nighttime lighting to ensure tower & pilot vision is not obstructed	X			
23	Initiate request with AJV to amend airport diagram	X			
24	Create, approve, and publish changes to local procedures	X			
25	Notify carriers/operators of any changes in instrument procedures & planned impacts	X			
26	Conduct initial briefing to operational personnel to raise their situational awareness	X			
Within 30 Days of Project Start					
27	Confirm airport diagram change publication - Jeppesen (especially); Garmin, LIDO, Maptech, too AIM (Christopher Criswell) will confirm - do not call chart/map vendors directly	X			
28	Contact AIM (AJV-3) to coordinate digital Construction Notice, (diagram showing closures); on a trial basis (largely determined by availability of GIS data); diagrams are not associated with formal AIM (AJV-3) (Aeronav) publication cycle	Best Practice			
29	Confirm points-of-contact for tactical construction/crane operations	X			
30	Conduct facility controller awareness campaign Posters, FLM crew briefings, etc. initiated NLT 2 weeks before closure	X			
31	Conduct pilot awareness campaign; (i.e., INFo message, FAAST message) Schedule RSAT at minimum (Summit for Core-30 airports) approx. 30 days before closure; Letter to Airmen developed & posted	X			
32	Develop cheat-sheets for tower-cab that includes Closed Areas and Vehicle Flows	X			
33	Complete simulator and classroom training	X			

Taxiway Construction Checklist

		Required	Status	Date Complete	Reason Not Accomplished
34	Brief controllers/operational personnel (first briefing)	Best Practice			
<i>Within 2 Weeks of Project Start</i>					
35	Brief FLMs/OMs/CICs on ATIS review requirements refresher prior to closure	X			
<i>On Day of Closure</i>					
36	Re-brief controllers/operational personnel	X			
37	Stage project knowledgeable staff personnel in operating quarters on day of closure day and night shifts) Plans & Procedures personnel or facility project focal as applicable	X			
38	ATIS software checked to ensure information is broadcast digitally through ARINC This item is required only if facility has users that employ ACARS as a means of obtaining the ATIS	X			
39	Check ATIS content on TDLS	X			
40	NOTAMs in place and reviewed for accuracy	X			
41	Implement changes to surface surveillance (ASDE-X and/or AMASS) maps	X			
42	Implement Movement Area LOA	X			
43	Make necessary changes to IDS-4	X			
44	Update all Orders, Notices, LOA's, binders as needed	X			
45	JUST SAY "NO" - no last minute changes	X			
<i>During Construction</i>					
46	Re-check all websites: (Runway Safety, airport authority, etc.) - ensure they stay current	X			
47	Recheck NOTAMs and ATIS constantly; review for accuracy Advise airport authority of any NOTAM discrepancies; have separate person review ATIS recordings	X			
<i>Following Construction</i>					
48	Report out to the District Manager, Service Area Director, & Airport Construction Advisory Council (ACAC)	X			
49	Conduct surveys targeted at reviewing construction activities and mitigations to determine effectiveness of new procedures Adverse trends and/or unsafe findings are reported to the ACAC	X			

Taxiway Construction Checklist

Notes/comments: