

Construction Safety Plan Checklist

(as detailed in AC 150/5370-2C)

Airport:

Review Date:

Location:

Project Description:

Checklist type: Safety Plan Review or Field Inspection Review (circle one)

Partial List of Safety Considerations	Included	Executed	Comments
ARFF			
1 Clear routes from firefighting and rescue stations to active airport operations areas and safety areas.			
2 Notify crash/fire/rescue personnel when working on water lines.			
SECURITY			
3 Identification of construction personnel and equipment.			
4 Security control on temporary gates and relocated fencing.			
5 Additional security measures req'd if FAR Part 107 is involved.			
MARKING & LIGHTING			
6 Correct threshold treatment & approp temp lighting & marking.			
7 Installation & maintenance of temp lighting & marking.			
8 Marking/lighting of constuction equipment.			
9 Marking/lighting of construction areas.			
10 Marking and lighting of closed airfield pavement areas.			
11 Type of barricades, height and/or location.			
UTILITIES & NAVAIDS			
12 Shutdown and/or protection of arpt electronic/visual navig aids.			
13 Location of power & contol lines for electronic/visual naviads.			
14 Location of utilities (may reference another sheet).			
15 Provision for temporary utilities and/or immediate repairs.			
AIRCRAFT OPERATIONS			
16 Suspension or restriction of aircraft activity on airport operations areas.			
AIRPORT OPERATIONS			
17 Additional equipment or vehicles needed to maintain safety.			
18 Eliminate when possible, vehicle crossings of all airport operation areas during construction.			
19 Traffic directors/wing walkers, as needed to assure clearance.			
RESPONSIBILITIES			
20 Initiation, currency, and cancellation of NOTAM's			
21 Chain of notification and authority to change safety-oriented aspects of the construction plan.			
22 Designation of responsible reps of all involved parties and their availability.			
CONSTRUCTION ACTIVITIES			
23 Location of construction personnel parking and transportation to and from the work site.			
24 Location of construction offices.			
25 Location of construction plants.			
26 Designation of waste areas and disposal.			
27 Debris cleanup responsibilities and schedule.			
28 Location of haul road(s).			
29 Review phasing for minimizing disruption of aeron. activity.			
30 Coord of constr activities during winter w/ arpt snow remov plan			

Partial List of Safety Considerations		Included	Executed	Comments
CONSTRUCTION ACTIVITIES CONT.				
31	Phasing of work.			
32	Storage of constr. equipment & materials when not in use.			
33	Smoke, steam, and vapor controls.			
34	Blasting regulation and control.			
35	Dust control.			

Subjects Discussed or Observations:

Followup Requirements:
