

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 07/09/2026	APWS Task ID: 3033CA5504B04777B6888ACB433AE159	APWS Project ID: BBB11EFB2D134A9BAB7C80B20B0A78C1
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 8		Enroute: NO	Specialist: Hirst, Charles		Agreement Number:
Airport ID: KHOT			Airport City: HOT SPRINGS		State: AR
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			
Procedure Comments: FULL AMENDMENT TO CLEAR NOTAM 6/5449 & IMPLEMENT NEW ICA. AFS APPROVAL LETTER FOR RWY 31 CG IN EXCESS OF 500 FT/NM. ACTIVE AIRNAV AIRPORT & RUNWAY DATA USED. FOR ADDITIONAL INFORMATION CONTACT CASIMIR TABAKA, MANAGER 405-954-7931.					



FIPC BASIC FORM							
PROCEDURE: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 8		AIRPORT NAME: MEML FLD		AIRPORT ID: KHOT	SPECIAL CONTROL NO: OP-04-161-26		
FAC ID: KHOT		CITY: HOT SPRINGS		ST: AR	ORIG CHART DATE: 07/09/2026		
DFL TYPE: PROC/T	THIRD PARTY: ☐ YES	EST. TIME ON SITE: 0.4	REIMB. NUMBER:	PTS TASK ID: 3033CA5504B04777B6888ACB433AE159			
PREFLIGHT NOTES							
REVIEWER:				DATE:			
COMMENTS:				CHECK ONE: ☐ FLT CK REQ ☐ NFCR ☐ REJECT			
						YES	NO
				CPV COMPLETE?		X	
PROCEDURE RESULTS							
INSPECTION DATE: 04/30/2026	CREW #: VN449	N #: N94	INSTRUMENT PROCEDURE STATUS: ☒ SAT ☐ SAT W/CHANGES ☐ UNSAT		ARINC CODING: ☐ SAT ☐ SAT/GOLD ☐ UNSAT		
FLIGHT INSPECTOR SIGNATURE: paul a gosden @ 04/30/2026 13:32			PRINTED NAME: GOSDEN, PAUL ANTHONY			NOTAM INITIATED? ☐ YES ☒ NO	
FLIGHT INSPECTOR REMARKS: Complete. SAT							
IN-FLIGHT OBSTACLE REPORT							
OBSTRUCTION ID #:	COORDINATES OR LOCATION:	GNSS ALTITUDE (MSL):	BAROMETRIC ALTITUDE (MSL):	HEIGHT ABOVE GROUND LEVEL:			

[Print](#)

Project Name: HOT CIRC RWY 13 20:1S, TAKEOFF MINS

Project Reason: PER PERIODIC REVIEW. ILS OR LOC RWY 5 AND VOR RWY 5, ADD CLIMB-IN-HOLD TO MISSED, REQUIRED PER TARGETS EVAL. ADD CIRCLING RWY 13 NA AT NIGHT RESTRICTION, MULTIPLE 20:1S EXIST. TAKEOFF MINS, INCREASE RWY 5 CGTA TO 1500 PER TOWER 05-000619 1301 (3C) MSL 343102N/0934206W. ADDENDUM 3/9/26: INCREASING TAKEOFF MINS FOR THE ODP. TARGETS IDENTIFIED TERRAIN POINTS DUE TO PRIOR EVALS USING VGAS SURVEY WHEN KHOT IS LEGACY. ODP ISSUING 7/9/26 WILL CORRECT

Last Updated By: Charles Hirst

Last Updated At: 2026-03-09 14:16:35.834922

Status: Active

!FDC 6/5449 HOT ODP MEML FLD, HOT SPRINGS, AR. TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES AMDT 7... TAKEOFF MINIMUMS: RWY 5, 700-3 WITH MINIMUM CLIMB OF 385 FT/NM TO 1500 OR 1600-3 FOR VCOA. RWY 13, 300-2 1/4 OR STANDARD WITH MINIMUM CLIMB OF 215 FT/NM TO 900 OR ALTERNATIVELY, WITH STANDARD TAKEOFF MINIMUMS AND NORMAL 200 FT/NM CLIMB GRADIENT, TAKEOFF MUST OCCUR NO LATER THAN 1600 FEET PRIOR TO DER. RWY 31, 600-1 3/4 OR STANDARD WITH MINIMUM CLIMB OF 499 FT/NM TO 1100. ALL OTHER DATA REMAINS AS PUBLISHED. 2603091415-2610191415EST



Federal Aviation Administration

Memorandum

Date: March 10, 2026

To: Manager, Flight Procedure Standards

From: Lonnie Everhart, Manager, Instrument Flight Procedures (IFP) Group

Subject: Approval Request: HOT SPRINGS, AR TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURE

TARGETS computed climb gradient is 640 FT/NM to an altitude of 1300. The obstacle driving the climb gradient and climb gradient termination altitude is a 1078 Ft MSL terrain + vegetation point located at 343000.00N/0930639.00W. The minimum ceiling and visibility required to see and avoid this obstacle is 600-1 $\frac{3}{4}$.

The airport is surrounded by rising terrain and the climb gradient is necessary to mitigate obstacles and terrain. To ensure safety of flight departing KHOT from RWY 31, requesting approval to publish the following takeoff minimums for RWY 31: 600-1 $\frac{3}{4}$ or standard with minimum climb of 640 FT/NM to 1300. This approval request is in accordance with the 8260.3G 3-5-3(c) which specifies that a climb gradient in excess of 500 FT/NM requires approval.

If disapproved, recommend publishing a ceiling/visibility of 600-1 $\frac{3}{4}$.

HOPE, AR (CON'T)
HOPE MUNI (M18) (CON'T)

Rwy 22, trees beginning abeam DER, 500' right of centerline, up to 100' AGL/439' MSL.
Tree 117' from DER, 211' right of centerline, 100' AGL/429' MSL.
Trees beginning 164' from DER, 10' right of centerline, up to 100' AGL/429' MSL.
Trees beginning 51' from DER, 211' left of centerline, up to 100' AGL/429' MSL.
Trees beginning 325' from DER, 45' left of centerline, up to 100' AGL/429' MSL.
Rwy 16, trees beginning 1066' from DER, 722' right of centerline, up to 100' AGL/439' MSL.
Trees beginning 1427' from DER, 843' left of centerline, up to 100' AGL/439' MSL.
Rwy 34, bush 39' from DER, 162' left of centerline, 10' AGL/369' MSL.
Fence 154' from DER, 474' right of centerline, 11' AGL/371' MSL.
Tree 565' from DER, 609' left of centerline, 100' AGL/479' MSL.
Trees beginning 897' from DER, 708' left of centerline, up to 100' AGL/479' MSL.
Tree 1002' from DER, 748' right of centerline, 100' AGL/479' MSL.
Trees beginning 1023' from DER, 513' right of centerline, up to 100' AGL/479' MSL.

HORSEHOE BEND, AR
HORSEHOE BEND (6M2)
TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES
ORIG 05JAN17 (17005) (FAA)
TAKEOFF MINIMUMS:
Rwy 13, 300-1¼.

Rwy 31, 300-1.

TAKEOFF OBSTACLE NOTES:

Rwy 13, trees beginning 12' from DER, 264' right of centerline, up to 125' AGL/884' MSL.
Trees beginning 15' from DER, 73' left of centerline, up to 125' AGL/944' MSL.
Rwy 31, trees beginning 10' from DER, 213' left of centerline, up to 125' AGL/924' MSL.
Vehicles on road beginning 17' from DER, 277' left of centerline crossing extended runway centerline, up to 15' AGL/894' MSL.
Trees beginning 331' from DER, 193' left of centerline, up to 125' AGL/944' MSL.
Trees beginning 447' from DER, 291' right of centerline, up to 125' AGL/944' MSL.
Trees beginning 644' from DER, 141' left of centerline, up to 125' AGL/964' MSL.
Trees beginning 699' from DER, 310' right of centerline, up to 125' AGL/964' MSL.
Trees beginning 802' from DER, 607' right of centerline, up to 125' AGL/984' MSL.
Trees beginning 969' from DER, 51' right of centerline, up to 125' AGL/1004' MSL.
Trees beginning 1001' from DER, 188' left of centerline, up to 125' AGL/984' MSL.
Trees beginning 1359' from DER, 437' right of centerline, up to 125' AGL/1024' MSL.

HOT SPRINGS, AR
MEML FLD (HOT)
TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES
AMDT 7 15AUG19 (22139) (FAA)
TAKEOFF MINIMUMS:
Rwy 5, 600-2½ or std. w/min. climb of 382' per NM to 1300 or 1600-3 for VCOA.

Rwy 13, 300-2¼ or std. w/min. climb of 210' per NM to 900 or alternately, with std. takeoff minimums and normal 200' per NM climb gradient, takeoff must occur no later than 1500' prior to DER.

Rwy 31, 400-1¾ or std. w/min. climb of 433' per NM to 1100.

DEPARTURE PROCEDURE:
Rwy 5, climb on heading 053° to 2000 before turning westbound.

Rwy 13, climb on heading 133° to 1700 before proceeding on course.

Rwy 23, climb on heading 233° to 1500 before proceeding on course.

Rwy 31, climb on heading 313° to 1800 before turning right.

TAKEOFF OBSTACLE NOTES:

Rwy 5, tree, vegetation and rising terrain beginning 2' from DER, 452' right of centerline, up to 550' MSL.
Tree 646' from DER, 565' right of centerline, 590' MSL.
Trees beginning 671' from DER, 507' right of centerline, up to 592' MSL.
Trees beginning 1041' from DER, 671' left of centerline, up to 59' AGL/626' MSL.
Trees beginning 1227' from DER, 485' right of centerline, up to 595' MSL.
Tree and NAVAID beginning 1554' from DER, 300' left of centerline, up to 641' MSL.
Trees, pole and spire beginning 1886' from DER, 68' left of centerline, up to 654' MSL.
Tree 3500' from DER, 550' right of centerline, 654' MSL.
Tree and tower beginning 3537' from DER, 715' right of centerline, up to 79' AGL/661' MSL.
Tree 4466' from DER, 734' left of centerline, 687' MSL.
Tower and tree beginning 1.1 NM from DER, 1110' left of centerline, up to 92' AGL/24' MSL.
Trees beginning 1.9 NM DER, 3374' left of centerline, up to 62' AGL/1096' MSL.
Rwy 13, traverse way 84' from DER, 437' right of centerline, 512' MSL.
Tree 166' from DER, 524' right of centerline, 49' AGL/534' MSL.
Tree 177' from DER, 350' right of centerline, 45' AGL/542' MSL.
Trees beginning 220' from DER, 307' right of centerline, up to 53' AGL/545' MSL.
Trees beginning 264' from DER, 474' left of centerline, up to 68' AGL/573' MSL.
Trees beginning 317' from DER, 94' left of centerline, up to 574' MSL.
Trees beginning 434' from DER, 7' right of centerline, up to 63' AGL/546' MSL.
Trees beginning 1749' from DER, 70' right of centerline, up to 84' AGL/588' MSL.

CON'T

**HOT SPRINGS, AR (CON'T)****MEML FLD (HOT) (CON'T)**

Rwy 13 (CON'T), trees beginning 2128' from DER, 48' left of centerline, up to 85' AGL/579' MSL.

Tree 2547' from DER, 809' left of centerline, 74' AGL/587' MSL.

Trees beginning 2611' from DER, 544' right of centerline, up to 79' AGL/601' MSL.

Tree 2664' from DER, 1013' left of centerline, 77' AGL/591' MSL.

Tree 2780' from DER, 731' right of centerline, 75' AGL/603' MSL.

Tree 2902' from DER, 1188' left of centerline, 79' AGL/606' MSL.

Tree and pole beginning 3043' from DER, 17' right of centerline, up to 66' AGL/616' MSL.

Tree 3063' from DER, 53' left of centerline, 71' AGL/622' MSL.

Tree and pole beginning 3175' from DER, 77' left of centerline, up to 80' AGL/630' MSL.

Poles beginning 3228' from DER, 261' left of centerline, up to 71' AGL/631' MSL.

Trees beginning 3296' from DER, 36' right of centerline, up to 76' AGL/624' MSL.

Tree 3450' from DER, 511' left of centerline, 71' AGL/636' MSL.

Tower 1.8 NM from DER, 2044' left of centerline, 355' AGL/802' MSL.

Antenna 1.8 NM from DER, 2088' left of centerline, 319' AGL/804' MSL.

Rwy 23, tree 22' from DER, 314' left of centerline, 29' AGL/510' MSL.

Tree 606' from DER, 636' right of centerline, 546' MSL.

Rwy 31, trees beginning 12' from DER, 136' left of centerline, up to 73' AGL/564' MSL.

Trees and pole beginning 330' from DER, 113' left of centerline, up to 75' AGL/577' MSL.

Traverse way 451' from DER, 13' right of centerline, 534' MSL.

Trees beginning 472' from DER, 111' right of centerline, up to 52' AGL/575' MSL.

Trees and pole beginning 671' from DER, 137' left of centerline, up to 66' AGL/580' MSL.

Trees beginning 888' from DER, 71' right of centerline, up to 82' AGL/581' MSL.

Trees beginning 1002' from DER, 136' right of centerline, up to 73' AGL/585' MSL.

Trees beginning 1017' from DER, 155' left of centerline, up to 68' AGL/588' MSL.

Tree 1488' from DER, 736' left of centerline, 58' AGL/592' MSL.

Tree 2975' from DER, 764' left of centerline, 65' AGL/610' MSL.

Tree 3109' from DER, 439' left of centerline, 69' AGL/614' MSL.

Trees beginning 3193' from DER, 68' right of centerline, up to 69' AGL/639' MSL.

Tree 3752' from DER, 320' left of centerline, 83' AGL/646' MSL.

Tree 4785' from DER, 1740' right of centerline, 88' AGL/669' MSL.

Tree 5806' from DER, 1427' right of centerline, 61' AGL/677' MSL.

Building 1 NM from DER, 1897' right of centerline, 53' AGL/724' MSL.

Traverse way and building beginning 1.1 NM from DER, 1503' right of centerline, up to 886' MSL.

HUGO, OK**STAN STAMPER MUNI (HHW)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES**

ORIG 20OCT11 (11293) (FAA)

TAKEOFF OBSTACLE NOTES:

Rwy 17, trees beginning 686' from DER, 32' right of centerline, up to 100' AGL/660' MSL.

Rwy 35, trees beginning 411' from DER, 264' left of centerline, up to 100' AGL/665' MSL.

Trees beginning 1507' from DER, 61' right of centerline, up to 100' AGL/662' MSL.

HUNTSVILLE, AR**HUNTSVILLE MUNI (H34)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES**

ORIG-A 16JUN22 (22167) (FAA)

TAKEOFF MINIMUMS:

Rwys 3, 21, NA-Environmental.

TAKEOFF OBSTACLE NOTES:

Rwy 12, pole 46' from DER, 408' left of centerline, 45' AGL/1759' MSL.

Pole 175' from DER, 504' left of centerline, 47' AGL/1756' MSL.

Tree 2685' from DER, 841' right of centerline, 80' AGL/1822' MSL.

Tree 3201' from DER, 726' right of centerline, 100' AGL/1866' MSL.

Rwy 30, tree 20' from DER, 362' right of centerline, 61' AGL/1764' MSL.

IDABEL, OK**MC CURTAIN COUNTY RGNL(404)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES**

ORIG 23JAN03 (03023) (FAA)

TAKEOFF OBSTACLE NOTES:

Rwy 2, trees 1.92 NM from DER, on centerline, 100' AGL/629' MSL.

22 JAN 2026 to 19 FEB 2026

22 JAN 2026 to 19 FEB 2026

