

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 05/14/2026	APWS Task ID: 518147397BD94E2991BEC05717E4DBFF	APWS Project ID: 0252D7DBECF5410094B2CE7FFC4BC819
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 0A		Enroute: NO	Specialist: Denton, Hope		Agreement Number:
Airport ID: KRCR			Airport City: ROCHESTER		State: IN
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			

**Procedure Comments:**

ACTIVE DATA USED FOR KRCR AIRPORT AND RUNWAYS.

CANCELS T-NOTAM: FDC 5/8801.

CONTACT CASIMIR TABAKA: AJV-A432, 405-202-7857.



## FIPC BASIC FORM

<b>PROCEDURE:</b> TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 0A		<b>AIRPORT NAME:</b> FULTON COUNTY		<b>AIRPORT ID:</b> KRCR	<b>SPECIAL CONTROL NO:</b> BP-02-083-26
<b>FAC ID:</b> KRCR		<b>CITY:</b> ROCHESTER		<b>ST:</b> IN	<b>ORIG CHART DATE:</b> 05/14/2026
<b>DFL TYPE:</b> PROC/T	<b>THIRD PARTY:</b> <input type="checkbox"/> YES	<b>EST. TIME ON SITE:</b> 0.4	<b>REIMB. NUMBER:</b>	<b>PTS TASK ID:</b> 518147397BD94E2991BEC05717E4DBFF	

### PREFLIGHT NOTES

<b>REVIEWER:</b>	<b>DATE:</b>
<b>COMMENTS:</b>	<b>CHECK ONE:</b> <input type="checkbox"/> FLT CK REQ <input type="checkbox"/> NFCR <input type="checkbox"/> REJECT
	<b>YES</b> <b>NO</b>
	<b>CPV COMPLETE?</b> <input checked="" type="checkbox"/> X <input type="checkbox"/>

### PROCEDURE RESULTS

<b>INSPECTION DATE:</b> 02/19/2026	<b>CREW #:</b> VN085	<b>N #:</b> N90	<b>INSTRUMENT PROCEDURE STATUS:</b> <input checked="" type="checkbox"/> SAT <input type="checkbox"/> SAT W/CHANGES <input type="checkbox"/> UNSAT	<b>ARINC CODING:</b> <input type="checkbox"/> SAT <input type="checkbox"/> SAT/GOLD <input type="checkbox"/> UNSAT
<b>FLIGHT INSPECTOR SIGNATURE:</b> kenneth e jack @ 02/20/2026 08:37		<b>PRINTED NAME:</b> JACK, KENNETH EARL		<b>NOTAM INITIATED?</b> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

**FLIGHT INSPECTOR REMARKS:**  
Special Number BP-02-083-26: FULTON COUNTY, ROCHESTER,IN, TAKEOFF MINIMUMS (OBSTACLE) DEPARTURE PROCEDURES, AMDT 0A. Completed Sat. AMDT 0A Cancels T-NOTAM FDC 5/8801

### IN-FLIGHT OBSTACLE REPORT

<b>OBSTRUCTION ID #:</b>	<b>COORDINATES OR LOCATION:</b>	<b>GNSS ALTITUDE (MSL):</b>	<b>BAROMETRIC ALTITUDE (MSL):</b>	<b>HEIGHT ABOVE GROUND LEVEL:</b>
--------------------------	---------------------------------	-----------------------------	-----------------------------------	-----------------------------------



# TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



25303

## RAVENNA, OH

PORTAGE COUNTY (POV)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 18NOV10 (10322) (FAA)

TAKEOFF OBSTACLE NOTES:

**Rwy 9**, power poles and road 19' from DER, 368' left of centerline, up to 35' AGL/1238' MSL.

Power pole 413' from DER, 549' right of centerline, 95' AGL/1241' MSL.

**Rwy 27**, tree 751' from DER, 148' right of centerline, 114' AGL/1238' MSL.

Pole 105' from DER, 523' right of centerline, 114' AGL/1238' MSL.

Power poles 357' from DER, 408' left of centerline, 114' AGL/1238' MSL.



## RENSELAE, IN

JASPER COUNTY (RZL)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 1A 11AUG22 (22223) (FAA)

TAKEOFF MINIMUMS:

**Rwys 18, 36**, 300-1.

**Rwys 9, 27**, NA-Environmental.

DEPARTURE PROCEDURE:

**Rwys 18, 36**, climb to 1100 on runway heading before proceeding on course.

## RICHMOND, IN

RICHMOND MUNI (RID)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG-A 11AUG22 (22223) (FAA)

TAKEOFF OBSTACLE NOTES:

**Rwy 6**, NAVAID 10' from DER, 150' left of centerline, 3' AGL/1140' MSL.

Terrain 27' from DER, 177' right of centerline, 1139' MSL.

Terrain beginning 54' from DER, 175' right of centerline, up to 1145' MSL.

Terrain 156' from DER, 472' right of centerline, 1147' MSL.

Tree 667' from DER, 677' left of centerline, 1160' MSL.

Tree 1704' from DER, 797' left of centerline, 1209' MSL.

Trees beginning 1774' from DER, 701' left of centerline, up to 1217' MSL.

**Rwy 15**, terrain 91' from der, 306' left of centerline, 1145' MSL.

Terrain beginning 93' from DER, 111' left of centerline, up to 1146' MSL.

Tree 2551' from DER, 111' left of centerline, 68' AGL/1208' MSL.

Trees beginning 2573' from DER, 0' left of centerline, up to 75' AGL/1216' MSL.

Trees beginning 2967' from DER, 150' right of centerline, up to 86' AGL/1226' MSL.

**Rwy 24**, terrain 35' from DER, 321' left of centerline, 1140' MSL.

Terrain beginning 106' from DER, 120' left of centerline, up to 1142' MSL.

Pole, building, traverse way beginning 274' from DER, 276' right of centerline, up to 21' AGL/1148' MSL.

Traverse way 465' from DER, 324' right of centerline, 1149' MSL.

Traverse way 665' from DER, 29' right of centerline, 1156' MSL.

Tree 1084' from DER, 685' left of centerline, 1175' MSL.

Trees beginning 1128' from DER, 525' left of centerline, up to 51' AGL/1177' MSL.

Trees beginning 1377' from DER, 758' left of centerline, up to 68' AGL/1190' MSL.

**Rwy 33**, terrain 17' from DER, 483' right of centerline, 1128' MSL.

Traverse way 351' from DER, 578' right of centerline, 1141' MSL.

Tree 434' from DER, 490' right of centerline, 1186' MSL.

Trees beginning 484' from DER, 34' right of centerline, up to 1190' MSL.

Trees beginning 1046' from DER, 358' left of centerline, up to 87' AGL/1198' MSL.

Trees, tower, building beginning 1085' from DER, 17' left of centerline, up to 1200' MSL.

Trees beginning 1742' from DER, 771' right of centerline, up to 1196' MSL.

## ROCHESTER, IN

FULTON COUNTY (RCR)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 25SEP08 (08269) (FAA)

TAKEOFF OBSTACLE NOTES:

**Rwy 11**, terrain 469' right of centerline, 797' MSL.

Trees beginning 619' from DER, 181' right of centerline, up to 105' AGL/894' MSL.

Trees beginning 2534' from DER, 27' left of centerline, up to 97' AGL/886' MSL.

**Rwy 29**, pole 1' from DER, 480' left of centerline, 28' AGL/817' MSL.

Pole 195' from DER, 460' left of centerline, 28' AGL/817' MSL.

Pole 524' from DER, 503' left of centerline, 33' AGL/823' MSL.

Vehicle on road 578' from DER, 100' left of centerline, 15' AGL/804' MSL.

Vent on building 890' from DER, 262' left of centerline, 23' AGL/812' MSL.

Trees beginning 614' from DER, 355' left of centerline, up to 87' AGL/876' MSL.

Vent on building 229' from DER, 525' right of centerline, 40' AGL/829' MSL.

Pole 843' from DER, 94' right of centerline, 23' AGL/812' MSL.

Trees beginning 883' from DER, 152' right of centerline, up to 103' AGL/892' MSL.

30 OCT 2025 to 27 NOV 2025

30 OCT 2025 to 27 NOV 2025



# TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



25303

EC-2