

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: IAP	Estimated Chart Date: 10/29/2026	APWS Task ID: A8886B274EB54CD288BEC1C9640F9D53	APWS Project ID: E25D87A9BB8A49FDB748D94B9A731D58
Procedure: RNAV (GPS) RWY 35 AMDT 1B		Enroute: NO	Specialist: Stubblefield, Byron		Agreement Number:
Airport ID: KPVJ			Airport City: PAULS VALLEY		State: OK
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			
Procedure Comments: ACTIVE AIRPORT DATA USED Confirm the Flt Ck request that PROFILE NOTE: VGSI AND RNAV GLIDEPATH NOT COINCIDENT (TCH ANGLE 3.00/TCH 37.2 that was removed is in fact no longer needed. POC: CASEY HILL, AJV-431, 405-954-0624 09/15/26: THIS IS AN UPDATED COPY OF THE FORM DEVELOPED ON 06/10/26. 1. UPDATED CIRCLING CAT C/D FLIGHT CHECK IDENTIFIED OBSTACLE COORDINATES FROM: N344212.70/W0971549.10 TO: N344242.07/W0971541.17. QUALITY 16 CHECKED QUALITY 29 CHECKED QUALITY 37 CHECKED					

FIPC BASIC FORM							
PROCEDURE: RNAV (GPS) RWY 35 AMDT 1B			AIRPORT NAME: PAULS VALLEY MUNI		AIRPORT ID: KPVJ	SPECIAL CONTROL NO: OG-09-190-26	
FAC ID: KPVJ35.01		CITY: PAULS VALLEY			ST: OK	ORIG CHART DATE: 02/18/2027	
DFL TYPE: PROC/S	THIRD PARTY: ☐ YES	EST. TIME ON SITE: 0.4	REIMB. NUMBER:		PTS TASK ID: A8886B274EB54CD288BEC1C9640F9D53		
PREFLIGHT NOTES							
REVIEWER:					DATE:		
COMMENTS:					CHECK ONE:		
					☐ FLT CK REQ ☐ NFCR ☐ REJECT		
							YES
					CPV COMPLETE?		X
PROCEDURE RESULTS							
INSPECTION DATE: 10/16/2026		CREW #: VN568	N #: N72	INSTRUMENT PROCEDURE STATUS: ☒ SAT ☐ SAT W/CHANGES ☐ UNSAT		ARINC CODING: ☒ SAT ☐ SAT/GOLD ☐ UNSAT	
FLIGHT INSPECTOR SIGNATURE: russell roslewski @ 10/16/2026 13:24			PRINTED NAME: ROSLEWSKI, RUSSELL BRIAN				NOTAM INITIATED? ☐ YES ☒ NO
FLIGHT INSPECTOR REMARKS:							
IN-FLIGHT OBSTACLE REPORT							
OBSTRUCTION ID #:	COORDINATES OR LOCATION:		GNSS ALTITUDE (MSL):		BAROMETRIC ALTITUDE (MSL):		HEIGHT ABOVE GROUND LEVEL:

FIPC BASIC FORM						
PROCEDURE: RNAV (GPS) RWY 35 AMDT 1B			AIRPORT NAME: PAULS VALLEY MUNI		AIRPORT ID: KPVJ	SPECIAL CONTROL NO: OG-08-141-26
FAC ID: KPVJ35.01		CITY: PAULS VALLEY			ST: OK	ORIG CHART DATE: 02/18/2027
DFL TYPE: PROC/S	THIRD PARTY: ☐ YES	EST. TIME ON SITE: 0.4	REIMB. NUMBER:	PTS TASK ID: A8886B274EB54CD288BEC1C9640F9D53		
PREFLIGHT NOTES						
REVIEWER:					DATE:	
COMMENTS:					CHECK ONE: ☐ FLT CK REQ ☐ NFCR ☐ REJECT	
					YES	NO
					CPV COMPLETE?	X
PROCEDURE RESULTS						
INSPECTION DATE: 09/09/2026	CREW #: VN330	N #: N72	INSTRUMENT PROCEDURE STATUS: ☐ SAT ☐ SAT W/CHANGES ☒ UNSAT		ARINC CODING: ☐ SAT ☐ SAT/GOLD ☐ UNSAT	
FLIGHT INSPECTOR SIGNATURE: brian harrelson @ 09/10/2026 20:08			PRINTED NAME: HARRELSON, BRIAN DAVID			NOTAM INITIATED? ☐ YES ☒ NO
FLIGHT INSPECTOR REMARKS: CIRCLING CAT B 1180' TOWER at N344211.00 / W0971520.00 was not present. CIRCLING CAT C 1451' TOWER at N344212.70 / W0971549.10 was not at plotted location listed on the -9 form. Tallest nearby tower was located 342 deg/0.5nm at N344242.07 / W0971541.17 Request this procedure be re-evaluated with updated/new obstacle data.						
IN-FLIGHT OBSTACLE REPORT						
OBSTRUCTION ID #:	COORDINATES OR LOCATION:	GNSS ALTITUDE (MSL):	BAROMETRIC ALTITUDE (MSL):	HEIGHT ABOVE GROUND LEVEL:		

