

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 05/14/2026	APWS Task ID: F1D287E84F474D45A107A9187EC6DC96	APWS Project ID: E9E3B12830D149E98CB82253F2B73F8E
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 2		Enroute: NO	Specialist: Tyler, George		Agreement Number:
Airport ID: 84D			Airport City: EAGLE BUTTE		State: SD
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			

Procedure Comments:
PENDING AIRNAV DATA UTILIZED FOR K84D AND RWYS.

Assigned MAG VAR, K84D: OLD 9E-NEW 5E.

CONTACT CASEY HILL, AJV-A421, 405-954-0624.



TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)

25275

DULUTH, MN (CON'T)

SKY HARBOR (DYT)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 29DEC22 (22363) (FAA)

TAKEOFF MINIMUMS:

Rwys 13W, 31W, 9W, 27W, NA-Environmental.

Rwy 32, std. w/min. climb of 230' per NM to 1900.

DEPARTURE PROCEDURE:

Rwy 14, climb heading 144° to 1300 before proceeding on course.

Rwy 32, climb on a heading between 142° CW to 270° from DER.

TAKEOFF OBSTACLE NOTES:

Rwy 14, traverse way 3' from DER, 378' left of centerline, 610' MSL.

Traverse way 52' from DER, 433' left of centerline, 622' MSL.

Pole, tree, boat 63' from DER, 4' left of centerline, up to 481' left of centerline, up to 75' AGL/683' MSL.

Trees, traverse way beginning 239' from DER, 452' left of centerline, up to 75' AGL/684' MSL.

Trees, traverse way, pole beginning 304' from DER, 460' left of centerline, up to 685' MSL.

Trees, pole beginning 616' from DER, 454' left of centerline, up to 80' AGL/688' MSL.

Trees beginning 1717' from DER, 557' left of centerline, up to 79' AGL/690' MSL.

Trees beginning 1883' from DER, 570' left of centerline, up to 691' MSL.

Tree 1958' from DER, 728' left of centerline, 84' AGL/698' MSL.

Trees beginning 1988' from DER, 467' left of centerline, up to 83' AGL/699' MSL.

Rwy 32, pole, wind indicator beginning 87' from DER, 264' right of centerline, up to 17' AGL/625' MSL.

Building 140' from DER, 518' right of centerline, 28' AGL/633' MSL.

Tree 492' from DER, 593' right of centerline, 32' AGL/638' MSL.

Tree 531' from DER, 513' right of centerline, 36' AGL/640' MSL.

Boat 949' from DER, 330' left of centerline, 35' AGL/639' MSL.

Tree 3080' from DER, 533' right of centerline, 81' AGL/686' MSL.

OLD

EAGLE BUTTE, SD

CHEYENNE EAGLE BUTTE (84D)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 1 27JAN22 (22027) (FAA)

DEPARTURE PROCEDURE:

Rwy 31, climb on heading 306° to 2900 before proceeding on course.

TAKEOFF OBSTACLE NOTES:

Rwy 13, fence 14' from DER, 347' left of centerline, 13' AGL/2455' MSL.

Fence 200' from DER, 347' left of centerline, 15' AGL/2457' MSL.

Fence 283' from DER, 347' left of centerline, 16' AGL/2458' MSL.

Rwy 31, fence 21' from DER, 390' right of centerline, 5' AGL/2433' MSL.

Terrain 27' from DER, 284' left of centerline, 2435' MSL.

Vehicle on road 70' from DER, 283' right of centerline, 2441' MSL.

Fence beginning 122' from DER, 364' left of centerline, up to 9' AGL/2441' MSL.

Vehicle on road beginning 138' from DER, 380' right of centerline, up to 2444' MSL.

EDGELEY, ND

EDGELEY MUNI (51D)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 13OCT16 (16287) (FAA)

TAKEOFF MINIMUMS:

Rwy 9, 27, NA-Turf strip.

TAKEOFF OBSTACLE NOTES:

Rwy 14, ground 5' from DER, 11' left of centerline, 1592' MSL.

Electric sys 11' from DER, 10' right of centerline, 2' AGL/1594' MSL.

Electric sys 11' from DER, 9' left of centerline, 2' AGL/1594' MSL.

Rwy 32, electric system 8' from DER, 10' left of centerline, 3' AGL/1603' MSL.

Fence 47' from DER, 250' left of centerline, 4' AGL/1604' MSL.

Pole 759' from DER, 672' right of centerline, 26' AGL/1626' MSL.

Tree 1276' from DER, 635' left of centerline, 47' AGL/1652' MSL.

Tree 1383' from DER, 823' left of centerline, 51' AGL/1652' MSL.

Tree 2075' from DER, 800' left of centerline, 58' AGL/1659' MSL.

Tree 2477' from DER, 854' left of centerline, 68' AGL/1669' MSL.

ELBOW LAKE, MN

ELBOW LAKE MUNI/PRIDE OF THE PRAIRIE (Y63)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG-A 11AUG22 (22223) (FAA)

TAKEOFF MINIMUMS:

Rwys 11W, 29W, NA-Environmental.

TAKEOFF OBSTACLE NOTES:

Rwy 14, trees, sign, and terrain beginning 128' from DER, 73' right of centerline, up to 29' AGL/1229' MSL.

NAVAID and terrain beginning 28' from DER, 69' left of centerline, up to 10' AGL/1210' MSL.

Rwy 32, trees beginning 405' from DER, 190' left of centerline, up to 32' AGL/1232' MSL.

TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)

25275

NC-1



Federal Aviation Administration

Initial Development Notification for AIRNAV Pending Records

To: Brian Murphy, Manager Aeronautical Data Team, AJV-A31

From: Patrick Mulqueen, Manager Instrument Flight Procedures Quality Control, AJV-A44

Subject **ACTION:** Request for Pending Records **K84D__CHEYENNE EAGLE BUTTE, , SD US**

The Magnetic Variation (MV) data for the airport(s) and/or facility(s) listed will be revised effective concurrent with the publication of the procedure(s) listed below. Estimated Chart Date: 5/14/2026

Current/Assigned MV **E 9** **1995** New MV **E 5** **2030**

ECD	Airport ID	Procedure Name	Task Report Type Selectio
5/14/2026	K84D	RNAV (GPS) RWY 13 ORIG	MAGVAR
5/14/2026	K84D	RNAV (GPS) RWY 31 AMDT 1	MAGVAR
5/14/2026	K84D	TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE P	CONTRACTOR MAGVAR

If you have any questions please notify: Rake.McGraw@faa.gov

Processed: Wednesday, October 29, 2025