

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 10/29/2026	APWS Task ID: 1C2DC7FA6922427CACD4513A27EC7DE6	APWS Project ID: 177727D77E344081AED586B6E667891B
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 2		Enroute: NO	Specialist: Russell, Todd		Agreement Number:
Airport ID: KGHM			Airport City: CENTERVILLE		State: TN
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			
Procedure Comments: UTILIZED ACTIVE AIRNAV DATA FOR AIPORT AND RUNWAY. CLEARED NOTAM FDC 5/3989. UPDATED TAKEOFF OBSTACLE NOTES AND FORMS TO NEW CRITERIA. CONTACT ROBERT HAMILTON, AJV-A433, AT 405-954-4608. QUALITY 42 CHECKED					

FIPC BASIC FORM							
PROCEDURE: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 2			AIRPORT NAME: CENTERVILLE MUNI		AIRPORT ID: KGHM	SPECIAL CONTROL NO: AP-08-041-26	
FAC ID: KGHM		CITY: CENTERVILLE			ST: TN	ORIG CHART DATE: 10/29/2026	
DFL TYPE: PROC/T	THIRD PARTY: ☐ YES	EST. TIME ON SITE: 0.4	REIMB. NUMBER:		PTS TASK ID: 1C2DC7FA6922427CACD4513A27EC7DE6		
PREFLIGHT NOTES							
REVIEWER:					DATE:		
COMMENTS:					CHECK ONE:		
					☐ FLT CK REQ ☐ NFCR ☐ REJECT		
							YES
					CPV COMPLETE?		X
PROCEDURE RESULTS							
INSPECTION DATE: 08/22/2026		CREW #: VN497	N #: N92	INSTRUMENT PROCEDURE STATUS: ☒ SAT ☐ SAT W/CHANGES ☐ UNSAT		ARINC CODING: ☐ SAT ☐ SAT/GOLD ☐ UNSAT	
FLIGHT INSPECTOR SIGNATURE: craig larson @ 08/22/2026 17:46			PRINTED NAME: LARSON, CRAIG RUSSELL				NOTAM INITIATED? ☐ YES ☒ NO
FLIGHT INSPECTOR REMARKS:							
IN-FLIGHT OBSTACLE REPORT							
OBSTRUCTION ID #:	COORDINATES OR LOCATION:		GNSS ALTITUDE (MSL):		BAROMETRIC ALTITUDE (MSL):		HEIGHT ABOVE GROUND LEVEL:



26134

CAMDEN, TN (CON'T)**BENTON COUNTY (0M4) (CON'T)**

Rwy 4 (CON'T), trees beginning 1786' from DER, 42' right of centerline, up to 107' AGL/545' MSL.
Rwy 22, trees 104' from DER, 211' left of centerline, 100' AGL/563' MSL.
 Trees 136' from DER, 366' right of centerline, 100' AGL/570' MSL.
 Trees beginning 244' from DER, 9' left of centerline, up to 100' AGL/566' MSL.
 Trees beginning 277' from DER, 20' right of centerline, up to 100' AGL/573' MSL.
 Trees 4046' from DER, 1449' left of centerline, 100' AGL/580' MSL.
 Trees 4295' from DER, 1622' left of centerline, 100' AGL/596' MSL.
 Trees beginning 4436' from DER, 639' left of centerline, up to 100' AGL/606' MSL.
 Trees beginning 4749' from DER, 234' left of centerline, up to 100' AGL/612' MSL.
 Trees beginning 4998' from DER, 407' left of centerline, up to 100' AGL/622' MSL.
 Trees beginning 5324' from DER, 580' left of centerline, up to 100' AGL/625' MSL.
 Trees 1.1 NM from DER, 2370' left of centerline, 100' AGL/652' MSL.
 Trees beginning 1.2 NM from DER, 2311' left of centerline, up to 100' AGL/684' MSL.

CAMPBELLVILLE, KY**TAYLOR COUNTY (AAS)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES****ORIG-A 08NOV18 (18312) (FAA)****TAKEOFF MINIMUMS:****Rwy 5**, std. w/min. climb of 260' per NM to 2000 or 1000-2½ for VCOA.**VCOA:****Rwy 5**, obtain ATC approval for VCOA when requesting IFR clearance. Climb in visual conditions to cross Taylor County Airport at or above 1800 before proceeding on course.**TAKEOFF OBSTACLE NOTES:**

Rwy 5, building, trees beginning 56' from DER, 398' left of centerline, up to 25' AGL/945' MSL.
 Fence 208' from DER, 267' right of centerline, 9' AGL/933' MSL.
 Fence 724' from DER, 329' right of centerline, 6' AGL/939' MSL.
 Transmission line, poles beginning 1467' from DER, 877' right of centerline, up to 26' AGL/968' MSL.
 Trees beginning 1856' from DER, 168' right of centerline, up to 81' AGL/1002' MSL.
 Poles, transmission line, trees beginning 1935' from DER, 668' left of centerline, up to 36' AGL/980' MSL.
 Transmission line, poles, trees beginning 2133' from DER, 258' left of centerline, up to 39' AGL/981' MSL.
 Trees beginning 2248' from DER, 464' left of centerline, up to 83' AGL/1005' MSL.
 Trees beginning 3256' from DER, 856' right of centerline, up to 91' AGL/1031' MSL.
 Tree 3956' from DER, 1143' left of centerline, 89' AGL/1025' MSL.
Rwy 23, vehicles on roadway beginning 3' from DER, 427' left of centerline, up to 13' AGL/882' MSL.
 Vehicles on roadway 4' from DER, 346' right of centerline, 16' AGL/883' MSL.
 Transmission line, poles beginning 81' from DER, 400' right of centerline, up to 29' AGL/894' MSL.
 Tree 573' from DER, 591' left of centerline, 49' AGL/909' MSL.
 Tree 669' from DER, 575' left of centerline, 60' AGL/920' MSL.
 Building 1094' from DER, 156' right of centerline, 39' AGL/899' MSL.
 Trees, elevator beginning 1145' from DER, 248' right of centerline, up to 65' AGL/926' MSL.
 Tree 2732' from DER, 738' left of centerline, 69' AGL/949' MSL.
 Tree 3722' from DER, 1197' left of centerline, 112' AGL/978' MSL.
 Tree 4854' from DER, 1708' left of centerline, 100' AGL/999' MSL.

14 MAY 2026 to 11 JUN 2026

14 MAY 2026 to 11 JUN 2026

CENTERVILLE, TN**CENTERVILLE MUNI (GHM)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES****AMDT 1 10DEC15 (15344) (FAA)****TAKEOFF OBSTACLE NOTES:**

Rwy 2, vehicle on road 8' from DER, 156' left of centerline, 17' AGL/770' MSL, up sloping ground 131' from DER, 383' left of centerline, up to 785 MSL.
 Building 1375' from DER, 621' right of centerline, 25' AGL/815' MSL.
 Building 440' from DER, 528' left of centerline, 25' AGL/810' MSL.
 Trees beginning 47' from DER, 433' right of centerline, up to 60' AGL/821' MSL.
 Trees beginning 451' from DER, 346' right of centerline, up to 76' AGL/839' MSL.
 Trees beginning 716' from DER, 328' right of centerline, up to 81' AGL/860' MSL.
 Trees beginning 726' from DER, 540' right of centerline, up to 67' AGL/860' MSL.
 Trees beginning 745' from DER, 413' left of centerline, up to 62' AGL/862' MSL.
 Trees beginning 1174' from DER, 577' right of centerline, up to 85' AGL/875' MSL.
 Trees beginning 1438' from DER, 844' right of centerline, up to 87' AGL/887' MSL.
 Trees beginning 1955' from DER, 869' right of centerline, up to 93' AGL/893' MSL.
 Trees beginning 861' from DER, left and right of centerline, up to 43' AGL/856' MSL.
 Power poles beginning 1390' from DER, 61' right of centerline, 28' AGL/808' MSL.
Rwy 20, power pole 37' from DER, 453' left of centerline, 35' AGL/793' MSL.
 Trees beginning 103' from DER, 508' left of centerline, up to 54' AGL/820' MSL.
 Vehicle on road 442' from DER, 56' right of centerline, 17' AGL/777' MSL.
 Vehicle on road 467' from DER, 127' left of centerline, 17' AGL/779' MSL.
 Power pole 436' from DER, 286' left of centerline, 50' AGL/811' MSL.
 Trees beginning 398' from DER, 402' left of centerline, up to 73' AGL/849' MSL.
 Trees beginning 524' from DER, 522' right of centerline, up to 70' AGL/833' MSL.

CON'T

26134





26134

CENTERVILLE, TN (CON'T)**CENTERVILLE MUNI (GHM) (CON'T)**

Rwy 20 (CON'T), trees beginning 583' from DER, 321' right of centerline, up to 62' AGL/827' MSL.

Trees beginning 608' from DER, 193' right of centerline, up to 57' AGL/818' MSL.

Trees beginning 678' from DER, 567' right of centerline, up to 76' AGL/840' MSL.

Tree beginning 694' from DER, 602' right of centerline, up to 86' AGL/850' MSL.

Trees beginning 468' from DER, left and right of centerline, up to 44' AGL/839' MSL.

CHATTANOOGA, TN**LOVELL FLD (CHA)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES**

AMDT 12 03JAN19 (21168) (FAA)

TAKEOFF MINIMUMS:

Rwy 15, 300-2¼ or std. w/min. climb of 375' per NM to 1100.

Rwy 33, 500-3 or std. w/min. climb of 330' per NM to 1300.

DEPARTURE PROCEDURE:

Rwy 2, climb heading 022° to 2400 before turning.

Rwy 15, climb heading 150° to 1400 before turning.

Rwy 20, climb heading 202° to 2200 before turning.

Rwy 33, climbing right turn heading 020° to 2600 before proceeding on course.

TAKEOFF OBSTACLE NOTES:

Rwy 2, vegetation 279' from DER, 555' left of centerline, 676' MSL.

Vehicles on road 812' from DER, 644' right of centerline, 695' MSL.

Tree 869' from DER, 600' left of centerline, 720' MSL.

Tree 918' from DER, 623' right of centerline, 718' MSL.

Trees beginning 938' from DER, 503' right of centerline, up to 733' MSL.

Trees beginning 968' from DER, 646' left of centerline, up to 731' MSL.

Trees beginning 1075' from DER, 520' left of centerline, up to 94' AGL/748' MSL.

Tree 2045' from DER, 915' right of centerline, 742' MSL.

Trees beginning 2054' from DER, 203' right of centerline, up to 748' MSL.

Rwy 15, pole and tank beginning 61' from DER, 410' right of centerline, up to 32' AGL/705' MSL.

Tank 164' from DER, 489' left of centerline, 687' MSL.

Poles beginning 241' from DER, 287' right of centerline, up to 713' MSL.

Tree and vehicles on road beginning 351' from DER, 181' right of centerline, up to 733' MSL.

Pole and vehicles on road beginning 376' from DER, 5' left of centerline, up to 690' MSL.

Terrain, vehicles on road, and trees beginning 424' from DER, 40' right of centerline, up to 764' MSL.

Tree and vehicles on road beginning 578' from DER, 43' left of centerline, up to 717' MSL.

Pole and trees beginning 630' from DER, 68' left of centerline, up to 739' MSL.

Tree 745' from DER, 618' right of centerline, 771' MSL.

Transmission line, vehicles on road, poles, and trees beginning 826' from DER, 14' right of centerline, up to 774' MSL.

Trees beginning 1052' from DER, 401' left of centerline, up to 755' MSL.

Pole and trees beginning 1164' from DER, 211' left of centerline, up to 758' MSL.

Pole and trees beginning 1256' from DER, 33' left of centerline, up to 764' MSL.

Trees beginning 1542' from DER, 7' left of centerline, up to 91' AGL/765' MSL.

Trees beginning 1905' from DER, 102' left of centerline, up to 766' MSL.

Signs, poles, and trees beginning 2634' from DER, 2' left of centerline, up to 770' MSL.

Pole 3005' from DER, 899' right of centerline, 798' MSL.

Pole and trees beginning 3009' from DER, 12' right of centerline, up to 130' AGL/809' MSL.

Trees beginning 3179' from DER, 836' left of centerline, up to 772' MSL.

Tree 3439' from DER, 1408' left of centerline, 781' MSL.

Trees beginning 3485' from DER, 908' left of centerline, up to 786' MSL.

Trees beginning 3572' from DER, 770' left of centerline, up to 790' MSL.

Tree 3764' from DER, 1357' left of centerline, 797' MSL.

Trees beginning 3768' from DER, 172' left of centerline, up to 810' MSL.

Trees beginning 3997' from DER, 37' left of centerline, up to 815' MSL.

Trees beginning 4268' from DER, 1446' left of centerline, up to 832' MSL.

Trees beginning 4393' from DER, 213' left of centerline, up to 864' MSL.

Trees beginning 4494' from DER, 1190' left of centerline, up to 865' MSL.

Trees beginning 4544' from DER, 371' left of centerline, up to 876' MSL.

Trees beginning 4633' from DER, 790' left of centerline, up to 891' MSL.

Trees beginning 4753' from DER, 1165' left of centerline, up to 892' MSL.

Trees beginning 4798' from DER, 445' left of centerline, up to 899' MSL.

Vehicles on road, poles, buildings, and trees beginning 4912' from DER, 124' left of centerline, up to 904' MSL.

Tree 5276' from DER, 207' right of centerline, 77' AGL/810' MSL.

Tree 5301' from DER, 185' right of centerline, 84' AGL/820' MSL.

Trees beginning 5338' from DER, 63' right of centerline, up to 82' AGL/826' MSL.

Pole, vehicles on road, buildings, and trees beginning 5455' from DER, 181' left of centerline, up to 925' MSL.

Building 1.0 NM from DER, 25' right of centerline, 831' MSL.

Poles and trees beginning 1.0 NM from DER, 4' left of centerline, up to 86' AGL/946' MSL.

Trees beginning 1.0 NM from DER, 410' right of centerline, up to 845' MSL.

Trees beginning 1.0 NM from DER, 487' right of centerline, up to 847' MSL.

Trees beginning 1.0 NM from DER, 315' right of centerline, up to 864' MSL.

Trees beginning 1.0 NM from DER, 113' right of centerline, up to 865' MSL.

Trees beginning 1.0 NM from DER, 315' right of centerline, up to 866' MSL.

CONT

26134



14 MAY 2026 to 11 JUN 2026

