

[Print](#)

Project Name: CAE - NEW CIRCLING AREAS

Project Reason: NEW CIRCLING AREAS EVALUATED. CONTROLLING OBSTACLES: CAT A TREE (45-023444) 335741.76N/0810825.54W 429 (2C) + ROC 300 = MDA 740 CAT B TOWER (45-001935) 335418.80N/0810609.11W 545 (2C) + ROC 300 = MDA 860 CAT C/D TOWER (45-000971) 335917.00N/0810644.00W 679 (5D) + AC 50 + ROC 300 = MDA 1040 RADII: CAT A 1.30, CAT B 1.81, CAT C 2.85, CAT D 3.72. ALTITUDES NOT LOWERED, KEPT AT CURRENT MINIMUMS WHERE REQUIRED. ALTERNATE MINIMUMS UPDATED. STRAIGHT IN MINIMUMS NOT VERIFIED. ORDER 8260.3, CHAPTER 2, NEW CIRCLING CRITERIA APPLIED

Last Updated By: Rose Boone-Walt

Last Updated At: 2021-11-02 14:04:47.283929

Status: Verified **1/1158**

IFDC X/XXXX CAE IAP COLUMBIA METRO, COLUMBIA, SC. ILS OR LOC RWY 5, AMDT 1E... CIRCLING CAT C/D MDA 1040/HAA 804. IKUPY FIX MINIMUMS: CIRCLING CAT B MDA 860/HAA 624, CAT C/D MDA 1040/HAA 804; VIS CAT C 2 1/4, CAT D 2 1/2. ALTERNATE MINIMUMS: STANDARD EXCEPT CAT B 800-2, CAT C 900-2 1/4, CAT D 900-2 1/2. THIS IS ILS OR LOC RWY 5, AMDT 1F. 2111021404-PERM

QUALITY
47
CHECKED

Digitally signed by
JASON KRETSCHMER
Nov 08, 2021