



Project Name: KGPC IAPs CIRCLING MINS

Project Reason: THERE IS A 1243 MSL/423 AGL TOWER (2023-AGL-15037-OE) (18-081602) 393742.33N/0865247.01W AC 4D THAT INCREASES CAT D CIRCLING CMDA/HAA FROM 1480/638 TO 1600/758; CMDA =1243 (OBSTACLE) + 300 ROC + 50 (AC) = 1593 ROUNDED TO 1600. HAA = 1600 - 842 = 758. VISIBILITY CHANGED FROM 2 SM TO 2 1/2 SM. VOR-A AND RNAV (GPS) RWY 36 ARE BEING FLIGHT CHECKED WITH RNAV (GPS) RWY 18.

Last Updated By: Taylor Kenney

*Digitally signed by*  
**ROBERT G HAMILTON**  
Apr 08, 2026

Last Updated At: 2026-04-02 10:24:35.059673

Status: Draft  
6/9578

!FDC X/XXXX GPC IAP PUTNAM COUNTY RGNL, GREENCASTLE, IN. VOR-A, AMDT 7... CIRCLING CAT D MDA 1600/HAA 758; VIS 2 1/2 SM. DELETE NOTE: DME REQUIRED. EQUIPMENT REQUIREMENTS NOTE: DME REQUIRED. REMOVE CHART CIRCLING ICON. THIS IS VOR-A, AMDT 7A. 2604021024-PERM

