

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 05/14/2026	APWS Task ID: 403B5A20C7634840BED9964838503A2F	APWS Project ID: 8F3825BDD78744C4ABDC8A71C059078A
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 0A		Enroute: NO	Specialist: Hirst, Charles		Agreement Number:
Airport ID: KISO			Airport City: KINSTON		State: NC
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			

Procedure Comments:
Clear NOTAM FDC 4/1182

ACTIVE AIRNAV AIRPORT & RUNWAY DATA USED

FOR ADDITIONAL INFORMATION CONTACT CASIMIR TABAKA, MANAGER 405-954-7931





TAKEOFF MINIMUMS (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



25275

KINGSTREE, SC (CON'T)

WILLIAMSBURG RGNL (CKI) (CON'T)

- Rwy 14 (CON'T), tree 3805' from DER, 596' right of centerline, 165' MSL. Tower 2.2 NM from DER, 2801' right of centerline, 330' AGL/404' MSL.
- Rwy 32, trees beginning 62' from DER, 325' left of centerline, up to 107' MSL. Trees beginning 126' from DER, 507' right of centerline, up to 86' AGL/150' MSL. Trees beginning 140' from DER, 427' left of centerline, up to 123' MSL. Tree 1024' from DER, 733' left of centerline, 143' MSL. Trees beginning 1138' from DER, 634' left of centerline, up to 147' MSL. Trees beginning 1249' from DER, 723' right of centerline, up to 158' MSL. Trees beginning 1472' from DER, 614' right of centerline, up to 162' MSL. Trees beginning 1877' from DER, 621' left of centerline, up to 148' MSL. Trees beginning 2328' from DER, 580' left of centerline, up to 153' MSL. Trees beginning 2541' from DER, 572' left of centerline, up to 155' MSL. Tree 3442' from DER, 1019' left of centerline, 157' MSL.

KINSTON, NC

KINSTON RGNL JETPORT AT STALLINGS FLD (ISO)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 25OCT07 (21168) (FAA)

DEPARTURE PROCEDURE:

Rwy 5, climb heading 050° to 1800 before turning east.

TAKEOFF OBSTACLE NOTES:

- Rwy 5, multiple poles 1,521' from DER, 237' right of centerline, up to 64' AGL/137' MSL. Pole 1625' from DER, 53' left of centerline, 52' AGL/128' MSL. Multiple trees 1873' from DER, 110' right of centerline, up to 73' AGL/173' MSL.
- Rwy 23, multiple trees 770' from DER, 598' left of centerline, up to 87' AGL/186' MSL. Multiple trees 1092' from DER, 109' right of centerline, up to 49' AGL/148' MSL.

LAKE CITY, SC

LAKE CITY MUNI CJ EVANS FLD (51J)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 15MAR07 (21140) (FAA)

TAKEOFF MINIMUMS:

- Rwy 1, 500-2½ or std. w/min. climb of 375' per NM to 700.
- Rwy 19, 300-1 or std. w/min. climb of 404' per NM to 400.

TAKEOFF OBSTACLE NOTES:

- Rwy 1, tree 1474' from DER, 189' right of centerline, 62' AGL/143' MSL. Multiple towers beginning 1.6 NM from DER, 1285' left of centerline, up to 411' AGL/491' MSL.
- Rwy 19, tree 1428' from DER, 225' right of centerline, 53' AGL/134' MSL. Tank 4906' from DER, 1349' left of centerline, 180' AGL/254' MSL.

LANCASTER, SC

LANCASTER COUNTY-MC WHIRTER FLD (LKR)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 2 20AUG15 (22139) (FAA)

TAKEOFF OBSTACLE NOTES:

- Rwy 6, trees 176' from DER, 394' left of centerline, up to 27' AGL/526' MSL. Trees 4704' from DER, 1425' left of centerline, up to 81' AGL/630' MSL.
- Rwy 24, trees 73' from DER, 492' left of centerline, up to 18' AGL/467' MSL.

LAURENS, SC

LAURENS COUNTY (LUX)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 02MAY13 (13122) (FAA)

TAKEOFF OBSTACLE NOTES:

- Rwy 8, trees and bushes beginning 72' from DER, 298' right of centerline, up to 68' AGL/787' MSL. Vehicles on roadway, poles and trees beginning 929' from DER, 5' left of centerline, up to 120' AGL/789' MSL. Rising terrain and trees beginning 944' from DER, 1' right of centerline, up to 106' AGL/777' MSL. Vehicles on roadway beginning 955' from DER, left and right of centerline up to 15' AGL/734' MSL. Building 1013' from DER, 662' right of centerline, 18' AGL/729' MSL. Fence beginning 1051' from DER, 434' right of centerline, 2' AGL/723' MSL.
- Rwy 26, trees beginning 104' from DER, 470' right of centerline, up to 128' AGL/799' MSL. Trees beginning 580' from DER, 169' left of centerline, up to 117' AGL/766' MSL. Trees beginning 915' from DER, 113' right of centerline, up to 110' AGL/768' MSL.

02 OCT 2025 to 30 OCT 2025

02 OCT 2025 to 30 OCT 2025



TAKEOFF MINIMUMS (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



25275

SE-2

Periodic Review

Ana Y. Vega

09-05-24

KINSTON RGNL JETPORT AT STALLINGS FLD AIRPORT
KINSTON, NC (KISO)

TAKEOFF MINIMUMS

Review Type Required: PARTIAL

PR completed due to:

Summary/Findings

- AIRPORT NAME, LOCATION, AND ID CORRECT: YES
- IFP NAME & AMDT # CORRECT: YES
- PR COMPLETED: PARTIAL
- CURRENT FORMS ARE IN ACTIVE PROCEDURE FOLDER: YES
- TPP CHART ACCURATELY REFLECTS 8260 SOURCE DOCUMENTS: YES
- ARE WAIVERS ON 8260 SOURCE DOCUMENTS ACTIVE: NONE
- VERIFIED ALL ACTIVE NOTAMS ARE VALID AND HAVE CURRENT AMDT #: YES, FDC 4/1182
- IF A LEGACY IFP, CHECKED FOR NAVAID NTMS & RESTRICTIONS THAT IMPACT IFP: N/A
- VERIFIED AIRNAV DATA SUPPORTS IFP AS PUBLISHED: YES
- WAS APR USED AND, IF SO, PROVIDE VALIDATION RESULTS: NO

VALIDATION DETAILS:

- NOTAM & AMENDMENT REQUIRED: YES
- MAGVAR STATUS: AIRPORT AND NAVAID MAGVAR TABLES ARE MAINTAINED BY AERONAUTICAL INFORMATION SERVICES AND PROVIDED TO THE OSG-FPT OFFICES FOR WORK SCHEDULING AT THEIR DISCRETION:

AIRPORT MAGVAR (KISO) WITHIN TOLERANCE W9/2000; W10/2025.

- NON-SAFETY RELATED ITEMS WILL BE RESOLVED DURING NEXT AMENDMENT: PROCEDURE WILL REQUIRE UPDATE TO CURRENT CRITERIA AND FORMS BROUGHT UP TO CURRENT STANDARDS.
- OTHER PERTINENT FINDINGS: NOTAM ISSUED UPDATING TAKEOFF OBSTACLE NOTES.

Actions/Notes

NOTAM 4/1182 ISSUED:

!FDC 4/1182 ISO ODP KINSTON RGNL JETPORT AT STALLINGS FLD, KINSTON, NC. TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES ORIG... TAKEOFF OBSTACLES NOTES: RWY 5: TREE 132 FT FROM DER, 329 FT RIGHT OF CENTERLINE, 90 FT MSL. TREES BEGINNING 182 FT FROM DER, 350 FT LEFT OF CENTERLINE, UP TO 102 FT MSL. TREES BEGINNING 352 FT FROM DER, 296 FT LEFT OF CENTERLINE, UP TO 103 FT MSL. TREE 430 FT FROM DER, 582 FT LEFT OF CENTERLINE, 106 FT MSL. POLE 1522 FT FROM DER, 471 FT RIGHT OF CENTERLINE, 52 FT AGL/129 FT MSL. POLE, TREE BEGINNING 1568 FT FROM DER, 13 FT RIGHT OF CENTERLINE, UP TO 60 FT AGL/137 FT MSL. POLE 1625 FT FROM DER, 54 FT LEFT OF CENTERLINE, 51 FT AGL/128 FT MSL. TREE 1877 FT FROM DER, 119 FT RIGHT OF CENTERLINE, 149 FT MSL. TREE 2826 FT FROM DER, 890 FT LEFT OF CENTERLINE, 159 FT MSL. TREE 2856 FT FROM DER, 458 FT RIGHT OF CENTERLINE, 163 FT MSL. TREES BEGINNING 2859 FT FROM DER, 1075 FT LEFT OF CENTERLINE, UP TO 166 FT MSL. TREES BEGINNING 2891 FT FROM DER, 106 FT RIGHT OF CENTERLINE, UP TO 173 FT MSL. TREE 2977 FT FROM DER, 806 FT LEFT OF CENTERLINE, 167 FT MSL. TREE 3032 FT FROM DER, 755 FT RIGHT OF CENTERLINE, 178 FT MSL. TREES BEGINNING 3042 FT FROM DER, 721 FT LEFT OF CENTERLINE, UP TO 170 FT MSL. RWY 23: TREE 56 FT FROM DER, 291 FT RIGHT OF CENTERLINE, 99 FT MSL. TREE 120 FT FROM DER, 278 FT LEFT OF CENTERLINE, 99 FT MSL. TREE 771 FT FROM DER, 696 FT LEFT OF CENTERLINE, 127 FT MSL. TREE 895 FT FROM DER, 602 FT LEFT OF CENTERLINE, 136 FT MSL. TREES BEGINNING 1093 FT FROM DER, 110 FT RIGHT OF CENTERLINE, UP TO 137 FT MSL. TREE 1720 FT FROM DER, 913 FT LEFT OF CENTERLINE, 147 FT MSL. TREE 2081 FT FROM DER, 686 FT RIGHT OF CENTERLINE, 148 FT MSL. TREE 2744 FT FROM DER, 1104 FT RIGHT OF CENTERLINE, 170 FT MSL. TREES BEGINNING 2863 FT FROM DER, 129 FT LEFT OF CENTERLINE, UP TO 193 FT MSL. TREES BEGINNING 2923 FT FROM DER, 1135 FT RIGHT OF CENTERLINE, UP TO 192 FT MSL. TREES BEGINNING 3294 FT FROM DER, 215 FT RIGHT OF CENTERLINE, UP TO 195 FT MSL. TREES BEGINNING 3525 FT FROM DER, 1284 FT RIGHT OF CENTERLINE, UP TO 198 FT MSL. TREES BEGINNING 3783 FT FROM DER, 115 FT LEFT OF CENTERLINE, UP TO 195 FT MSL. TREES BEGINNING 3962 FT FROM DER, 606 FT LEFT OF CENTERLINE, UP TO 198 FT MSL. 2409051742-2609051742EST