

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 06/12/2025	APWS Task ID: 776DE2FC7C3140C694123314CCDAFEB2	APWS Project ID: B9369A810D484328B8EE9F2099E5F83E
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 1A		Enroute: NO	Specialist: Swinson, Robert		Agreement Number:
Airport ID: 0D8			Airport City: GETTYSBURG		State: SD
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			
Procedure Comments: ACTIVE AIRNAVE DATA USED FOR K0D8 AIRPORT AND RUNWAYS. RWY 4, 22 NA, UPDATED TAKEOFF OBSTACLE NOTES. CANCELS IFDC NOTAM 3/0148. CONTACT CASMIR TABAKA 1-405-954-7931. QUALITY 23 CHECKED					

[illegible]

TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)

24305

FERTILE, MN (CON'T)

FERTILE MUNI (D14) (CON'T)

Rwy 14 (CON'T), trees beginning 3998' from DER, 15' left of centerline, up to 100' AGL/1268' MSL.
Tower 1.9 NM from DER, 6' right of centerline, 311' AGL/1475' MSL.

Rwy 32, trees 82' from DER, 227' left of centerline, 100' AGL/1236' MSL.

Trees beginning 86' from DER, 118' right of centerline, up to 100' AGL/1239' MSL.

Trees beginning 203' from DER, 35' left of centerline, up to 100' AGL/1239' MSL.

Trees beginning 332' from DER, 130' right of centerline, up to 100' AGL/1242' MSL.

Trees beginning 577' from DER, 1' right of centerline, up to 100' AGL/1246' MSL.

Trees beginning 1062' from DER, 11' left of centerline, up to 100' AGL/1242' MSL.

Trees beginning 1924' from DER, 179' right of centerline, up to 100' AGL/1249' MSL.

Trees beginning 2045' from DER, 13' right of centerline, up to 100' AGL/1255' MSL.

Trees beginning 2170' from DER, 25' right of centerline, up to 100' AGL/1259' MSL.

FOSSTON, MN

FOSSTON MUNI/ANDERSON FLD (FSE)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 2A 08NOV18 (22251) (FAA)

TAKEOFF OBSTACLE NOTES:

Rwy 16, road 17' from DER, 114' left of centerline, 10' AGL/1289' MSL.

Road 27' from DER, 127' left of centerline, 10' AGL/1289' MSL.

Rwy 34, multiple trees and REIL beginning 39' from DER, 78' left of centerline, up to 56' AGL/1329' MSL.

Tree 192' from DER, 537' right of centerline, 13' AGL/1273' MSL.

GARRISON, ND

GARRISON MUNI (D05)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 13JAN11 (11013) (FAA)

TAKEOFF MINIMUMS:

Rwys 3, 21, NA-Environmental.

TAKEOFF OBSTACLE NOTES:

Rwy 13, trees 849' from DER, 190' left of centerline, up to 100' AGL/1989' MSL.

Grain silos 1588' from DER, 895' left of centerline, 100' AGL/1989' MSL.

Rwy 31, vehicles on roadway beginning 424' from DER, left and right of centerline, up to 15' AGL/1974' MSL.

Trees 538' from DER, 425' left of centerline, up to 100' AGL/2059' MSL.

GETTYSBURG, SD

GETTYSBURG MUNI (0D8)

OLD

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 1 18JAN07 (07018) (FAA)

TAKEOFF OBSTACLE NOTES:

Rwy 4, multiple trees beginning 1011' from DER, 420' left of centerline, up to 60' AGL/2119' MSL.

Rwy 13, multiple trees beginning 1897' from DER, 975' left of centerline, 60' AGL/2119' MSL.

Rwy 22, multiple trees beginning 679' from DER, 117' left of centerline, up to 60' AGL/2109' MSL.

GLENCOE, MN

GLENCOE MUNI (GYL)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG-A 16MAY24 (24137) (FAA)

TAKEOFF OBSTACLE NOTES:

Rwy 13, light poles, electrical system, terrain beginning 9' from DER, 16' right of centerline, up to 2' AGL/993' MSL.

Light poles beginning 9' from DER, 16' left of centerline, up to 2' AGL/993' MSL.

Terrain beginning 65' from DER, 345' right of centerline, up to 995' MSL.

Tree 253' from DER, 256' right of centerline, 1001' MSL.

Trees beginning 348' from DER, 392' right of centerline, up to 1041' MSL.

Rwy 31, terrain 6' from DER, 212' right of centerline, 993' MSL.

Light poles beginning 10' from DER, 16' right of centerline, up to 2' AGL/994' MSL.

Light poles, electrical system, sign, terrain beginning 10' from DER, 17' left of centerline, up to 2' AGL/994' MSL.

Trees, light poles, terrain beginning 32' from DER, 76' right of centerline, up to 61' AGL/1053' MSL.

Trees, pole beginning 189' from DER, 400' right of centerline, up to 68' AGL/1057' MSL.

Building 294' from DER, 574' left of centerline, 16' AGL/1011' MSL.

Building, traverse way beginning 392' from DER, 399' left of centerline, up to 39' AGL/1032' MSL.

Poles, traverse way, building beginning 563' from DER, 460' left of centerline, up to 55' AGL/1052' MSL.

Trees beginning 757' from DER, 486' right of centerline, up to 1075' MSL.

Trees beginning 810' from DER, 461' right of centerline, up to 1077' MSL.

Trees beginning 842' from DER, 393' right of centerline, up to 1078' MSL.

Tree 1078' from DER, 675' right of centerline, 1080' MSL.

Tree 1097' from DER, 664' right of centerline, 1084' MSL.

Trees beginning 1177' from DER, 22' right of centerline, up to 1085' MSL.

Tree 2856' from DER, 37' left of centerline, 1067' MSL.

Tree 2877' from DER, 215' left of centerline, 1071' MSL.

CON'T

TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)

24305





