

[Print](#)

Project Name: 1G1 ODP RWY 27 new obstacle

Project Reason: New permanent obstacle: 778 Building (2021-AGL-9661-OE) 411953.79N/0820629.36W 25AGL AC: 4D. Impact as low in-close obstacle to RWY 27 ODP.

Last Updated By: Jacob Clark

Last Updated At: 2025-12-31 18:08:06.672168

Status: Draft

!FDC (6/0534)1G1 ODP ELYRIA, ELYRIA, OH. TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES AMDT 2... CHANGE TAKEOFF OBSTACLE NOTES TO READ: RWY 9: TREES BEGINNING 14 FT FROM DER, 91 FT RIGHT OF CENTERLINE, UP TO 100 FT AGL/860 FT MSL. TREES BEGINNING 92 FT FROM DER, 146 FT LEFT OF CENTERLINE, UP TO 100 FT AGL/860 FT MSL. RWY 27: FENCE 87 FT FROM DER, 150 FT RIGHT OF CENTERLINE, 5 FT AGL/760 FT MSL. TREES, POLES BEGINNING 99 FT FROM DER, 22 FT LEFT OF CENTERLINE, UP TO 100 FT AGL/855 FT MSL. BLDG, POLES BEGINNING 225 FT FROM DER, 115 FT RIGHT OF CENTERLINE, UP TO 40 FT AGL/795 FT MSL. TREES, BLDG BEGINNING 563 FT FROM DER, 63 FT RIGHT OF CENTERLINE, UP TO 100 FT AGL/855 FT MSL. ALL OTHER DATA REMAINS AS PUBLISHED. THIS IS TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES, AMDT 2A. 2605131636-PERM

Digitally signed by
CASIMIR L TABAKA
Jan 05, 2026