

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 05/14/2026	APWS Task ID: 8930CA2F914E4D3282AF4D4755B959CA	APWS Project ID: 7CA72232C454441BA343ABA79E794BFF
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 2A		Enroute: YES	Specialist: Clark, Jacob		Agreement Number:
Airport ID: 1G1			Airport City: ELYRIA		State: OH
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			

Procedure Comments:

P-NOTAM DEVELOPED FOR TAKEOFF OBSTACLE NOTES.

THIS CANCELS T-NOTAM FDC 4/6125.

OBSTACLE HAS NOT BEEN GIVEN ITS OAS # (39-127411).

NEW PERMANENT OBSTACLE: 778 BUILDING (2021-AGL-9661-OE) 411953.79N/0820629.36W 778 FT MSL / 25 AGL AC: 4D.
IMPACT AS LOW CLOSE-IN OBSTACLE TO RWY 27 ODP.

CONTACT: CASIMIR TABAKA: 405-954-7931.

KMZ:

1G1_DIV_DEP_RWY_09_AMDT_2A

1G1_DIV_DEP_RWY_27_AMDT_2A



TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)

25275

EAST LIVERPOOL, OH (CON'T) COLUMBIANA COUNTY (02G) (CON'T)

- Rwy 25 (CON'T)**, trees beginning 6072' from DER, 203' right of centerline, up to 1365' MSL.
- Trees beginning 1 NM from DER, 26' right of centerline, up to 1389' MSL.
- Trees beginning 1 NM from DER, 25' left of centerline, up to 1325' MSL.
- Trees beginning 1 NM from DER, 332' right of centerline, up to 1393' MSL.
- Trees beginning 1 NM from DER, 84' right of centerline, up to 1406' MSL.
- Tree, ground beginning 1 NM from DER, 430' right of centerline, up to 76' AGL/1418' MSL.
- Trees beginning 1 NM from DER, 943' right of centerline, up to 1416' MSL.
- Transmission tower, tree, ground beginning 1.1 NM from DER, 687' right of centerline, up to 122' AGL/1450' MSL.
- Tree 1.4 NM from DER, 2655' left of centerline, 1359' MSL.
- Tree 1.4 NM from DER, 2747' left of centerline, 1360' MSL.

ELKHART, IN

ELKHART MUNI (EKM)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES ORIG 22SEP11 (11265) (FAA)

TAKEOFF OBSTACLE NOTES:

- Rwy 9**, trees beginning 2039' from DER, 768' right of centerline, up to 68' AGL/845' MSL.
- Trees beginning 2649' from DER, 774' left of centerline, up to 90' AGL/867' MSL.
- Rwy 18**, trees and spire beginning 592' from DER, 63' right of centerline, up to 63' AGL/835' MSL.
- Trees beginning 508' from DER, 87' left of centerline, up to 71' AGL/843' MSL.
- Rwy 27**, trees beginning 1195' from DER, 241' right of centerline, up to 90' AGL/861' MSL.
- Trees beginning 1714' from DER, 49' left of centerline, up to 89' AGL/860' MSL.
- Rwy 36**, tree and building beginning 845' from DER, 212' right of centerline, up to 58' AGL/836' MSL.
- Trees beginning 1193' from DER, 240' left of centerline, up to 61' AGL/820' MSL.

ELYRIA, OH

ELYRIA (1G1)

PUBLISHED

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES AMDT 2 08JUN06 (22083) (FAA)

TAKEOFF OBSTACLE NOTES:

- Rwy 9**, road 1198' from DER, 275' left of centerline, 15' AGL/774' MSL.
- Tree 2077' from DER, 778' right of centerline, 100' AGL/859' MSL.
- Rwy 27**, tree 68' from DER, 237' left of centerline, 100' AGL/859' MSL.
- Tree 527' from DER, 454' right of centerline, 100' AGL/854' MSL.

EVANSVILLE, IN

EVANSVILLE RGNL (EVV)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES AMDT 9B 26DEC24 (25023) (FAA)

TAKEOFF MINIMUMS:

- Rwys 9, 27**, NA-Environmental.
- Rwy 36**, 300-1½ or std w/min climb of 635'/NM to 700.

TAKEOFF OBSTACLE NOTES:

- Rwy 18**, electrical system 10' from DER, 80' right of centerline, 13' AGL/396' MSL.
- Vehicle on roadway 265' from DER, 420' right of centerline, 398' MSL.
- Vehicle on roadway 526' from DER, 17' left of centerline, 403' MSL.
- Building 560' from DER, 354' right of centerline, 21' AGL/403' MSL.
- Building 570' from DER, 632' right of centerline, 45' AGL/427' MSL.
- Buildings beginning 758' from DER, 137' right of centerline, up to 53' AGL/435' MSL.
- Tree 1595' from DER, 162' left of centerline, 51' AGL/433' MSL.
- Building 1929' from DER, 460' right of centerline, 66' AGL/447' MSL.
- Transmission line 4136' from DER, 1568' left of centerline, 132' AGL/513' MSL.
- Rwy 22**, vertical structure, building beginning 142' from DER, 401' left of centerline, up to 18' AGL/401' MSL.
- Tower 165' from DER, 398' left of centerline, 45' AGL/429' MSL.
- Rwy 36**, tree, building beginning 2160' from DER, 479' right of centerline, up to 105' AGL/567' MSL.
- Trees beginning 4224' from DER, 1024' right of centerline, up to 101' AGL/588' MSL.
- Trees 5130' from DER, 1791' right of centerline, 100' AGL/593' MSL.
- Trees 5741' from DER, 2019' right of centerline, 100' AGL/602' MSL.
- Trees 5963' from DER, 2064' left of centerline, 100' AGL/563' MSL.
- Trees beginning 6045' from DER, 1150' right of centerline, up to 100' AGL/606' MSL.
- Trees beginning 1 NM from DER, 1776' right of centerline, up to 126' AGL/618' MSL.
- Trees beginning 1 NM from DER, 2070' left of centerline, up to 100' AGL/586' MSL.
- Trees 1.2 NM from DER, 2222' right of centerline, 100' AGL/593' MSL.

02 OCT 2025 to 30 OCT 2025

02 OCT 2025 to 30 OCT 2025

TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)

25275

EC-2