



Project Name: KGPC IAPs CIRCLING MINS

Project Reason: THERE IS A 1243 MSL/423 AGL TOWER (2023-AGL-15037-OE) (18-081602) 393742.33N/0865247.01W AC 4D THAT INCREASES CAT D CIRCLING CMDA/HAA FROM 1480/638 TO 1600/758; CMDA =1243 (OBSTACLE) + 300 ROC + 50 (AC) = 1593 ROUNDED TO 1600. HAA = 1600 - 842 = 758. VISIBILITY CHANGED FROM 2 SM TO 2 1/2 SM. VOR-A AND RNAV (GPS) RWY 36 ARE BEING FLIGHT CHECKED WITH RNAV (GPS) RWY 18.

Last Updated By: Taylor Kenney

Last Updated At: 2025-11-07 12:04:38.200203

Status: Draft

6/9577

!FDC X/XXXX GPC IAP PUTNAM COUNTY RGNL, GREENCASTLE, IN. RNAV (GPS) RWY 36, AMDT 2... CIRCLING CAT D MDA 1600/HAA 758; VIS 2 1/2 SM. DELETE PROFILE NOTE: *LNAV ONLY. DELETE ASTERISK IN PROFILE AT MEWED/1.90 NM TO RW36 1440. DELETE ASTERISK FROM VDP AT 1.05 NM TO RW36. REMOVE CHART CIRCLING ICON. REMOVE FARENHEIT VALUES FROM UNCOMPENSATED BARO-VNAV NOTE. THIS IS RNAV (GPS) RWY 36, AMDT 2A. 2511071204-PERM

Digitally signed by

ROBERT G HAMILTON

Apr 08, 2026

