

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 10/29/2026	APWS Task ID: E9EF0EC85C364E72AF6DCC98F60417D7	APWS Project ID: 0A6B0562B74B4921B93318801405A29F
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 4		Enroute: NO	Specialist: Palmer, Leo		Agreement Number:
Airport ID: KLEB			Airport City: LEBANON		State: NH
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			
Procedure Comments: ORDER 8260.3G – NEW ICA USED FOR DESIGN AND EVALUATION. PENDING AIRNAV DATA USED: 10/29/26 CONTACT MANAGER: APRIL SARMENTO (405)954-0337 KMZ FILE NAMING: KLEB_DIV_DEP_RWY_07_AMDT_4 - BASE KLEB_DIV_DEP_RWY_07_AMDT_4_1 - STANDARD WTIH 374/2500 KLEB_DIV_DEP_RWY_18_AMDT_4 - BASE KLEB_DIV_DEP_RWY_18_AMDT_4_1 - STANDARD WTIH 441/3200 KLEB_DIV_DEP_RWY_18_AMDT_4_2 - C/V W/410/3400 KLEB_DIV_DEP_RWY_25_AMDT_4 - BASE KLEB_DIV_DEP_RWY_25_AMDT_4_1 - STANDARD WTIH 378/3000 KLEB_DIV_DEP_RWY_25_AMDT_4_2 - C/V W/290/4200 KLEB_DIV_DEP_RWY_36_AMDT_4 -BASE KLEB_DIV_DEP_RWY_36_AMDT_4_1 - STANDARD W/350/1900 KLEB_VCOA_AMDT_4 QUALITY 42 CHECKED					



26078

OLD

**LEBANON, NH****LEBANON MUNI (LEB)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES****AMDT 3 17JUN21 (21168) (FAA)****TAKEOFF MINIMUMS:****Rwy 36**, std. w/min. climb of 365' per NM to 1900, or 2100-3 for VCOA.**Rwy 18**, 500-2½ w/min. climb of 380' per NM to 3800, or 2100-3 for VCOA.**Rwy 7**, 600-2¼ w/min. climb of 385' per NM to 3100, or 2100-3 for VCOA.**Rwy 25**, 700-3 w/min. climb of 380' per NM to 3400, or 2100-3 for VCOA.**DEPARTURE PROCEDURE:****Rwy 36**, climb on heading 004° to 1900 before proceeding on course.**Rwy 18**, climb on heading 184° to 2100 before proceeding on course.**Rwy 7**, climb on heading 075° to 2100 before proceeding on course.**Rwy 25**, climb on heading 255° to 2100 before proceeding on course.**VCOA:****All runways**, obtain ATC approval for VCOA when requesting IFR clearance. Climb in visual conditions to cross Lebanon Muni airport at or above 2600 before proceeding on course.**TAKEOFF OBSTACLE NOTES:****Rwy 36**, lighting 10' from DER, 100' left of centerline, 565' MSL.

Fence, pole, tree beginning 81' from DER, 475' left of centerline, up to 569' MSL.

Tree 358' from DER, 511' right of centerline, 64' AGL/583' MSL.

Rwy 18, poles beginning 137' from DER, 506' left of centerline, up to 54' AGL/670' MSL.

Poles, terrain, vegetation, trees beginning 139' from DER, 472' right of centerline, up to 48' AGL/676' MSL.

Trees, poles beginning 762' from DER, 181' left of centerline, up to 733' MSL.

Trees, poles, terrain beginning 1133' from DER, 106' right of centerline, up to 738' MSL.

Trees, poles beginning 1909' from DER, 33' left of centerline, up to 752' MSL.

Trees, terrain beginning 3990' from DER, 66' left of centerline, up to 743' MSL.

Trees beginning 4001' from DER, 14' right of centerline, up to 781' MSL.

Tree 1.2 NM from DER, 1902' left of centerline, 903' MSL.

Trees, terrain beginning 1.2 NM from DER, 103' left of centerline, up to 891' MSL.

Trees, terrain beginning 1.4 NM from DER, 964' left of centerline, up to 1007' MSL.

Tree 1.6 NM from DER, 3048' left of centerline, 1055' MSL.

Trees, terrain beginning 1.6 NM from DER, 787' left of centerline, up to 951' MSL.

Trees, terrain, transmission lines beginning 1.6 NM from DER, 2776' right of centerline, up to 879' MSL.

Rwy 7, tree, NAVAID beginning 13' from DER, 125' left of centerline, up to 20' AGL/581' MSL.

Trees, transmission line, pole beginning 20' from DER, 390' right of centerline, up to 715' MSL.

Trees, pole beginning 29' from DER, 255' right of centerline, up to 20' AGL/642' MSL.

Trees, poles, transmission lines, building beginning 524' from DER, 326' right of centerline, up to 100' AGL/729' MSL.

Tree 1958' from DER, 1010' right of centerline, 98' AGL/752' MSL.

Transmission lines, poles, trees beginning 1974' from DER, 778' right of centerline, up to 37' AGL/678' MSL.

Trees, transmission line beginning 2575' from DER, 317' right of centerline, up to 763' MSL.

Trees beginning 1.4 NM from DER, 167' right of centerline, up to 808' MSL.

Trees beginning 1.5 NM from DER, 1549' left of centerline, up to 827' MSL.

Tree 2 NM from DER, 2487' left of centerline, 1134' MSL.

Trees beginning 2 NM from DER, 1839' left of centerline, up to 1053' MSL.

Tree 2.2 NM from DER, 3877' left of centerline, 962' MSL.

Rwy 25, trees, building beginning 198' from DER, 453' left of centerline, up to 593' MSL.

Tree 382' from DER, 503' right of centerline, 92' AGL/581' MSL.

Trees, pole beginning 1082' from DER, 399' left of centerline, up to 42' AGL/606' MSL.

Tree 2.8 NM from DER, 3002' right of centerline, 1232' MSL.

Tree 2.9 NM from DER, 3201' right of centerline, 1013' MSL.

LINCOLN, ME**LINCOLN RGNL (LRG)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES****AMDT 4 30NOV23 (23334) (FAA)****TAKEOFF MINIMUMS:****Rwy 16**, 700-2¼ w/min climb of 225'/NM to 1300, or 1000-3 for VCOA.**Rwy 34**, 300-2 or std w/min climb of 305'/NM to 500.**DEPARTURE PROCEDURE:****Rwy 16**, climb on heading 166° to 1100 before proceeding on course.**VCOA:****Rwy 16**, obtain ATC approval for VCOA when requesting IFR clearance. Climb in visual conditions to cross Lincoln Rgnl airport at or above 1100 before proceeding on course.**TAKEOFF OBSTACLE NOTES:****Rwy 16**, tree 4' from DER, 302' right of centerline, 19' AGL/215' MSL.

Trees beginning 11' from DER, 258' left of centerline, up to 55' AGL/256' MSL.

Tree 66' from DER, 145' right of centerline, 22' AGL/223' MSL.

Trees beginning 89' from DER, 162' right of centerline, up to 49' AGL/249' MSL.

Trees beginning 108' from DER, 270' left of centerline, up to 63' AGL/272' MSL.

Tree 320' from DER, 377' right of centerline, 62' AGL/255' MSL.

Trees beginning 320' from DER, 323' left of centerline, up to 67' AGL/276' MSL.

Trees, terrain, building beginning 320' from DER, 24' right of centerline, up to 61' AGL/264' MSL.

Trees beginning 438' from DER, 28' left of centerline, up to 73' AGL/279' MSL.

CONT

26078

