

Flight Procedures Cover Page	Task Action: Amendment	Task Type: Textual DP	Estimated Chart Date: 09/10/2020	APWS Task ID: 23EBB24AA8AD4102897FD2D6D196F863	APWS Request ID: 1DF12A30985E481889C3B6D67E45EF41
Procedure: CHICAGO IL KMDW AMDT 12A		Enroute: NO	Specialist: Snider, Heidi		Agreement Number:
Airport ID: KMDW	Airport Name: CHICAGO MIDWAY INTL		Airport City: CHICAGO	State: IL	
Facility ID:	Facility Type:	Flight Inspection Remark Type:			
<p>Procedure Comments: active data used.</p> <p>cancels T notam 9/5080</p> <p>Contact John Bordy: 405-954-0980</p> <p style="text-align: center; color: green;"> QUALITY 20 5/11/2020 CHECKED </p>					



18200

INFORMATION ONLY

TAKEDOWN (CONTINUOUS) IN PAPER PROCEDURES, AND T
DIVERSE VECTOR AREA (RADAR VECTORS)

CHICAGO, IL

CHICAGO MIDWAY INTL (MDW)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 12 18200 (FAA)

DEPARTURE PROCEDURE: **Rwys 4L, 4R**, climbing right turn to 2400 heading 100° before proceeding on course. **Rwy 13C**, climb heading 138° to 1400 before turning. **Rwy 13L**, climb heading 138° to 1500 before turning. **Rwy 13R**, climb heading 138° to 1400 before turning. **Rwy 22L**, climb heading 227° to 1400 before turning. **Rwy 22R**, climb heading 227° to 1400 before turning. **Rwy 31C**, climb heading 318° to 1400 before turning. **Rwy 31L**, climb heading 318° to 1400 before turning. **Rwy 31R**, climb heading 318° to 1500 before turning.

TAKEOFF OBSTACLE NOTES: **Rwy 4L**, fence 2' from DER, 421' left of centerline, 8' AGL/610' MSL. Terrain 10' from DER, 492' right of centerline, 606' MSL. Fence beginning 18' from DER, 256' left of centerline, up to 11' AGL/616' MSL. Vehicle on road 143' from DER, 161' left of centerline, 620' MSL. Poles and building beginning 166' from DER, 4' left of centerline, up to 24' AGL/630' MSL. Poles and tree beginning 374' from DER, 19' right of centerline, up to 28' AGL/633' MSL. Poles beginning 621' from DER, 27' right of centerline, up to 34' AGL/639' MSL. Poles beginning 744' from DER, 26' left of centerline, up to 26' AGL/631' MSL. Poles and trees beginning 1154' from DER, 14' left of centerline, up to 41' AGL/646' MSL. Tower and pole beginning 1365' from DER, 50' right of centerline, up to 42' AGL/647' MSL. Sign 1596' from DER, 20' right of centerline, 44' AGL/657' MSL. Trees and signs beginning 1611' from DER, 33' right of centerline, up to 671' MSL. Sign and trees beginning 1946' from DER, 19' left of centerline, up to 88' AGL/691' MSL. Trees and tower beginning 2154' from DER, 145' right of centerline, up to 679' MSL. **Rwy 4R**, poles and fence beginning 40' from DER, 21' left of centerline, up to 34' AGL/639' MSL. Pole 45' from DER, 475' right of centerline, 26' AGL/628' MSL. Poles, fence and NAVAID beginning 225' from DER, on centerline, up to 29' AGL/634' MSL. Transmission line, poles and trees beginning 830' from DER, 9' right of centerline, up to 39' AGL/644' MSL. Pole and transmission line beginning 891' from DER, 43' left of centerline, up to 38' AGL/641' MSL. Trees, poles, transmission lines and sign beginning 905' from DER, 73' left of centerline, up to 671' MSL. Tree and tramway beginning 1374' from DER, 570' right of centerline, up to 657' MSL. Trees beginning 1447' from DER, 369' left of centerline, up to 679' MSL. Tower 1823' from DER, 110' right of centerline, 61' AGL/672' MSL. Tower 3983' from DER, 1142' left of centerline, 109' AGL/708' MSL. **Rwy 13C**, building 37' from DER, 470' right of centerline, 23' AGL/630' MSL. Tree, poles, stack, NAVAID, transmission line and building beginning 73' from DER, on centerline, up to 641' MSL. Building 101' from DER, 253' left of centerline, 15' AGL/625' MSL. Transmission line and fence beginning 229' from DER, 51' left of centerline, up to 28' AGL/638' MSL. Tree, poles and building beginning 270' from DER, 143' left of centerline, up to 640' MSL. Building and poles beginning 391' from DER, 32' left of centerline, up to 32' AGL/641' MSL. Tree, poles, buildings and sign beginning 503' from DER, 2' left of centerline, up to 647' MSL. Trees, poles, transmission lines and buildings beginning 613' from DER, 16' right of centerline, up to 660' MSL. Transmission lines and poles beginning 661' from DER, 12' left of centerline, up to 39' AGL/649' MSL.



18200

TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND

DIVERSE VECTOR AREA (RADAR VECTORS)

CHICAGO, IL (CON'T)

CHICAGO MIDWAY INTL (CON'T)

Rwy 13C (CON'T), trees, poles, transmission lines and buildings beginning 708' from DER, 12' left of centerline, up to 680' MSL. Trees beginning 1536' from DER, 79' right of centerline, up to 667' MSL. Trees beginning 1624' from DER, 116' right of centerline, up to 670' MSL. Tree 1728' from DER, 937' left of centerline, 684' MSL. Tree 1793' from DER, 757' right of centerline, 673' MSL. Tree 1903' from DER, 731' right of centerline, 678' MSL. Trees beginning 2038' from DER, 568' right of centerline, up to 679' MSL. Tree 2310' from DER, 869' right of centerline, 684' MSL. Trees beginning 2368' from DER, 393' right of centerline, up to 689' MSL. Tree 2799' from DER, 620' right of centerline, 700' MSL. **Rwy 13L**, fence 178' from DER, 463' left of centerline, 15' AGL/622' MSL. Poles beginning 363' from DER, 199' left of centerline, up to 25' AGL/633' MSL. Poles beginning 488' from DER, 35' left of centerline, up to 27' AGL/634' MSL. Poles and building beginning 657' from DER, 80' left of centerline, up to 34' AGL/642' MSL. Pole 701' from DER, 44' right of centerline, 18' AGL/626' MSL. Pole 812' from DER, 4' right of centerline, 23' AGL/632' MSL. Transmission lines, buildings and pole beginning 832' from DER, 36' left of centerline, up to 34' AGL/643' MSL. Poles beginning 897' from DER, 42' right of centerline, up to 23' AGL/633' MSL. Tree, building and transmission line beginning 945' from DER, 64' left of centerline, up to 645' MSL. Transmission line and pole beginning 973' from DER, 34' right of centerline, up to 26' AGL/636' MSL. Transmission lines, building and tree beginning 1043' from DER, 16' right of centerline, up to 34' AGL/644' MSL. Tree 1170' from DER, 44' left of centerline, 656' MSL. Trees beginning 1188' from DER, 79' left of centerline, up to 671' MSL. Trees beginning 1284' from DER, 40' left of centerline, up to 675' MSL. Tree 1321' from DER, 104' right of centerline, 648' MSL. Trees, transmission line and pole beginning 1345' from DER, 16' right of centerline, up to 652' MSL. Trees beginning 1657' from DER, 40' right of centerline, up to 680' MSL. Tree 2678' from DER, 149' left of centerline, 684' MSL. **Rwy 13R**, building 79' from DER, 334' right of centerline, 23' AGL/636' MSL. Pole 262' from DER, 255' left of centerline, 11' AGL/621' MSL. Building 458' from DER, 594' right of centerline, 50' AGL/660' MSL. Building 660' from DER, 291' right of centerline, 49' AGL/661' MSL. Building 689' from DER, 367' right of centerline, 50' AGL/663' MSL. Trees, poles and transmission line beginning 977' from DER, 52' right of centerline, up to 692' MSL. **Rwy 22L**, poles, building and trees beginning 73' from DER, 1' left of centerline, up to 31' AGL/648' MSL. Poles beginning 464' from DER, 75' right of centerline, up to 38' AGL/653' MSL. Trees, transmission lines, buildings and poles beginning 603' from DER, 1' left of centerline, up to 689' MSL. Trees, poles, buildings and transmission lines beginning 648' from DER, on centerline, up to 675' MSL. Tree 2094' from DER, 704' right of centerline, 679' MSL. Tree 2248' from DER, 597' right of centerline, 682' MSL. Pole 3991' from DER, 1231' left of centerline, 107' AGL/739' MSL. Tank and water tower beginning 4100' from DER, 160' right of centerline, up to 113' AGL/728' MSL. Pole 4356' from DER, 846' left of centerline, 107' AGL/740' MSL. Poles beginning 4484' from DER, 571' left of centerline, up to 107' AGL/743' MSL. **Rwy 22R**, fence beginning 7' from DER, 132' right of centerline, up to 12' AGL/630' MSL. Pole and fence beginning 83' from DER, 63' right of centerline, up to 18' AGL/636' MSL. Tree, poles, building and fence beginning 142' from DER, 1' right of centerline, up to 647' MSL. Fence beginning 201' from DER, on centerline, up to 13' AGL/630' MSL. Poles and fence beginning 281' from DER, 7' left of centerline, up to 18' AGL/635' MSL. Transmission line and building beginning 330' from DER, 5' right of centerline, up to 34' AGL/650' MSL.

19 JUL 2018 to 16 AUG 2018

