

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 05/14/2026	APWS Task ID: 4D8A0C8EB3C240279FD54E9633F6F819	APWS Project ID: 9D5246AF121B4E338A56DD6486EC47A8
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 1		Enroute: NO	Specialist: Bruno, John		Agreement Number:
Airport ID: KANP			Airport City: ANNAPOLIS		State: MD
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			

Procedure Comments:
ACTIVE DATA USED.
THIS CANCELS FDC 5/1086 and 5/1101.
Contact Casimir Tabaka 405-202-7857





TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



25275

ABINGDON, VA (CON'T)

VIRGINIA HIGHLANDS (VJI) (CON'T)

- Rwy 6 (CON'T), trees, fence, terrain beginning 1 NM from DER, 1161' left of centerline, up to 2344' MSL.
- Tree 1.1 NM from DER, 1998' left of centerline, 2270' MSL.
- Rwy 24, poles beginning 9' from DER, 474' left of centerline, up to 43' AGL/2086' MSL.
- Tree, pole beginning 140' from DER, 442' left of centerline, up to 2088' MSL.
- Vegetation 167' from DER, 496' right of centerline, 2071' MSL.
- Terrain beginning 254' from DER, 548' right of centerline, up to 2075' MSL.
- Building 401' from DER, 401' right of centerline, 30' AGL/2091' MSL.
- Pole 631' from DER, 647' right of centerline, 2101' MSL.
- Pole, vehicle on road beginning 720' from DER, 457' right of centerline, up to 2106' MSL.
- Pole 1047' from DER, 551' right of centerline, 2109' MSL.
- Trees, pole, vegetation, fence beginning 1191' from DER, 5' right of centerline, up to 2168' MSL.
- Trees beginning 2195' from DER, 8' left of centerline, up to 77' AGL/2131' MSL.
- Trees beginning 2397' from DER, 14' left of centerline, up to 2142' MSL.
- Trees beginning 2603' from DER, 9' left of centerline, up to 58' AGL/2146' MSL.
- Tree, fence beginning 2899' from DER, 65' right of centerline, up to 68' AGL/2169' MSL.
- Trees beginning 2929' from DER, 79' right of centerline, up to 2178' MSL.
- Trees, poles, buildings, vehicle on road beginning 2950' from DER, 49' right of centerline, up to 2209' MSL.
- Trees beginning 2990' from DER, 67' left of centerline, up to 58' AGL/2158' MSL.
- Tree 3049' from DER, 223' left of centerline, 69' AGL/2159' MSL.
- Trees beginning 3050' from DER, 50' left of centerline, up to 59' AGL/2164' MSL.
- Trees beginning 3613' from DER, 195' right of centerline, up to 2210' MSL.
- Tree 3844' from DER, 1284' right of centerline, 2218' MSL.
- Trees beginning 3900' from DER, 420' right of centerline, up to 2224' MSL.
- Trees beginning 3989' from DER, 11' left of centerline, up to 2187' MSL.
- Trees beginning 4040' from DER, 19' right of centerline, up to 2229' MSL.
- Trees beginning 4146' from DER, 109' right of centerline, up to 2234' MSL.
- Tree 4727' from DER, 1717' right of centerline, 2231' MSL.
- Tree 4777' from DER, 1427' left of centerline, 106' AGL/2198' MSL.

ANNAPOLIS, MD

LEE (ANP)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES ORIG 27DEC01 (01361) (FAA)

TAKEOFF MINIMUMS:

Rwy 30, 300-1 or std. with a min. climb of 410' per NM to 400.

DEPARTURE PROCEDURE:

Rwy 12, climb runway heading to 700 before proceeding on course.

Rwy 30, climb runway heading to 1000 before proceeding right on course. Climb runway heading to 700 before proceeding left on course.

TAKEOFF OBSTACLE NOTES:

Rwy 12, cross DER at or above 35' AGL/66' MSL.

Rwy 30, trees, 1433' from DER, 85' left of centerline, 100' AGL/139' MSL.

Cross DER at or above 35' AGL/66' MSL.



30 OCT 2025 to 27 NOV 2025

30 OCT 2025 to 27 NOV 2025

BALTIMORE, MD

BALTIMORE/WASHINGTON INTL THURGOOD MARSHALL (BWI)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES AMDT 10A 21MAY20 (20142) (FAA)

TAKEOFF MINIMUMS:

Rwy 33L, std. w/min. climb of 268' per NM to 1900.

Rwy 33R, std. w/min. climb of 255' per NM to 2000.

DEPARTURE PROCEDURE:

Rwy 28, climb heading 285° to 900' before turning right.

TAKEOFF OBSTACLE NOTES:

Rwy 10, lighting 9' from DER, 54' left of centerline, 1' AGL/127' MSL.

Lighting 9' from DER, 54' right of centerline, 1' AGL/127' MSL.

Building beginning 51' from DER, 319' left of centerline, up to 10' AGL/133' MSL.

Tree 1143' from DER, 549' left of centerline, 65' AGL/157' MSL.

Trees beginning 1190' from DER, 457' left of centerline, up to 67' AGL/160' MSL.

Tree 1210' from DER, 452' left of centerline, 68' AGL/161' MSL.

Trees beginning 1230' from DER, 384' left of centerline, up to 70' AGL/163' MSL.

Rwy 15L, tree 615' from DER, 641' left of centerline, 47' AGL/131' MSL.

Trees beginning 646' from DER, 608' left of centerline, up to 52' AGL/136' MSL.

Tree 748' from DER, 624' left of centerline, 69' AGL/148' MSL.

Trees beginning 773' from DER, 647' left of centerline, up to 73' AGL/152' MSL.

Pole, tree beginning 920' from DER, 617' left of centerline, up to 79' AGL/161' MSL.

Trees beginning 962' from DER, 706' left of centerline, up to 77' AGL/162' MSL.

Antenna 1067' from DER, 640' left of centerline, 68' AGL/164' MSL.

Pole, tree beginning 1068' from DER, 548' left of centerline, up to 75' AGL/169' MSL.

Pole, antenna beginning 1762' from DER, 941' right of centerline, up to 61' AGL/179' MSL.

Trees beginning 1872' from DER, 750' right of centerline, up to 68' AGL/181' MSL.

CON'T



TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



25275

NE-3