

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 05/21/2020	APWS Task ID: 872D330C68BF4E3BBE7A952229A5082E	APWS Request ID: 852B166457314DD0AB8DD8600DBC959D
Procedure: NORFOLK NE KOFK AMDT 1		Enroute: NO	Specialist: Melssen, Mike		Agreement Number:
Airport ID: KOFK	Airport Name: NORFOLK RGNL/KARL STEFAN MEMORIAL FLD		Airport City: NORFOLK		State: NE
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			
Procedure Comments: PENDING DATA USED FOR KOFK AIRPORT AND RUNWAYS. CONTACT: ANDREW HENNING; 405.954.9954. 2/24/2020: THIS IS AN UPDATED COPY OF THE FORM DEVELOPED ON: 12/27/2019: 1. CHANGED: AMENDMENT NUMBER FROM 2 TO 1 - NUMBER ENTERED IN ERROR.					





TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



19339

NELIGH, NE

ANTELOPE COUNTY (4V9)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 1 18312 (FAA)

TAKEOFF MINIMUMS: **Rwy 1**, 300-1 $\frac{1}{4}$ w/min. climb of 305' per NM to 2600 or std. w/min. climb of 375' per NM to 2400 or 1100-3 for VCOA.

DEPARTURE PROCEDURE: **Rwy 19**, climb heading 188° to 2500 before turning left. **Rwy 31**, climb heading 310° to 2300 before turning right.

VCOA: **Rwy 1**, obtain ATC approval for VCOA when requesting IFR clearance: climb in visual conditions to cross Antelope County Airport at or above 2700 before proceeding on course.

TAKEOFF OBSTACLE NOTES: **Rwy 1**, tree 283' from DER, 401' right of centerline, 25' AGL/1750' MSL. Transmission line and trees beginning 1242' from DER, 2' left of centerline, up to 77' AGL/1804' MSL.

Tree 1731' from DER, 656' right of centerline, 50' AGL/1778' MSL. Tree and building beginning 1744' from DER, 12' right of centerline, up to 54' AGL/1780' MSL. Trees beginning 1748' from DER, 447' right of centerline, up to 74' AGL/1797' MSL. Tree 1761' from DER, 559' right of centerline, 81' AGL/1800' MSL. Tree 1763' from DER, 610' right of centerline, 84' AGL/1805' MSL. Trees beginning 1785' from DER, 160' right of centerline, up to 80' AGL/1807' MSL. Trees beginning 1910' from DER, 272' left of centerline, up to 84' AGL/1811' MSL. Trees beginning 1928' from DER, 325' left of centerline, up to 84' AGL/1812' MSL. Trees beginning 1968' from DER, 195' left of centerline, up to 86' AGL/1814' MSL. Trees beginning 2007' from DER, 6' right of centerline, up to 89' AGL/1810' MSL. Tower 1.2 NM from DER, 194' left of centerline, 120' AGL/1944' MSL. Towers beginning 1.4 NM from DER, 245' left of centerline, up to 121' AGL/2055' MSL. Towers beginning 1.4 NM from DER, 428' left of centerline, up to 137' AGL/2065' MSL. Towers and buildings beginning 1.4 NM from DER, 432' left of centerline, up to 119' AGL/2070' MSL. Tower 1.4 NM from DER, 555' left of centerline, 119' AGL/2065' MSL.

Rwy 13, trees beginning 71' from DER, 103' right of centerline, up to 90' AGL/1819' MSL. Vehicles on road 284' from DER, on centerline, 15' AGL/1744' MSL. Transmission lines beginning 708' from DER, 645' left of centerline, up to 47' AGL/1766' MSL. Transmission lines beginning 855' from DER, 80' left of centerline, up to 47' AGL/1771' MSL. Trees beginning 1322' from DER, 194' left of centerline, up to 90' AGL/1819' MSL. Trees beginning 1129' from DER, 644' right of centerline, up to 90' AGL/1829' MSL. Transmission lines beginning 1454' from DER, 103' right of centerline, up to 47' AGL/1775' MSL. **Rwy 19**, terrain 76' from DER, 333' right of centerline, 1783' MSL. Terrain and fences beginning 80' from DER, 341' right of centerline, up to 1785' MSL. **Rwy 31**, buildings and trees beginning 138' from DER, 324' right of centerline, up to 90' AGL/1829' MSL. Vehicles on road beginning 138' from DER, 43' left of centerline, up to 15' AGL/1754' MSL. Trees beginning 568' from DER, 331' left of centerline, 90' AGL/1839' MSL. Trees beginning 875' from DER, 118' right of centerline, up to 90' AGL/1839' MSL.

NEODESHA, KS

NEODESHA MUNI (2K7)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 19003 (FAA)

TAKEOFF OBSTACLE NOTES: **Rwy 2**, tree 87' from DER, 147' right of centerline, 60' AGL/844' MSL. Terrain 87' from DER, 147' right of centerline, 847' MSL. Trees beginning 305' from DER, 501' right of centerline, up to 60' AGL/900' MSL. Trees beginning 465' from DER, 408' right of centerline, up to 60' AGL/904' MSL. Trees, transmission lines beginning 1477' from DER, 21' left of centerline, up to 60' AGL/908' MSL. Trees beginning 2749' from DER, 834' left of centerline, up to 60' AGL/910' MSL. **Rwy 20**, trees beginning 282' from DER, 17' right of centerline, up to 60' AGL/880' MSL. Trees beginning 387' from DER, 58' left of centerline, up to 60' AGL/880' MSL. Transmission line 1402' from DER, 213' right of centerline, 60' AGL/890' MSL.

NEWTON, KS

NEWTON-CITY-COUNTY (EWK)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 11321 (FAA)

TAKEOFF OBSTACLE NOTES: **Rwy 8**, silo 503' from DER, 552' right of centerline, 61' AGL/1591' MSL. Elevator 535' from DER, 523' right of centerline, 61' AGL/1591' MSL. Pole 837' from DER, 364' left of centerline, 42' AGL/1568' MSL. Pole 844' from DER, 209' right of centerline, 42' AGL/1568' MSL. **Rwy 26**, pole 737' from DER, 229' right of centerline, 37' AGL/1560' MSL. Pole 723' from DER, 407' left of centerline, 27' AGL/1553' MSL. **Rwy 35**, tree 586' from DER, 577' left of centerline, 22' AGL/1545' MSL. Sign at DER, 410' right of centerline, 5' AGL/1533' MSL. Rising terrain, 40' from DER, 399' right of centerline, up to 1532' MSL.

NORFOLK, NE

NORFOLK RGNL/KARL STEFAN

MEMORIAL FLD (OFK)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

ORIG 09351 (FAA)

TAKEOFF OBSTACLE NOTES: **Rwy 1**, terrain with trees beginning 50' from DER, left and right of centerline, up to 100' AGL/1615' MSL. **Rwy 14**, terrain with trees beginning 55' from DER, left and right of centerline, up to 75' AGL/1640' MSL. Vehicle on road 555' from DER, 619' left of centerline, 15' AGL/1586' MSL. Satellite dish 825' from DER, 359' left of centerline, 37' AGL/1599' MSL. Electrical equipment 22' from DER, 499' left of centerline, 5' AGL/1565' MSL. **Rwy 19**, terrain beginning 116' from DER, 486' left of centerline, up to 1576' MSL. Fence 905' from DER, 666' left of centerline, 6' AGL/1596' MSL. Trees beginning 3024' from DER, 486' left and right of centerline, up to 100' AGL/1698' MSL. **Rwy 32**, terrain 180' from DER, 162' left of centerline, 1549' MSL. Tree 778' from DER, 672' left of centerline, 100' AGL/1649' MSL. Railroad tracks 959' from DER, 363' left of centerline, 23' AGL/1568' MSL. Tree 2475' from DER, 60' left of centerline, 81' AGL/1611' MSL.

02 JAN 2020 to 30 JAN 2020

02 JAN 2020 to 30 JAN 2020



TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



19339















