

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 12/24/2026	APWS Task ID: 9CCD1BD9DA4A44E7BFBB4CB37F1BAA7B	APWS Project ID: F513F38E9252401E9F944C15912C8C61
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 8		Enroute: NO	Specialist: Johnson, Daniel		Agreement Number:
Airport ID: KFRG			Airport City: FARMINGDALE		State: NY
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			
Procedure Comments: ACTIVE AIRNAV DATA USED FOR KFRG. CANCELS T-NOTAM FDC 5/0501. CONTACT APRIL SARMENTO, AJV-A432, AT 405-954-0337. KMZ FILES: KFRG_DIV_DEP_RWY_01_AMDT_8_1: OBSTACLE MANDATING ROUTE/CLIMB-TO ALTITUDE. KFRG_DIV_DEP_RWY_01_AMDT_8_2: ADJUSTED W/CLIMB-TO ALTITUDE 700. KFRG_DIV_DEP_RWY_32_AMDT_8_1: OBSTACLE MANDATING ROUTE/CLIMB-TO ALTITUDE. KFRG_DIV_DEP_RWY_32_AMDT_8_2: CLIMB-TO ALTITUDE 700/CEIL/VIS/CLIMB GRADIENT/CLIMB GRADIENT TERMINATION ALTITUDE CONROLLER. KFRG_DIV_DEP_RWY_32_AMDT_8_3: ADJUSTED WITH CTA 700 AND CG/CGTA OF 215 FT/NM TO 400.					

QUALITY
42
CHECKED

**TAKEOFF MINS****OLD**

26190

ENDICOTT, NY (CON'T)
TRI-CITIES (CZG) (CON'T)**Rwy 21 (CON'T)**, tree, terrain beginning 2.5 NM from DER, 120' left of centerline, up to 1597' MSL.
Trees beginning 2.5 NM from DER, 187' right of centerline, up to 1647' MSL.**FARMINGDALE, NY****REPUBLIC (FRG)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES****AMDT 7 08JAN15 (15008) (FAA)****TAKEOFF MINIMUMS:****Rwy 1**, 300-1¼ or std. w/min. climb of 220' per NM to 300, or alternatively, with standard takeoff minimums and a normal 200' per NM climb gradient, takeoff must occur no later than 1500' prior to DER.**Rwy 32**, 300-1¼ or std. w/min. climb of 215' per NM to 400, or alternatively, with standard takeoff minimums and a normal 200' per NM climb gradient, takeoff must occur no later than 1500' prior to DER.**DEPARTURE PROCEDURE:****Rwy 1**, climb heading 013° to 700 before turning left.**Rwy 32**, climb heading 326° to 700 before turning right.**TAKEOFF OBSTACLE NOTES:****Rwy 1**, fence 3' from DER, 421' left of centerline, 9' AGL/88' MSL.

Building, stack and trees beginning 264' from DER, 246' right of centerline, up to 55' AGL/134' MSL.

Trees beginning 315' from DER, 568' right of centerline, up to 76' AGL/155' MSL.

Pole and trees beginning 1266' from DER, 279' right of centerline, up to 54' AGL/137' MSL.

Tank, elevator and trees beginning 1382' from DER, 447' left of centerline, up to 69' AGL/141' MSL.

Tank 5858' from DER, 1440' left of centerline, 151' AGL/244' MSL.

Rwy 14, pole and vehicles on road beginning 181' from DER, 73' right of centerline, up to 17' AGL/74' MSL.

Trees beginning 534' from DER, 97' left of centerline, up to 33' AGL/88' MSL.

Trees beginning 915' from DER, 24' right of centerline, up to 66' AGL/119' MSL.

Pole and trees beginning 1124' from DER, 245' left of centerline, up to 50' AGL/104' MSL.

Trees 2135' from DER, 331' left of centerline, up to 77' AGL/124' MSL.

Rwy 19, sign, building, poles, and trees beginning 77' from DER, 208' right of centerline, up to 43' AGL/102' MSL.

Trees beginning 182' from DER, 498' left of centerline, up to 43' AGL/100' MSL.

Pole 861' from DER, 70' left of centerline, 41' AGL/99' MSL.

Poles and trees beginning 879' from DER, 14' right of centerline, up to 56' AGL/115' MSL.

Poles and trees beginning 1207' from DER, 308' left of centerline, up to 70' AGL/124' MSL.

Tower 2453' from DER, 318' right of centerline, 84' AGL/141' MSL.

Rwy 32, fence 146' from DER, 243' right of centerline, 12' AGL/88' MSL.

Pole 329' from DER, 451' left of centerline, 30' AGL/103' MSL.

Building and poles beginning 1489' from DER, 188' left of centerline, up to 69' AGL/142' MSL.

Trees 1690' from DER, 22' right of centerline, up to 52' AGL/124' MSL.

Tank 1.3 NM from DER, 1122' left of centerline, 107' AGL/296' MSL.

FISHERS ISLAND, NY**ELIZABETH FLD (0B8)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES****AMDT 2 03DEC98 (21196) (FAA)****TAKEOFF MINIMUMS:****Rwy 7**, 300-1 or std. w/min. climb of 300' per NM to 300.**TAKEOFF OBSTACLE NOTES:****Rwy 7**, 15' AGL bunker 25' from DER, right of centerline.**FULTON, NY****OSWEGO COUNTY (FZY)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES****AMDT 1 17MAY01 (01137) (FAA)****TAKEOFF MINIMUMS:****Rwy 6**, 300-1 or std. with a min. climb gradient of 270' per NM to 900.**TAKEOFF OBSTACLE NOTES:****Rwy 6**, hill 1400' from DER, on centerline 50' AGL/549' MSL.**Rwy 15**, trees 1700' from DER, on centerline 85' AGL/560' MSL.**Rwy 24**, trees 1350' from DER, on centerline 60' AGL/517' MSL.**Rwy 33**, road 400' from DER, on centerline 15' AGL/462' MSL.

06 AUG 2026 to 03 SEP 2026

06 AUG 2026 to 03 SEP 2026

**TAKEOFF MINS**

NE-2



26190