

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 07/09/2026	APWS Task ID: B94C78040D924928B563F00B4127DE55	APWS Project ID: 7061D1B54DC64984A281D3C07642CA4D
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 1		Enroute: NO	Specialist: Strickland, Dallin		Agreement Number:
Airport ID: 0A8			Airport City: CENTREVILLE		State: AL
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			

Procedure Comments:
ACTIVE AIRNAV AIRPORT & RUNWAY DATA USED

NEW ICA USED TO DEVELOP ODP.

CLEARs FDC NOTAM 5/3826.

CONTACT CASEY HILL, AJV-A421, 405-954-0624



FIPC BASIC FORM

PROCEDURE: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 1		AIRPORT NAME: BIBB COUNTY		AIRPORT ID: K0A8	SPECIAL CONTROL NO: AP-03-195-26
FAC ID: K0A8		CITY: CENTREVILLE		ST: AL	ORIG CHART DATE: 07/09/2026
DFL TYPE: PROC/T	THIRD PARTY: <input type="checkbox"/> YES	EST. TIME ON SITE: 0.4	REIMB. NUMBER:	PTS TASK ID: B94C78040D924928B563F00B4127DE55	

PREFLIGHT NOTES

REVIEWER:	DATE:
COMMENTS:	CHECK ONE: <input type="checkbox"/> FLT CK REQ <input type="checkbox"/> NFCR <input type="checkbox"/> REJECT
	YES NO
	CPV COMPLETE? <input checked="" type="checkbox"/> X <input type="checkbox"/>

PROCEDURE RESULTS

INSPECTION DATE: 05/01/2026	CREW #: VN586	N #: N77	INSTRUMENT PROCEDURE STATUS: <input checked="" type="checkbox"/> SAT <input type="checkbox"/> SAT W/CHANGES <input type="checkbox"/> UNSAT	ARINC CODING: <input type="checkbox"/> SAT <input type="checkbox"/> SAT/GOLD <input type="checkbox"/> UNSAT
FLIGHT INSPECTOR SIGNATURE: adam k stalvey @ 05/01/2026 14:40		PRINTED NAME: STALVEY, ADAM KEITH		NOTAM INITIATED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

FLIGHT INSPECTOR REMARKS:
Bibb County, Centreville, AL. Takeoff Minimums and Obstacle DP, Amdt 1. Sat.

IN-FLIGHT OBSTACLE REPORT

OBSTRUCTION ID #:	COORDINATES OR LOCATION:	GNSS ALTITUDE (MSL):	BAROMETRIC ALTITUDE (MSL):	HEIGHT ABOVE GROUND LEVEL:
--------------------------	---------------------------------	-----------------------------	-----------------------------------	-----------------------------------

26022

CEDARTOWN, GA**POLK COUNTY/CORNELIUS MOORE FLD (4A4)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES
AMDT 2 22APR21 (21112) (FAA)****TAKEOFF OBSTACLE NOTES:**

Rwy 10, tree 2' from DER, 370' left of centerline, 999' MSL.
 Trees beginning 9' from DER, 273' left of centerline, up to 1009' MSL.
 Trees beginning 48' from DER, 31' right of centerline, up to 1006' MSL.
 Trees beginning 2218' from DER, 918' right of centerline, up to 1008' MSL.
Rwy 28, trees beginning 18' from DER, 146' left of centerline, up to 991' MSL.
 Trees beginning 70' from DER, 282' right of centerline, up to 1012' MSL.
 Trees, transmission line beginning 116' from DER, 249' right of centerline, up to 1018' MSL.
 Trees beginning 333' from DER, 488' left of centerline, up to 1014' MSL.
 Trees beginning 504' from DER, 487' left of centerline, up to 1020' MSL.
 Trees beginning 1256' from DER, 549' left of centerline, up to 1021' MSL.
 Trees beginning 1426' from DER, 533' left of centerline, up to 1033' MSL.
 Tree 1543' from DER, 714' right of centerline, 1025' MSL.
 Tree 1919' from DER, 853' left of centerline, 1035' MSL.
 Trees beginning 1992' from DER, 561' left of centerline, up to 1044' MSL.
 Trees beginning 2119' from DER, 654' left of centerline, up to 1048' MSL.
 Trees beginning 2487' from DER, 714' left of centerline, up to 1052' MSL.
 Trees beginning 2650' from DER, 990' left of centerline, up to 1053' MSL.
 Trees beginning 2891' from DER, 1122' left of centerline, up to 1054' MSL.

CENTRE, AL**CENTRE PIEDMONT/CHEROKEE COUNTY RGNL (PYP)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES
ORIG 10APR08 (24305) (FAA)****DEPARTURE PROCEDURE:**

Rwy 7, climb heading 067° to 1400 before turning South.
Rwy 25, climb heading 247° to 2500 before turning South.

TAKEOFF OBSTACLE NOTES:

Rwy 7, multiple trees beginning 1481' from DER, 456' right of centerline up to 100' AGL/709' MSL.
 Multiple trees beginning 2273' from DER, 434' left of centerline up to 100' AGL/689' MSL.
Rwy 25, multiple trees beginning 2780' from DER, 245' right of centerline up to 100' AGL/689' MSL.
 Tree 3093' from DER, 516' left of centerline 100' AGL/679' MSL.

CENTREVILLE, AL**BIBB COUNTY (0A8)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES
ORIG 20DEC07 (07354) (FAA)****TAKEOFF MINIMUMS:**

Rwy 10, 300-1¼ or std. w/ min. climb of 330' per NM to 600.
Rwy 28, 300-2 or std. w/ min. climb of 300' per NM to 600.

DEPARTURE PROCEDURE:

Rwy 10, climb heading 097° to 1000 before turning left.

TAKEOFF OBSTACLE NOTES:

Rwy 10, brush 430' from DER, 42' right of centerline, 48' AGL/268' MSL.
 Trees beginning 4800' from DER, 1397' left of centerline, up to 100' AGL/479' MSL.
Rwy 28, trees beginning at DER, 239' left of centerline, up to 100' AGL/339' MSL.
 Trees beginning at DER, 309' right of centerline, up to 100' AGL/499' MSL.

CHATOM, AL**ROY WILCOX (5R1)****TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES
ORIG 29MAY14 (14149) (FAA)****TAKEOFF MINIMUMS:**

Rwy 12, 300-1¼ or std. w/min. climb of 234' per NM to 400, or alternatively, with std. takeoff minimums and a normal 200' per NM climb gradient. Takeoff must occur no later than 1900' prior to DER.

TAKEOFF OBSTACLE NOTES:

Rwy 12, tree 17' from DER, 155' left of centerline, 100' AGL/223' MSL.
 Trees beginning 123' from DER, 171' right of centerline, up to 100' AGL/216' MSL.
 Trees beginning 290' from DER, 68' left of centerline, up to 100' AGL/259' MSL.
 Tree 1 NM from DER, 462' right of centerline, 100' AGL/309' MSL.
Rwy 30, power pole and tree beginning 6' from DER, 197' left of centerline, up to 100' AGL/273' MSL.
 Trees and power pole beginning 95' from DER, 205' right of centerline, up to 100' AGL/272' MSL.
 Vehicles on road, poles and sign beginning 175' from DER, left and right of centerline, up to 15' AGL/189' MSL.
 Trees beginning 611' from DER, left and right of centerline, up to 100' AGL/258' MSL.

26022