

Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 05/14/2026	APWS Task ID: E154AFB779D94297834CD2D89718F850	APWS Project ID: 6AED0C229AE24808AB4362C6F4ABCCD4
Procedure: TAKEOFF MINIMUMS AND OBSTACLE DP AMDT 6		Enroute: NO	Specialist: Bruno, John		Agreement Number:
Airport ID: 1H2			Airport City: EFFINGHAM		State: IL
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			

Procedure Comments:
HARD DATE.
PENDING RWY DATA USED FOR RWY 29.
RWY 29 EXTENDED 899 FT.
UPDATED LOW CLOSE IN OBSTACLES.
MINIMUMS REMAIN AS PUBLISHED, OIT NOT PERFORMING LOWER MIN EVALS AT THIS TIME.
Contact Casimir Tabaka 405-202-7857





TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



25275

EFFINGHAM, IL

EFFINGHAM COUNTY RGNL (1H2)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 5B 22APR21 (24305) (FAA)

TAKEOFF MINIMUMS:

Rwy 1, std w/min climb of 235' per NM to 1300 or 1000-3 for VCOA.

DEPARTURE PROCEDURE:

Rwy 1, climb on heading 009° to 1400 before proceeding on course.

Rwy 29, climb on heading 294° to 1100 before proceeding on course.

VCOA:

Rwy 1, obtain ATC approval for VCOA when requesting IFR clearance. Climb in visual conditions to cross Effingham County Rgnl airport at or above 1400 before proceeding on course.

TAKEOFF OBSTACLE NOTES:

Rwy 1, sign 4' from DER, 208' left of centerline, 3' AGL/581' MSL.

Sign 14' from DER, 51' left of centerline, 55' AGL/581' MSL.

Building 156' from DER, 355' left of centerline, 6' AGL/585' MSL.

Tree 186' from DER, 475' right of centerline, 587' MSL.

Tree 188' from DER, 333' right of centerline, 18' AGL/591' MSL.

Tree 224' from DER, 245' right of centerline, 592' MSL.

Tree 238' from DER, 500' right of centerline, 593' MSL.

Tree 270' from DER, 365' right of centerline, 617' MSL.

Building 283' from DER, 474' left of centerline, 29' AGL/609' MSL.

Tree 313' from DER, 583' right of centerline, 630' MSL.

Tree 358' from DER, 417' right of centerline, 648' MSL.

Pole 370' from DER, 546' left of centerline, 28' AGL/608' MSL.

Tree 384' from DER, 313' right of centerline, 637' MSL.

Building 384' from DER, 418' left of centerline, 600' MSL.

Tree 405' from DER, 50' left of centerline, 593' MSL.

Tree 430' from DER, 578' right of centerline, 644' MSL.

Vehicle on road 467' from DER, 173' left of centerline, 595' MSL.

Tree 477' from DER, 302' left of centerline, 646' MSL.

Tree 494' from DER, 516' left of centerline, 632' MSL.

Tree 503' from DER, 64' right of centerline, 598' MSL.

Tree 553' from DER, 281' right of centerline, 600' MSL.

Tree 563' from DER, 651' left of centerline, 614' MSL.

Tree 620' from DER, 387' left of centerline, 608' MSL.

Tree 666' from DER, 588' left of centerline, 618' MSL.

Pole 713' from DER, 422' left of centerline, 25' AGL/604' MSL.

Tree 721' from DER, 150' right of centerline, 613' MSL.

Tree 782' from DER, 631' left of centerline, 646' MSL.

Tree 814' from DER, 203' right of centerline, 616' MSL.

Elevator 821' from DER, 491' left of centerline, 72' AGL/654' MSL.

Tree 824' from DER, 8' left of centerline, 624' MSL.

Tree 872' from DER, 687' left of centerline, 612' MSL.

Building 877' from DER, 282' left of centerline, 30' AGL/609' MSL.

Building 925' from DER, 453' left of centerline, 27' AGL/607' MSL.

Tree 946' from DER, 163' left of centerline, 622' MSL.

Tree 947' from DER, 85' right of centerline, 626' MSL.

Tree 1046' from DER, 168' left of centerline, 628' MSL.

Tree 2212' from DER, 1049' right of centerline, 636' MSL.

Rwy 11, tree 15' from DER, 153' right of centerline, 574' MSL.

Tree 22' from DER, 363' left of centerline, 48' AGL/619' MSL.

Tree 103' from DER, 166' left of centerline, 575' MSL.

Tree 1311' from DER, 758' left of centerline, 659' MSL.

Tree 1355' from DER, 663' left of centerline, 660' MSL.

Tree 1483' from DER, 720' left of centerline, 652' MSL.

Tree 1494' from DER, 873' left of centerline, 660' MSL.

Tree 1590' from DER, 676' left of centerline, 639' MSL.

Tree 1656' from DER, 773' left of centerline, 626' MSL.

Tree 1699' from DER, 839' right of centerline, 617' MSL.

Tree 1782' from DER, 685' left of centerline, 662' MSL.

Tree 1873' from DER, 854' right of centerline, 635' MSL.

Tree 1887' from DER, 786' left of centerline, 640' MSL.

Tree 1923' from DER, 413' left of centerline, 642' MSL.

Tree 1950' from DER, 699' left of centerline, 641' MSL.

Tree 1951' from DER, 868' left of centerline, 652' MSL.

Tree 2048' from DER, 830' left of centerline, 629' MSL.

Tree 2052' from DER, 568' left of centerline, 626' MSL.

Tree 2156' from DER, 772' left of centerline, 634' MSL.

Tree 2195' from DER, 974' left of centerline, 658' MSL.

Tree 2235' from DER, 600' left of centerline, 636' MSL.

Tree 2306' from DER, 1002' left of centerline, 648' MSL.

Tree 2324' from DER, 281' right of centerline, 634' MSL.

Tree 2338' from DER, 380' left of centerline, 635' MSL.

Tree 2390' from DER, 621' left of centerline, 643' MSL.

CON'T



02 OCT 2025 to 30 OCT 2025

02 OCT 2025 to 30 OCT 2025



TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



25275

EC-3



TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



25275

EFFINGHAM, IL (CON'T)

EFFINGHAM COUNTY RGNL (1H2) (CON'T)

Rwy 11 (CON'T), tree 2418' from DER, 209' right of centerline, 641' MSL.

Tree 2457' from DER, 1086' left of centerline, 636' MSL.

Tree 2461' from DER, 394' right of centerline, 636' MSL.

Tree 2494' from DER, 627' left of centerline, 642' MSL.

Tree 2533' from DER, 458' left of centerline, 642' MSL.

Tree 2636' from DER, 1125' right of centerline, 644' MSL.

Tree 2649' from DER, 613' left of centerline, 639' MSL.

Tree 2746' from DER, 738' left of centerline, 641' MSL.

Tree 2813' from DER, 551' left of centerline, 644' MSL.

Rwy 19, tree 37' from DER, 461' right of centerline, 620' MSL.

Tree 79' from DER, 468' left of centerline, 63' AGL/627' MSL.

Tree 107' from DER, 229' left of centerline, 612' MSL.

Tree 133' from DER, 400' right of centerline, 627' MSL.

Tree 167' from DER, 346' left of centerline, 615' MSL.

Tree 202' from DER, 524' right of centerline, 638' MSL.

Tree 314' from DER, 392' right of centerline, 624' MSL.

tree 321' from DER, 494' right of centerline, 625' MSL.

Tree 351' from DER, 505' left of centerline, 640' MSL.

Tree 417' from DER, 390' right of centerline, 616' MSL.

Tree 446' from DER, 563' right of centerline, 641' MSL.

Tree 454' from DER, 541' left of centerline, 636' MSL.

Tree 515' from DER, 632' left of centerline, 603' MSL.

Tree 546' from DER, 431' left of centerline, 633' MSL.

Tree 547' from DER, 497' right of centerline, 633' MSL.

Tree 549' from DER, 329' right of centerline, 625' MSL.

Tree 556' from DER, 626' right of centerline, 631' MSL.

Tree 688' from DER, 483' left of centerline, 610' MSL.

Tree 717' from DER, 132' left of centerline, 597' MSL.

Tree 877' from DER, 499' right of centerline, 638' MSL.

Tree 881' from DER, 96' left of centerline, 604' MSL.

Tree 926' from DER, 651' right of centerline, 651' MSL.

Tree 965' from DER, 654' left of centerline, 636' MSL.

Tree 986' from DER, 538' right of centerline, 649' MSL.

Tree 1059' from DER, 590' left of centerline, 623' MSL.

Tree 1239' from DER, 607' left of centerline, 613' MSL.

Tree 1270' from DER, 421' left of centerline, 630' MSL.

Tree 1357' from DER, 585' left of centerline, 638' MSL.

Tree 1430' from DER, 275' left of centerline, 625' MSL.

Tree 1454' from DER, 440' left of centerline, 642' MSL.

Tree 1459' from DER, 676' left of centerline, 647' MSL.

Tree 1475' from DER, 171' left of centerline, 629' MSL.

Tree 1518' from DER, 233' right of centerline, 641' MSL.

Tree 1521' from DER, 315' left of centerline, 638' MSL.

Tree 1522' from DER, 759' left of centerline, 642' MSL.

Tree 1526' from DER, 374' right of centerline, 655' MSL.

Tree 1532' from DER, 76' left of centerline, 643' MSL.

Tree 1538' from DER, 651' right of centerline, 628' MSL.

Tree 1545' from DER, 105' right of centerline, 647' MSL.

Tree 1546' from DER, 793' right of centerline, 635' MSL.

Tree 1619' from DER, 330' right of centerline, 647' MSL.

Tree 1627' from DER, 898' left of centerline, 640' MSL.

Tree 1631' from DER, 635' left of centerline, 637' MSL.

Tree 1665' from DER, 129' right of centerline, 645' MSL.

Tree 1721' from DER, 217' right of centerline, 642' MSL.

Tree 1758' from DER, 374' right of centerline, 640' MSL.

Tree 1773' from DER, 930' left of centerline, 657' MSL.

Tree 1829' from DER, 805' left of centerline, 658' MSL.

Tree 1908' from DER, 573' left of centerline, 631' MSL.

Tree 2016' from DER, 475' left of centerline, 633' MSL.

Tree 2017' from DER, 1005' left of centerline, 640' MSL.

Tree 2065' from DER, 853' left of centerline, 647' MSL.

Tree 2181' from DER, 753' left of centerline, 643' MSL.

Tree 2241' from DER, 899' left of centerline, 649' MSL.

Tree 2297' from DER, 1020' left of centerline, 644' MSL.

Tree 2408' from DER, 793' left of centerline, 640' MSL.

Tree 2433' from DER, 1050' left of centerline, 641' MSL.

Tree 2456' from DER, 893' left of centerline, 638' MSL.

Tree 2731' from DER, 1089' left of centerline, 641' MSL.

Tree 2759' from DER, 769' left of centerline, 644' MSL.

Rwy 29, electrical system 8' from DER, 352' right of centerline, 1' AGL/588' MSL.

Pole 925' from DER, 630' right of centerline, 32' AGL/612' MSL.

Tree 1043' from DER, 650' right of centerline, 627' MSL.

Pole 1104' from DER, 562' right of centerline, 34' AGL/613' MSL.



02 OCT 2025 to 30 OCT 2025

02 OCT 2025 to 30 OCT 2025



TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



25275

EC-3