

**FEDERAL AVIATION ADMINISTRATION
FLIGHT STANDARDS SERVICE
TAKEOFF MINIMUMS AND OBSTACLE DEPARTURE PROCEDURES (ODP)
TITLE 14 CFR PART 97.37**

Bearings, headings, courses, tracks and radials are magnetic. Elevations and altitudes are in feet, MSL. Altitudes are minimum altitudes unless otherwise indicated.
Ceilings are in feet above airport elevation. Distances are in nautical miles. Visibilities are in statute miles or feet RVR unless otherwise indicated.

<u>CITY, STATE</u>	<u>AIRPORT</u>	<u>EFFECTIVE DATE</u>	<u>AMDT NO</u>
HILTON HEAD ISLAND, SC	HILTON HEAD	7 DECEMBER 2017	1

TAKEOFF MINIMUMS:
RWY 3, 21: STANDARD

TEXTUAL DEPARTURE PROCEDURES:

VISUAL CLIMB OVER AIRPORT:

TAKEOFF OBSTACLE NOTES:

NOTE: RWY 03, ELECTRICAL SYSTEM 5 FT FROM DER, 103 FT LEFT OF CENTERLINE, 4 FT AGL/16 FT MSL. TREE, FENCE BEGINNING 56 FT FROM DER, 294 FT RIGHT OF CENTERLINE, UP TO 81 FT MSL. TREE, TERRAIN, BUILDING, TRAVERSE WAY, POLE BEGINNING 93 FT FROM DER, 5 FT LEFT OF CENTERLINE, UP TO 101 FT AGL/116 FT MSL. TREE, FENCE BEGINNING 177 FT FROM DER, 293 FT RIGHT OF CENTERLINE, UP TO 87 FT MSL. TREE, FENCE, BUILDING BEGINNING 352 FT FROM DER, 6 FT RIGHT OF CENTERLINE, UP TO 87 FT AGL/98 FT MSL. TREES BEGINNING 3082 FT FROM DER, 106 FT RIGHT OF CENTERLINE, UP TO 82 FT AGL/99 FT MSL. TREES BEGINNING 3239 FT FROM DER, 279 FT RIGHT OF CENTERLINE, UP TO 85 FT AGL/102 FT MSL. TREE 3295 FT FROM DER, 288 FT RIGHT OF CENTERLINE, 91 FT AGL/107 FT MSL. TREES BEGINNING 3323 FT FROM DER, 299 FT RIGHT OF CENTERLINE, UP TO 95 FT AGL/112 FT MSL. TREES BEGINNING 3359 FT FROM DER, 318 FT RIGHT OF CENTERLINE, UP TO 97 FT AGL/113 FT MSL.

NOTE: RWY 21, TREE 4 FT FROM DER, 336 FT RIGHT OF CENTERLINE, 103 FT MSL. TREE, FENCE, POLE BEGINNING 8 FT FROM DER, 297 FT LEFT OF CENTERLINE, UP TO 73 FT MSL. TREE, BUILDING, POLE BEGINNING 93 FT FROM DER, 1 FT RIGHT OF CENTERLINE, UP TO 91 FT AGL/110 FT MSL. TREE 190 FT FROM DER, 468 FT LEFT OF CENTERLINE, 60 FT AGL/76 FT MSL. TREE, NAVAID, BUILDING BEGINNING 312 FT FROM DER, 260 FT LEFT OF CENTERLINE, UP TO 69 FT AGL/85 FT MSL. TREES BEGINNING 662 FT FROM DER, 455 FT LEFT OF CENTERLINE, UP TO 96 FT MSL. TREES BEGINNING 771 FT FROM DER, 292 FT LEFT OF CENTERLINE, UP TO 101 FT MSL. TREE 1144 FT FROM DER, 675 FT LEFT OF CENTERLINE, 105 FT AGL/116 FT MSL. TREE, POLE BEGINNING 1222 FT FROM DER, 3 FT LEFT OF CENTERLINE, UP TO 109 FT AGL/120 FT MSL. TREES BEGINNING 2489 FT FROM DER, 10 FT RIGHT OF CENTERLINE, UP TO 111 FT MSL. TREES BEGINNING 2695 FT FROM DER, 0 FT RIGHT OF CENTERLINE, UP TO 113 FT MSL. TREES BEGINNING 2859 FT FROM DER, 25 FT RIGHT OF CENTERLINE, UP TO 117 FT MSL. TREES BEGINNING 2942 FT FROM DER, 66 FT RIGHT OF CENTERLINE, UP TO 118 FT MSL. TREES BEGINNING 3027 FT FROM DER, 2 FT RIGHT OF CENTERLINE, UP TO 106 FT AGL/119 FT MSL.

CONTROLLING OBSTACLES:

REMARKS:

FLIGHT INSPECTED BY:

STEPHEN F KOCH
*Digitally signed by
JACOB POWERS
Oct 02, 2017*

OFFICE SYMBOL:

FICO

DATE:

9/28/17

DEVELOPED BY:

HERMAN ROGERS

HERMAN CLAUDE ROGERS
*Digitally signed by HERMAN CLAUDE ROGERS
Date: 2017.08.01 12:28:26 -05'00'*

OFFICE SYMBOL:

AJV-5432

DATE:

08/01/2017

APPROVED BY:

PATRICK MULQUEEN
*Digitally signed by
JACOB POWERS
Oct 02, 2017*

OFFICE SYMBOL:

AJV-5430

DATE:

REQUIRED EFFECTIVE DATE:

ROUTINE

COORDINATED WITH:

<u>A4A</u>	<u>ALPA</u>	<u>AOPA</u>	<u>APA</u>	<u>HAI</u>	<u>NBAA</u>
☒	☒	☒	☒	☒	☒

OTHER:

CHANGES - REASONS:

CHANGES: 1. UPDATED TAKEOFF OBSTACLE NOTES.
REASONS: 1. NEW SURVEY/OBSTACLE DATA.

QUALITY
18
CHECKED