U.S. DEPARTMENT OF TRANSPORTATION – FEDERAL AVIATION ADMINISTRATION

# TAKEOFF MINIMUMS AND OBSTACLE DEPARTURE PROCEDURES (ODP)

Bearings, headings, courses, tracks and radials are magnetic. Elevation and altitudes are in feet MSL. Altitudes are minimum altitudes unless otherwise indicated. Ceilings are in feet above airport elevation. Distances are in nautical miles. Visibilities are in statute miles or feet RVR unless otherwise indicated.

| City, State | Airport | Effective Date | Amdt. No. |
|---|---|---|---|
| BUFFALO, NY | BUFFALO NIAGARA INTL | 26 JULY 2012 | 6 |

**TAKEOFF MINIMUMS:**

**RWY 05, 14, 23, 32,** STANDARD.

**TEXTUAL DEPARTURE PROCEDURES:**

**TAKEOFF OBSTACLE NOTES:**

**NOTE: RWY 05**, TREES BEGINNING 649 FT FROM DER, 347 FT LEFT OF CENTERLINE, UP TO 100 FT AGL/756 FT MSL. TREES BEGINNING 1449 FT FROM DER, 685 FT RIGHT OF CENTERLINE, UP TO 100 FT AGL/787 FT MSL.

**NOTE: RWY 14,** TREES, POLES, SIGNS, AND FENCE 2 FT FROM DER, 395 FT RIGHT OF CENTERLINE, UP TO 100 FT AGL/759 FT MSL. TREES, POLES, AND BLDG BEGINNING 329 FT FROM DER, 17 FT LEFT OF CENTERLINE, UP TO 100 FT AGL/790 FT MSL.

**NOTE: RWY 23**, TREES, POLES, BLDG, AND SIGNS BEGINNING 393 FT FROM DER, 108 FT RIGHT OF CENTERLINE, UP TO 100 FT AGL/741 FT MSL. TREES, POLES, BLDG, AND SIGNS BEGINNING 14 FT FROM DER, 216 FT LEFT OF CENTERLINE, UP TO 100 FT AGL/732 FT MSL.

**NOTE: RWY 32,** TREES AND POLES BEGINNING 632 FT FROM DER, 10 FT RIGHT OF CENTERLINE, UP TO 100 FT AGL/753 FT MSL. TREES AND VEGETATION BEGINNING 16 FT FROM DER, 27 FT LEFT OF CENTERLINE, UP TO 100 FT AGL/756 FT MSL

**CONTROLLING OBSTACLES:**

QUALITY 2 CHECKED

**REMARKS:**