FEDERAL AVIATION ADMINISTRATION
FLIGHT STANDARDS SERVICE
TAKEOFF MINIMUMS AND OBSTACLE DEPARTURE PROCEDURES (ODP)
TITLE 14 CFR PART 97.37

Bearings, headings, courses, tracks and radials are magnetic. Elevations and altitudes are in feet, MSL. Altitudes are minimum altitudes unless otherwise indicated.
Ceilings are in feet above airport elevation. Distances are in nautical miles. Visibilities are in statute miles or feet RVR unless otherwise indicated.

AIRPORT ID	CITY	STATE	AMDT NO	ACTUAL EFFECTIVE DATE
ACT	WACO	TX	ORIG-A	12 JUNE 2025

TAKEOFF MINIMUMS:

RWY 1, 14, 19, 32: STANDARD.

TEXTUAL DEPARTURE PROCEDURES:

VISUAL CLIMB OVER AIRPORT:

TAKEOFF OBSTACLE NOTES:

NOTE: RWY 1: LIGHT POLES, TERRAIN BEGINNING 9 FT FROM DER, 14 FT RIGHT OF CENTERLINE, UP TO 1 FT AGL/503 FT MSL.
LIGHT POLES, TERRAIN BEGINNING 9 FT FROM DER, 15 FT LEFT OF CENTERLINE, UP TO 1 FT AGL/503 FT MSL.
TERRAIN 19 FT FROM DER, 33 FT RIGHT OF CENTERLINE, 504 FT MSL.
POLE 1170 FT FROM DER, 594 FT LEFT OF CENTERLINE, 33 FT AGL/534 FT MSL.

NOTE: RWY 19: LIGHT POLES 10 FT FROM DER, 54 FT LEFT OF CENTERLINE, 1 FT AGL/509 FT MSL.
LIGHT POLES 10 FT FROM DER, 64 FT RIGHT OF CENTERLINE, 1 FT AGL/509 FT MSL.
BUILDING 590 FT FROM DER, 257 FT RIGHT OF CENTERLINE, 41 FT AGL/524 FT MSL.

NOTE: RWY 32: TREES BEGINNING 482 FT FROM DER, 20 FT LEFT OF CENTERLINE, UP TO 565 FT MSL.
TREE 762 FT FROM DER, 244 FT RIGHT OF CENTERLINE, 30 FT AGL/529 FT MSL.
TREES BEGINNING 763 FT FROM DER, 30 FT RIGHT OF CENTERLINE, UP TO 41 FT AGL/545 FT MSL.
TREES BEGINNING 887 FT FROM DER, 3 FT RIGHT OF CENTERLINE, UP TO 556 FT MSL.

CONTROLLING OBSTACLES:

REMARKS:

80 FT VEGETATION HEIGHT USED. - PER PUBLISHED IAPS AT THE AIRPORT.

FLIGHT INSPECTED BY		OFFICE	DATE
PROCESSED IAW TECHNICAL SUPPORT GROUP (AJF-17) MEMO DATED 07/07/2021, SUBJECT: GUIDANCE FOR PROCEDURAL CHANGES REQUIRING FLIGHT INSPECTION/VALIDATION	*Digitally signed by* ***DAVID DANNER*** Apr 21, 2025		

DEVELOPED BY		OFFICE	DATE
LEO PALMER	*Digitally signed by* ***LEO PALMER*** Apr 15, 2025	AJV-A421	04/15/2025

APPROVED BY		OFFICE	DATE	TITLE
DAVID DANNER	*Digitally signed by* ***DAVID DANNER*** Apr 21, 2025	AJV-A421	10/22/2025	MANAGER

REQUIRED EFFECTIVE DATE:

ROUTINE

COORDINATED WITH:

A4A ☒ **ALPA** ☒ **AOPA** ☒ **APA** ☒ **HAI** ☐ **NBAA** ☒

OTHER: ACT ATCT ACT APP CON, AMGR, ZFW ARTCC

CHANGES - REASONS:

CLEAR NOTAM FDC 5/6160 - ADD/UPDATE TAKEOFF OBSTACLE NOTES. THERE ARE OBSTACLES THAT ARE EITHER CLOSER OR TALLER THAN THOSE PUBLISHED.
COORDINATED WITH: REPLACED "ATA" WITH "A4A" AND ADDED "APA". - AIRPORT IS FAR PART 139, AND IS SERVED BY AMERICAN AIRLINES.

QUALITY 23 CHECKED