

EWR - Newark Liberty International Airport

Data Last Posted: 10/06/2011 - 12:17 PM

EWR - Newark Liberty International Airport (Activities)

Segregate Departures by fix for Runway 22R			03/01/2010 - 11/30/2015	
Project Initiative	Description	Status	Start	Finish
Planning and Concept Development, Alternative Selection and Preliminary Engineering	Overall objective is to provide Air Traffic Control (ATC) greater flexibility to stage and segregate Runway 22R departures by departure fix. This will be accomplished with the use of multiple entrance taxiways for Runway 22R departures	Two Alternatives ("A" and "B") were developed and coordinated with EWR ATC and other stakeholders. As a result of this coordination, Design Alternative "A" was selected and design engineering has started.	03/01/2010 A	03/15/2011 A
Design Engineering	This activity includes the preparation of construction drawings, specifications and contract documents needed to award a construction contract for the performance of the work.	Design Engineering has started.	03/15/2011 A	10/15/2013
Construction Contract Procurement	This activity includes all work associated with procuring contract services to construct/implement all work contained in the final design. This activity concludes with contract award.		10/15/2013	05/01/2014
Construction/Implementation	This activity includes the performance of all construction and implementation work needed to build the elements shown in the construction contract. This work will include paving, grading, drainage, electrical, etc.	Construction is scheduled to begin April 2014 in conjunction with the R/W 4L-22R Rehabilitation Project. Completion date is tentative pending staging plan determination.	04/01/2014	11/30/2015

A = Actual Date

This action plan is intended to establish a climate of accountability for the FAA, airports, and airlines. No project will be implemented prior to the completion of all required analysis, reviews and approvals. The information provided is for planning purposes only. For actual Runway and Taxiway Closures, and Equipment Outages, please review current Notices to Airmen (NOTAMs).