



# Third Party Vendor



**FAA**



Federal Aviation  
Administration

# Project Overview

- The FY12 Appropriation includes \$3M dollars for third party development and delivery of two (2) public Required Navigation Performance (RNP-AR) procedures at five (5) FAA-selected mid-size airports (10 total procedures).
- The vendor will design, deploy, and maintain public-use RNP approaches where aircraft flying RNP arrivals would achieve measurable benefit.
- Vendor must prepare all environmental paperwork, up to and including an environmental assessment.

## Current Status:

- ✦ The FAA announced on 5/10/12 the award of the contract to GE-NAVERUS, ITT-Excelis teammate under the SE2020 SIR 1 contract vehicle (Boeing-Jeppesen was the only other bidder).
- ✦ This has high congressional staff interest.

# 3<sup>rd</sup> Party Vendor Milestones Summary and Dashboard Status as of June 30, 2012


No.	FY 12 PLA Milestones (WIP)	Completion
1	Master Schedule Work Plan	Jun 2012
2	Syracuse initial coordination	Jul 2012
3	Syracuse workgroup kickoff meeting	Sept 2011
4	Syracuse Implementation Plan	Sept 2011

No.	FY 13 Milestone (WIP)	Completion
1		
2		
3		

Complete
On Track
May Be Missed * See details page
Missed


Site	Project Start	Procedure design complete (pencils down)	Environmental Start	Environmental End	Submit Design Procedures to RAPT Team		Submit to Instrument Flight Procedure Team (IFPT)		Published	
Syracuse	7/2012	1/2013	8/2012	2/2014	7/24/2012	8/7/2012				
Milwaukee	9/2012									
Anchorage	1/2013									
Dayton	3/2013									
Kansas	5/2013									

# Locations



- **SYR** –SYRACUSE HANCOCK INTL AIRPORT, SYRACUSE, NY
- **MKE** - GENERAL MITCHELL INTL AIRPORT, MILWAUKEE, WI
- **ANC** - TED STEVENS ANCHORAGE INTL AIRPORT, ANCHORAGE, AK
- **DAY** - JAMES M COX DAYTON INTL AIRPORT, Dayton, OH
- **MKC** - CHARLES B. WHEELER DOWNTOWN AIRPORT, – KANSAS CITY, MO

# 3<sup>rd</sup> Party Sites Progress Status



- Contract award notification issued on May 10, 2012
- Contract solidified on May 30, 2012
- Master schedule received on June 25, 2012
- Syracuse Initial Site Visit completed on July 18, 2012




# Next Steps

- The contractor must accomplish the following tasks for each of two (2) public Required Navigation Performance (RNP AR) procedures at five (5) FAA-selected sites (10 total procedures) following the design and development process as outlined in AC 90-110 and the package submission process as listed in task 4.
  - ✦ Task 1: Develop Implementation Plan
  - ✦ Task 2: Perform Required Initial Coordination
  - ✦ Task 3: Facilitate a Kick-Off Meeting with the Working Group
  - ✦ Task 4: Develop Instrument Flight Procedure Concept
  - ✦ Task 5: Training Package Support
  - ✦ Task 6: Pre- and Post-Implementation Support
  - ✦ Task 7: Program Management Activities
- ✦ *Note: Project Work Plan with supporting dates was submitted on June 25, 2012.*

# Syracuse Hancock Int'l Airport FYs 12 and 13 Milestones

**Vendor Work Plan**




**Initial Site Coordination**




**Develop Instrument Flight Procedure Concept**



**Implementation and Training Package**



**Pre - and Post-Implementation Review and Modifications**



Vendor Work Plan Submit	6/25/12
-------------------------	---------

Initial Site Coordination	7/6/12
Initiate Data Gathering	7/6/12
Initial Site Visit	7/18/12

Environmental Impact Briefing	7/18/12	GE-Aviation
	9/18/12	
RNP Benefits, Limitations, and Capabilities Briefing	7/18/12	GE-Aviation
	9/18/12	
Submit Draft to RAPT	7/24/12	GE-Aviation
RAPT Approval and Assigned Publication Date	8/7/12	GE-Aviation
Kick-Off Meeting	9/18/12	GE-Aviation
Develop Procedure Design Concept	8/31/12	GE-Aviation
Develop Instrument Flight Procedure Concept	8/31/12	GE-Aviation
Submit Procedure Draft for Review	11/7/12	GE-Aviation
Obstacle Evaluations	12/10/12	GE-Aviation
Flight Validation Report	12/20/12	GE-Aviation

Implementation and Training Package	9/4/12	GE-Aviation
Final Procedure Design Package	1/7/13	GE-Aviation
ATC Training Complete	1/7/13	GE-Aviation
Pre and Post – Implementation Reviews and Analysis	2/4/13	GE-Aviation
SMS Documentation	2/4/13	GE-Aviation
Quarterly PMR/TIMs	5/30/13	GE-Aviation

Complete
On Track
May Be Missed
Missed


**RISKS:**



**FAA**



# Milwaukee General Mitchell Int'l Airport FYs 12 and 13 Milestones






# Ted Stevens Anchorage Airport FYs 12 and 13 Milestones



# James M Cox Dayton Airport FYs 12 and 13 Milestones



# Charles B Wheeler Downtown Kansas City Airport FYs 12 and 13 Milestones

